

Kentucky Lock – New Conferencing Trailer Statement of Work

5-DEC-2025

Supply, delivery, and installation of a new 28'x60' modular office trailer at Kentucky Lock Resident Office compound. Reference attached sketches for additional details.

Scope of work includes the following:

- 1) Preparation of trailer foundation area, including installation of inground structural footers to support and distribute the weight of the trailer.
- 2) Supply, delivery, and installation of new 28'x60' modular office trailer, in accordance with the floorplan/layout sketch. Includes exterior paint scheme to match existing Resident Office two-tone paint (reference attached photo).
- 3) Supply and installation of all furniture, appliances, HVAC, plumbing, appurtenances, flooring, lighting, cabinetry, fixtures, finishes, signage, and systems.
- 4) Installation and connection of all utilities, to include plumbing, sewer, and electric. Utilities will tie-in to existing site utilities. Reference attached sketches for locations of existing site utilities.
- 5) Supply and construction of new wood decking, ramp, stairs, and railings for access/egress into the trailer.
- 6) Installation of new gravel access driveway in grassy roundabout area.
- 7) Installation and routing of buried main fiber network line from existing Resident Office trailer to new office trailer.

Note: This scope of work excludes installation, configuration, and connection of all USACE IT network equipment, except as described in number 7 above.