

TASK GROUP INSTRUCTION

AIM REV 20.11.4.0 (OCTOBER 2020)

TGI NO.:	COMPONENT NAME: TEMPORARY STAGING SY	TYPE: TST	PHASE: A	REPEAT: 2	CHANGE: 0
SHIP/HULL NO.:	SHIP/HULL NAME:	SYSTEM:	PROJ/WO NO:	CASREP CAT:	
DDG-115	USS RAFAEL PERALTA	86511	K61		
CU PHASE TITLE: *F/O - INSTL & RMV SCAFFOLDING TO/FROM ZONE-2 CMWD SYS PIPING RPR WORK AREA					
PREPARING ACTIVITY:					
PREPARED BY: NAOKI KUROKAWA	CODE 231B.	PHONE 315-243-0108	DATE 24-OCT-2025		
APPROVED BY: RYOUTA TAKAGI	CODE 231B.	PHONE 315-243-4502	DATE 24-OCT-2025		
CONCURRED BY:	CODE	PHONE	DATE		
CONCURRED BY:	CODE	PHONE	DATE		
CONCURRED BY:	CODE	PHONE	DATE		
CONCURRED BY:	CODE	PHONE	DATE		
REASON FOR WORK/NEED FOR CHANGE:					
CHANGE INSTRUCTIONS:					
SPECIAL REQUIREMENTS:					

WORK CERTIFICATION SIGNATURES

COMPLETION OF WORK REVIEW:	BADGE NO.:	SHOP/CODE:	PHONE:	DATE:
ACCEPTANCE OF COMPLETED WORK				
PHYSICAL INSPECTION REQUIRED: ☐ YES ☒ NO	PHYSICAL INSPECTION COMPLETED:	BADGE NO.:	SHOP/CODE:	PHONE:
RECORDS REVIEW:	BADGE NO.:	SHOP/CODE:	PHONE:	DATE:



LIST OF EFFECTIVE PAGES									
SHT NO.	CHG NO.	SHT NO.	CHG NO.	SHT NO.	CHG NO.	SHT NO.	CHG NO.	SHT NO.	CHG NO.
1-4									
J-1									
M-1									

1. SCOPE/PURPOSE

1.1 Title: Scaffolding for Ship Repair Facility and Japan Regional Maintenance Center (SRF-JRMC) Work; install and remove

1.2 Location of Work:

1.2.1 05 Level Weather, Frames between 158 and 164, Port

1.2.2 04 Level Weather, Frames between 130 and 160, Port

1.2.3 04 Level Weather, Frames between 155 and 160, Starboard (Stbd)

1.2.4 03 Level Weather, Frames between 140 and 165, Stbd

1.2.5 Between 01 Level and 02 Level Weather, Frames between 110 and 115, Port and Stbd

1.2.6 02 Level Weather, Frames between 135 and 140, Stbd

1.2.7 Pilot House (04-130-0-C)

1.2.8 Array Room No. 3 and Electronic Workshop No. 1A (03-158-3-Q)

1.2.9 Array Room No. 4 and Electronic Workshop No. 1B (03-158-2-Q)

1.2.10 Fan Room (03-142-3-Q)

1.2.11 Fan Room (03-142-4-Q)

1.2.12 Commanding Officer Stateroom (02-136-3-L)

1.3 Identification:

1.3.1 Quantity (One Lot), Scaffolding Assembly

Location: 1.2.1

Remarks: Repair work of countermeasure washdown system piping will be accomplished by SRF-JRMC.

1.3.2 Quantity (3 Lot), Scaffolding Assembly

Location: 1.2.2

Remarks: Repair work of countermeasure washdown system piping will be accomplished by SRF-JRMC.

1.3.3 Quantity (One Lot), Scaffolding Assembly

Location: 1.2.3

Remarks: Repair work of countermeasure washdown system piping will be accomplished by SRF-JRMC.

1.3.4 Quantity (2 Lot), Scaffolding Assembly

Location: 1.2.4

Remarks: Repair work of countermeasure washdown system piping will be accomplished by SRF-JRMC.

2 TGI NO.:

SHIP:

TEMPORARY STAGING SY	TST	A	2
DDG-115	CHG/VER:	0/0	

1.3.5 Quantity (One Lot), Scaffolding Assembly

Location: 1.2.5

Remarks: Repair work of countermeasure washdown system piping will be accomplished by SRF-JRMC.

1.3.6 Quantity (One Lot), Scaffolding Assembly

Location: 1.2.6

Remarks: Repair work of countermeasure washdown system piping will be accomplished by SRF-JRMC.

1.3.7 Quantity (One Lot), Scaffolding Assembly

Location: 1.2.7, Frames between 130 and 135, Port

Remarks: Repair work of countermeasure washdown system piping will be accomplished by SRF-JRMC.

1.3.8 Quantity (One Lot), Scaffolding Assembly

Location: 1.2.8, Frames between 155 and 160, Stbd

Remarks: Repair work of countermeasure washdown system piping will be accomplished by SRF-JRMC.

1.3.9 Quantity (One Lot), Scaffolding Assembly

Location: 1.2.9, Frames between 155 and 160, Port

Remarks: Repair work of countermeasure washdown system piping will be accomplished by SRF-JRMC.

1.3.10 Quantity (One Lot), Scaffolding Assembly

Location: 1.2.10, Frames between 148 and 156, Stbd

Remarks: Repair work of countermeasure washdown system piping will be accomplished by SRF-JRMC.

1.3.11 Quantity (3 Lot), Scaffolding Assembly

Location: 1.2.11, Frames between 142 and 158, Port

Remarks: Repair work of countermeasure washdown system piping will be accomplished by SRF-JRMC.

1.3.12 Quantity (One Lot), Scaffolding Assembly

Location: 1.2.12, Frames between 140 and 145, Stbd

Remarks: Repair work of countermeasure washdown system piping will be accomplished by SRF-JRMC.

1.4 Security Classification:

1.4.1 Spaces - 1.2.8 and 1.2.9

1.5 Initial Condition: None.

1.6 Contractor Work start date: 7/22/2026

1.7 Contractor Work completion date: 9/11/2026

2. **REFERENCES:**

REF. NO.	DOCUMENT /DRAWING NUMBER	DOCUMENT/DRAWING TITLE	REV	CHG NO.	COPY REQ'D (Y/N)	SOURCE DOC (Y/N)	PARA	SEC	PG	CHP
1	NSI FY-26	NAVSEA Standard Items	-	1	N					
2	LI FY-26	Local Standard Items	-	ORG	N					
3	TM 29 CFR PART 1915.71	Scaffolding or Staging	-		N					

3. **APPENDICES:**

3 TGI NO.:

SHIP:

TEMPORARY STAGING SY	TST	A	2
DDG-115	CHG/VER:		0/0

- 3.1. ~~Appendix "J" TGI Job Summary Information Sheet~~ 1/30/2026 C1209.2 K. YOSHIDA
- 3.2. Appendix "M" TGI Material List
- 3.3. Appendix "D" Deficiency Form

4. **GENERAL REQUIREMENTS:**

4.1 Not Applicable

5. **PROCEDURE:**

- 5.1 Erect/hang scaffolding listed in 1.3.1 through 1.3.12 in accordance with 2.3.
- 5.2 Remove scaffolding listed in 1.3.1 through 1.3.12 upon completion of the work in accordance with 2.3 when requested by SRF-JRMC via Code 333.
- 5.3 Notes:
 - 5.3.1 Planner: Code 231B N. Kurokawa, 243-0108
 - 5.3.2 Work Integration Manager (WIM): Code 333 T. Yaginuma, 080-6522-9560
 - 5.3.3 JCN ER04-1265 is related to this TGI.
- 5.4 Government Furnished Material (GFM): None.
- 5.5 SRF-JRMC will provide the following service work: (TGI No. 38K6152101S02)
 - 5.5.1 [C740] Crane and crane rigger service.
 - 5.5.2 [C106.1] Safety inspection for SRF-JRMC employees.
 - 5.5.3 [C133] QA inspection for (G) symbol(s).

TEMPORARY STAGING SY	TST	A	2
DDG-115	CHG/VER:	0/0	

APPENDIX “M”
TGI MATERIAL LIST

SYSTEM: 86511	PLANT NO.:	COMPONENT NAME: TEMPORARY STAGING SY	TYPE: TST	PHASE: A	REPEAT: 2	CU PH VERSION: 0	CASREP CAT:
-------------------------	------------	--	---------------------	--------------------	---------------------	-------------------------------	----------------

CU PHASE TITLE: *F/O - INSTL & RMV SCAFFOLDING TO/FROM ZONE-2 CMWD SYS PIPING RPR WORK AREA

MATERIAL REFERENCES			
REF NO.	DOCUMENT/DRAWING NUMBER	DOCUMENT/DRAWING TITLE	REV

JOB ORDER: 38K6152101	KEY OP: A02
---------------------------------	-----------------------

MATERIAL LIST

ITEM NO.	PC NO.	REF NO.	M / C	DESCRIPTION	STOCK NUMBER	GENERIC MATL TYPE	LVL	QA	HAZ MAT	DOC NO.	QTY REQD/ UNIT	QTY USED/ UNIT
-------------	-----------	------------	-------------	-------------	-----------------	-------------------------	-----	----	------------	------------	----------------------	----------------------

NOTES:

M-1

TGI NO.:	TEMPORARY STAGING SY	TST	A	2
SHIP:	DDG-115	CHG/VER:	0/0	

☐ NUCLEAR☐ NON-NUCLEAR

APPENDIX "D"

DEFICIENCY FORM

1. SHIP/HULL NO.:	2a. DL or DR No. (Circle One)	2b. REVISION:	3a. COMPONENT NAME:	3b. TYPE:	3c. PHASE:	3d. REPEAT:
DDG-115			TEMPORARY STAGING SY	TST	A	2
4a. ICN: 38K6152101		4b. KEY OP: A02	5. LOC SPACE/LVL: FRAME:	P/S/C:	6. CAUSED BY:	

7. DESCRIPTION:

8. ORIGINATOR:

NAME:

BADGE:

SHOP/CODE:

DATE:

PHONE NO.:

9. CORRECTIVE ACTION:

10. EVALUATOR:

NAME:

BADGE:

SHOP/CODE:

DATE:

PHONE NO.:

FOR NON-NUCLEAR USE ONLY

11. RFD/RFW REQ'D ☐LAR REQ'D ☐SRD/PLAN REV REQ'D ☐ILS MOD REQ'D ☐

DWG NO.: _____ S/A NO.: _____

12. ISOLATION

SATISFACTORY:

SIGN:

BADGE:

SHOP/CODE:

DATE:

PHONE NO.:

13. SUBSAFE OQE RECORD?

YES ☐ NO ☐

SIGN:

BADGE:

SHOP/CODE:

DATE:

PHONE NO.

14. CORRECTIVE ACTION
COMPLETE:

SIGN:

BADGE:

SHOP/CODE:

DATE:

PHONE NO.

15. INSPECTION REQ'D?

:YES ☐ NO ☐

INSPECTION COMPLETE/SIGN:

BADGE:

SHOP/CODE:

DATE:

PHONE NO.

16. RECORDS REVIEW
COMPLETE (DR ONLY)

SIGN:

BADGE:

SHOP/CODE:

DATE:

PHONE NO.

DL's ISSUED
(DR ONLY)

