

01 30 00 APPENDIX A**NAVFAC Red Zone
Facility Turnover Planning Meeting****AGENDA****I. Introduction and Overview – Purpose****CM**

The purpose of the Facility Turnover Planning Meeting is to address elements within the project team's purview – schedule management, assure completed facility complies with contract requirements, and other contractual issues. Each member of the project delivery team (Client, NAVFAC, and the contractor) has critical responsibilities to ensure timely completion and turnover of the new facility and each member should execute the NRZ process to achieve this end. The NRZ process provides a final re-focusing of attention to details of those key elements critical for a successful construction contract completion. In implementing NRZ processes, the NAVFAC/Contractor/Client team take a collective "snapshot" of contract status, identifying remaining actions to be accomplished, and confirm required resources needed for successful contract completion and turnover to the Client.

The Facility Turnover Planning Meeting is a collaborative effort between the Client, NAVFAC, and the contractor and results in a completed "NRZ Checklist/POAM Items" list that identifies the major items (and their due dates) that must be completed by the Contractor, the Client and the NAVFAC team to ensure timely completion of the contract.

II. Attendees

NAVFAC Echelon IV (PM); NAVFAC FEAD/ROICC Team (AROICC, CM, ET/QA, Contracting Officer); Client Team (Project Manager, Program Coordinator, User/Tenant); Contractor Team (Project Manager, Project Superintendent, CQC Manager)

III. Schedule to Completion (POAM)**Contractor****IV. Schedule of Final Outfitting and Occupancy (POAM)****Client****V. Critical feature(s) of project (POAM)****CM****VI. Transfer of Maintenance Responsibility****CM****VII. Systems training & O&M Manuals (POAM)****CQC Manager****VIII. Other Items to include on NRZ checklists****All****IX. Summary of Required Actions and Responsibility****CM**

Guidelines for conducting Facility Turnover Planning Meeting are as follows:

- a. Meeting is held at approximately 75% construction contract completion or three to six months prior to BOD. NAVFAC representatives will include the Project Manager, Construction Manager/AROICC (CM) and Design Manager (DM), as appropriate. The contractor representatives include applicable prime contractor staff and decision-makers from major subcontractors. Design-Build contractors will have A-E representatives attending. The Client should include representatives from Public Works Officer (PWO) staff, a Client scope and financial decision maker, a user tenant representative, a facility start-up person, and others such as SPAWAR, NMCI, telephone, and furniture contractor, etc.
- b. The purpose of the meeting is to plan the remaining work, identify critical project features that still need to be completed (such as “soft” construction contract requirements as shown on the NRZ Checklist/POAM Items), and to complete the filling out of the “NRZ Checklist/POAM Items”.
- c. The contractor, client and NAVFAC provide a POC and due date for each item on their checklist. The team fills in the checklists by selecting items applicable to the project, selects due dates on each item, and appoints a person who has responsibility to ensure the item gets completed by the due date. The CM will be responsible to monitor the milestones.

NRZ Checklist/POAM Items

The table below provides typical NRZ checklist items for contractor, Client, and NAVFAC actions. Items listed on the checklists are required to remain on the checklists if they are part of the project/contract or required by construction convention. Items not listed on the checklists, but required in the contract or by construction convention, must be added to the checklists by the contractor, Client and NAVFAC. Checklists are applicable to all contracts no matter what Category of Work.

The Point of Contact and due date shall initially be determined during the Facility Turnover Planning Meeting by the NAVFAC, client and contractor leads. During execution of the NRZ process, for each item on the entire list, the Construction Manager (CM) shall indicate date completed and initial to indicate completion of the item. If a party fails to complete an item by the due date, this should be noted on the checklist and new due date established and indicated. The completed NRZ Checklist/POAM shall be placed in the contract file.

	A	B	C	D	E	F	G	H	I
1			Edit the document to remove Facility Delivery items that are not in the contract. To delete the rows highlight the row(s) and use Control - (minus sign). To insert additional rows use Control + (plus sign).						
2	Revision - 4/24/23		* INFO / DIRECTIONS - This NRZ Checklist/POAM is a tool to track the status of critical activities required for BOD, to help ensure their timely completion and prevent delays with facility acceptance and turnover. - The critical activities are organized by section according to requirements (e.g. NMCI & BCO acceptance and connections) - Critical items missing from this list should be added as necessary to ensure the list is comprehensive. Likewise, unnecessary items should be deleted. - Any critical items left off the NRZ Checklist that are later identified after initial NRZ meeting is conducted should be added immediately so their progress can be tracked. - A copy of the latest project customized NRZ Checklist/POAM shall be maintained in the Project contract file.						
3			Resp.	Critical Activities	Point of Contact	Due Date	Actual Complete Date	CM Initials	Notes
4				Required for Facility Delivery (BOD)					
5			KTR	Electrical Systems Testing					
6			NAVFAC	Transformer Performance Verification					
7			KTR	Generator Testing					
8			NAVFAC	Generator Performance Verification					
9			KTR	Final Electrical Connections					
10			NAVFAC	Coordinate Final Electrical Connections					Coordinate w/PW Shops
11			NAVFAC	Acceptance Testing of Critical Electrical Systems					Exceptions must be raised to FEAD Leadership with technical evaluation, for acceptance.
12			KTR	Final Gas Connections					
13			NAVFAC	Coordinate Final Gas Connections					Coordinate w/PW Shops
14			KTR	Final Water Connections					
15			KTR	Super chlorination of Potable Water Systems					
16			KTR	Plumbing/Backflow Testing					
17			NAVFAC	Coordinate Final Water Connections					Coordinate w/PW Shops
18			KTR	Critical System Start-up: (Edit & add detail accordingly)					
19									
20			KTR	Duct Air Leakage Testing (DALT)					
21			NAVFAC	DALT Field Acceptance					
22			KTR	Air Barrier Testing					
23			NAVFAC	All HVAC Commissioning/Testing Complete					Exceptions must be raised to FEAD Leadership with technical evaluation, for acceptance.
24									
25			KTR	Elevator Testing					
26			NAVFAC	Elevator Certification					Notify ML elev inspector 30 days prior to required site visit.
27									
28			KTR	Boiler/UPV Testing					
29			NAVFAC	Boiler/UPV Certification					Notify ML boiler inspector 30 days prior to required site visit.
30									
31			KTR	Crane Testing					
32			C700	Crane Certification					Notify C700 30 days prior to required testing.
33									
34			KTR	Fire Alarm/Sprinkler Testing					
35			NAVFAC	FA & FP test results to ML & DOR					days prior to acceptance testing by FPE

	A	B	C	D	E	F	G	H	I
			Resp.	Critical Activities	Point of Contact	Due Date	Actual Complete Date	CM Initials	Notes
3									
36			NAVFAC	Fire Alarm/Sprinkler Acceptance Test (exceptions must be raised to Chief Engineer).					Notify ML FPE 30 days prior to required testing. Exceptions must be raised to FEAD Leadership with technical evaluation, for acceptance.
37			NAVFAC	All Life Safety Inspections/Testing complete					Exceptions must be raise up through the DCBL chain so that the Command can take action under our Technical Authority.
38									
39			KTR	Keying Plan Meeting					
40			Client	Keying Plan Meeting					
41			NAVFAC	Keying plan to NAVFAC Locksmith					
42			KTR	Deliver Lockset Cores to CM/ET					
43			NAVFAC	Lockset cores & keys and installed					Locksmith
44									
45			KTR	NMCI Connections/IT Systems Testing					
46			Client	NMCI Install or other networks (C109)					
47			Client	Secure Network Installations					
48			KTR	IDS & SCIF Testing					
49			Client	IDS & SCIF Security Insp & Acceptance					
50			NAVFAC	IDS & SCIF Insp & Test					
51			KTR	Telecommunications Connections & Test					
52			Client	Telecommunication install (BCO phones)					
53			Client	Mod service contracts for Phone/Utilities/Custodial/Grounds					
54									
55			KTR	Commissioning Functional Performance Testing (FPT)					
56			KTR	TAB (Air and Water Balancing)					
57			KTR	TAB Proportional Balancing Report					
58			NAVFAC	Proportional Balanc'g TAB Field Accept					
59			KTR	TAB Field Acceptance Testing					
60			KTR	TAB Season 1 Report*					
61			KTR	TAB Field Acceptance Testing					
62			NAVFAC	1st Season TAB Field Acceptance					
63			KTR	DDC Trend Logs / Endurance Testing					
64			KTR	ACATS (controls) Testing					
65			NAVFAC	ACATS Performance Verification					
66			KTR	Performance Verification Testing (PVT) Controls					
67									
68			NAVFAC	Roofing final acceptance					Exceptions must be raised to FEAD Leadership with technical evaluation, for acceptance.
69									
70			NAVFAC	Underwater Structure Acceptance					Exceptions must be raised to FEAD Leadership with technical evaluation, for acceptance.

NAVAFAC Red Zone Facility Turnover Planning Meeting Checklist and POAM

	A	B	C	D	E	F	G	H	I
			Resp.	Critical Activities	Point of Contact	Due Date	Actual Complete Date	CM Initials	Notes
71									
72			NAVAFAC	Performance Verification Testing (PVT) Controls NAVAFAC Acceptance					
73									
74			KTR	Facility-Related Control System Cybersecurity Commissioning					
75			NAVAFAC	Completed Cyber Hygiene Checklist					
76			NAVAFAC	Completed RMF Step 4 Validation					
77									
78			Client	GFE status/delivery schedule (GFCI, GFGI)					
79			Client	Client provided equipment KTR installed					
80			Client	Client provided equipment SELF installed					
81									
82			NAVAFAC	Training Coordinated/Scheduled with FMS					
83			KTR	System Training of Navy Personnel					
84			Client	Attend Training					
85									
86			KTR	Provide As-Built Dwgs & floor plans in CAD					
87			NAVAFAC	CM to Submit floor plan As-Built to CAD Dept.					RQ'd for Fire Bill - RQ'd before BOD(A)
88			KTR	Submit sample as-built drawings for CAD review					Submit 3 drawings from ea. discipline for review
89			NAVAFAC	CM to submit to DM who must review and submit Sample As-Built documents to CAD Dept.					
90									
91			KTR	Pre-Warranty Conference					
92			KTR	Contractor's Pre Final Punch List Complete					
93			NAVAFAC	Obtain a copy and ensure QA Inspections are completed.					Include a completed copy for BOD Mangament sign off.
94			NAVAFAC	Obtain a copy and ensure Special Inspections are completed.					Include a completed copy for BOD Mangament sign off.
95			KTR	Pre Final Inspection					
96			NAVAFAC	Client walk-thru Inspection					
97			KTR	Pre-Final Inspection					
98			NAVAFAC	Pre-Final Inspection					
99			KTR	Punch List					
100			KTR	Final Inspection					
101			NAVAFAC	Final Inspection					
102									
103			NAVAFAC	BOD/Use and Possession					
104			Client	Ribbon-cutting ceremony					
105			Client	Planned User Move-in					
106									
107			KTR	Delivery of O&M Manuals					Must be provided before BOD
108			NAVAFAC	CM to submit the O&M's to DM who must review and submit to NAVAFAC PWD ME Requirements FMS					
109									
110			KTR	Delivery of Product Warranties					Must be provided before BOD

NAVAFAC Red Zone Facility Turnover Planning Meeting Checklist and POAM

	A	B	C	D	E	F	G	H	I
3			Resp.	Critical Activities	Point of Contact	Due Date	Actual Complete Date	CM Initials	Notes
111			NAVAFAC	CM to submit Warranties to NAVFAC PWD ME Requirements FMS					
112									
113			KTR	As-Built Drawings					Must be provided 30 cal days before BOD
114			NAVAFAC	CM to submit the As-Built to DM who must review and submit documents to CAD Dept.					
115			KTR	Submit eOMSI Facility Data Workbook					Must be provided before BOD
116			NAVAFAC	CM to submit the eOMSI Workbook to the DM who must review and submit to the NAVFAC PWD ME FOS.					
117			KTR	Submit the Internal Service Requirement List (ISRL).					Must be provided before BOD
118			NAVAFAC	CM to submit the ISRL to the DM who must review and submit to the NAVFAC PWD ME FSC. Confirm ISRL submitted to FSC.					
119									
120				Required for Contract Close-out:					
121			NAVAFAC	Warranty documentation to FMS					Must be provided before CCD
122			KTR	Site Restoration					
123			KTR	Final Landscaping					
124			KTR	Spare Parts, Extra Stock, Special Tools, etc					
125									
126			KTR	Final Demobilization and Clean-up					
127			KTR	Temp Construction Fence Removed					
128			KTR	Project Close-out Meeting					
129			NAVAFAC	As-Built to PWD ME PDC CADD Branch (Preston Gowen)					
130			KTR	Complete DD1354					
131			NAVAFAC	DD 1354 Signed & turned over to RPAO					
132			KTR	Closeout & submit permits and inspection reports					Notice of Termination (NOT); Storm water insp rpts; Stormwater BMP Install rpts; Archaeological Monitor'g rpts and artifacts, salvaged mat. etc.
133			NAVAFAC	Closeout & submit permits and inspection reports					NPDES, Notice of Termination (NOT); Storm water insp rpts; Stormwater BMP Install rpts; Archaeological Monitor'g rpts and artifacts, salvaged mat. etc.
134			KTR	Seasonal/Deferred Commissioning FPT					
135			KTR	2 nd Season TAB Report					
136			NAVAFAC	2 nd Season TAB Field Accept Testing					
137			KTR	Annual Elevator Maintenance Complete					
138			NAVAFAC	Annual Elevator Maintenance Complete					
139			NAVAFAC	Authority to Operate delivered to client					
140			KTR	Commissioning 10-Month/Warranty Visit					
141			NAVAFAC	Inform PM of BOD					

NAVAFAC Red Zone Facility Turnover Planning Meeting Checklist and POAM

	A	B	C	D	E	F	G	H	I
3			Resp.	Critical Activities	Point of Contact	Due Date	Actual Complete Date	CM Initials	Notes
142			NAVFAC	BOD (A) entered into eContracts					
143			NAVFAC	BOD Letter to Contractor					Sample ltr can be found here
144			NAVFAC	Acceptance Letter to Client					Sample ltr can be found here
145			NAVFAC	Process recycled/recovered materials report					
146			NAVFAC	Contractor Evaluations (CPARS) Complete					assist PM
147			NAVFAC	Finalize Outstanding Contract Mods					