

Q+A: B1109 FTTD/VTC

Question	Effort	Answer
What is the fiber count to each desk?	FTTD	4 strands
Will the fiber cabling run back to a dedicated IDF on each floor or collapse to the 2nd floor alcove area IDF?	FTTD	Dedicated IDF on each floor
Will all fibers be terminated at the desk and the IDF or will some fibers remain dark?	FTTD	All fibers terminates at the desk with 2 strand spares remaining dark for future expansion.
Is a fiber connection/s needed from the server room back to the IDF?	FTTD	No this will be done by 66ABG/SCOI.
Will there be another site visit scheduled for fiber only to clear up additional questions?	FTTD	If something requires additional clarification that only a site visit would warrant otherwise no.
Where is the fiber-to-the-desk (FTTD) needed?	FTTD	2nd floor only
Will this exceed 96 endpoints?	FTTD	No
Will every cubicle be live?	FTTD	Yes
Will 6 fibers be needed at every desk?	FTTD	4 strands
Preference of fiber	FTTD	TAA Compliant Multi-Mode Duplex LC/LC OM4 OFNP - Red Jacket
Who provides the optics?	FTTD	Don't understand question
Do we run the tray on wall or leave them in trays?	FTTD	Contractor will provide
Do we need to purchase/provide patch panels?	FTTD	Yes - lockable unit with fans
Is the procurement of fiber the responsibility of the contractor?	FTTD	Yes
Does the fiber need to be visible?	FTTD	Yes - inspectable and testable.
Will the cabling be ran on the wall?	FTTD	To be determined - The plan is to assume we will want to use panduit to run cables along the wall as needed, in the event of undesired cable tray placement in certain areas.
Will each location get NIPR and SIPR?	FTTD	Yes
Around how many strands?	FTTD	~200 (96 endpoints)
Are there 4 strands per chop?	FTTD	Yes
Will the switches be programmed?	FTTD	Yes by 66ABG/SCOI
What type of multimode OM?	FTTD	OM4
Who will map this out?	FTTD	Government will direct where things go and the contractor will help map out
What is the spec on the speakers?	VTC	We would like for the contractor to look at the spec sheet of the KVM and VTC Systems in question, then recommend and procure a speaker solution (preferably ceiling speakers). Specs to be provided at formal RFP
Does the contractor need to paint to match	VTC	Yes
How many workstations in the first floor conference room?	VTC	Two
Will the soundbar have a microphone?	VTC	No. Table mics with 3.5mm interface.
Will there be a testing requirement for cables?	VTC	No testing requirement for A/V cables only fiber optic cables (TIA 568.3-D).
How many inputs in the computer?	VTC	2 DP, 1 HDMI, 1 Audio Out, 1 Fiber NIC w/ LC Connector port
Is there a preference for having cable runners or covers?	VTC	Prefer none unless there is no other option
Will there be backing?	VTC	Backing for displays will be installed by the Government. Displays will be mounted. If contractor needs to unmount displays for any reason, they are responsible for doing so and mounting them again.
Is someone else installing cable trays?	VTC	Yes
Is KVM needed to switch between systems?	VTC	Yes - only on 2nd and 3rd floor conference rooms.
How many speakers are needed?	VTC	2 for each system if separate speakers are deemed necessary. 2 total per conference room if KVM allows for switching between unclass and class systems.
Will ceiling speakers be needed?	VTC	Yes
Should the fiber be patched?	VTC	Yes
How many workstations for each classification?	VTC	1 per classification
Door STC rating?	VTC	45
Will all materials need to be purchased by contractor, to include racks and cabinets?	VTC	Yes

Expected completion date?	VTC	ASAP
What is the expected Period of Performance?	VTC	30 days at receipt of award
Where is the VTC located?	VTC	1st, 2nd floor and 3rd floor conference rooms.
What about the third floor?	VTC	Fully Unclass environment at the moment, but we want to run the A/V cables for the room to accomodate 2 Cisco kits. As well as a redundant extra set of each cable for hot swap with draw cable.
Please provide floor plans with approximate locations of FTTD and the head end (IDF)	FTTD	Included in updated floorplan. Will annotate.
Clarify the Fiber cable Specification, including single or multimode, armored or plenum-rated, and the number of strands per work station. This was discussed as OM3, OM4, and OM5, on-site, and the strand count was discussed as several options.	FTTD	See row 14
Specifications for the optical network terminal at the workstation	FTTD	See row 14
Confirm all connections to be made with Duplex LC	FTTD	See Row 14
Quantity of strands to be terminated at the work station?	FTTD	See Row 5
Quantity of strands to be patched at the work station?	FTTD	See Row 5
Quantity of strands to be terminated at the fiber enclosure	FTTD	~200
Quantity of strands to be patched from the Fiber enclosure at the head end to the fiber switches in the server safe	FTTD	192 strands
Confirm approved methods for bringing fiber to the work station from the main cable tray trunk. Across the ceiling and down the wall where the cable tray is not installed. (Panduit, J-hooks, etc.)	FTTD	J-Hooks and Panduit are permitted to assist in fiber optic cable management.
Any electrical requirements for providing power to the server safe	FTTD	No.
Fire Stopping requirements	FTTD	Any penetration to the wall has to be fire caulked
Please identify where the backbone cabling will be coming from on the floor plan	FTTD	First floor comms closet is where the MDF is located.
Provide backbone cable specification, including fiber type, strand counts, etc.	FTTD	Second floor comms closet is where the IDF is. Back bone is managed by SCOI. Will reach out for any additional information they may require.
Please provide approved termination methods for fibre connectivity.	FTTD	LC connectors.
Requirements for certification and testing	FTTD	Per TIA-568.3-D Standards.
Labelling requirements	FTTD	Label per ANSI / TIA-606-C standards.
Will the Government provide the network electronics and SFP transceivers, or should these be included as part of the contractor's scope?	FTTD	Government will provide SFPs
If included, are Cisco-manufactured optics required or will TAA-compliant Cisco-compatible transceivers be acceptable?	FTTD	Cisco Compliant transceiver modules will be provided.
Should transceivers be included only for the switches in the IDF, or for all 96 desks (192 transceivers)?	FTTD	There will only be 96 transceiver modules.
Should the fiber run between the MDF and IDF be included in the contractor's scope, or is this existing infrastructure?	FTTD	Contractor shall run fiber from the 1st floor MDF to the 2nd floor IDF. Base infrastructure will handle run from backbone to MDF.
Should offerors assume this project will fall under Davis-Bacon prevailing wage requirements?	FTTD	Yes
Who is responsible to provide any electrical power requirements behind the displays or at the equipment rack in each conference room, vendors or AFMC?	VTC	We will use whatever outlets are available to us at the time on installing the equipment.
Who is responsible for any network connection requirements for any device connecting to the various AFMC networks in each conference room? Will this be the AV vendors responsibility, AFMCs, or will this be provided by others?	VTC	66ABG/SCOI will be responsible for ensuring network connectivity to the devices.
Can AFMC provide scalable building and conference room layout drawings for the RFP?	VTC	Will inquire.
Does AFMC desire traditional VTC capabilities using Cisco or Polycom Codecs and/or does AFMC desire to provide capabilities for MS Teams video conferences?	VTC	The only requirement is for the VTC systems to be able to connect to workstations.
For audio in the conference room will the microphones have to cover the entire conference room or just the participants seated at the conference table?	VTC	Table mics have been purchased and only need to be installed.
Can AFMC provide information on the number of main displays desired in the conference room?	VTC	Every conference room will have 2 secure displays (Non RF) with DP and HDMI inputs.

Does AFMC desire tracking cameras in the conference room?	VTC	Cameras have already been procured by the Government. See Cisco Room Kit Specs PDF for additional details.
---	-----	--