

## Q&A

1. Will you have unloading capabilities to unload the container from a chassis? **NO**
2. Can we substitute the PTAC A/C unit for a through wall A/C unit? **NO (15K minimum. Also need a thermostat.)**
3. Can we substitute the 4' LED lights for LED inset lights? **YES**
4. What type of wall finish do you want provided? (drywall, 5/8" CDX, T1-11, etc) **Suggest 1-1/2" Foam Insulation, Board, 3/8" Plywood With White Textured Plastic Lining. (or material equivalent for best climate control results)**
5. The RFQ mentions ICC-ESR compliant containers to be used. These have a steel flooring, but the RFQ calls out for wood flooring. Please confirm what is needed? **WOOD FLOORING**
6. Should the interior walls include a finished panel installed over the foam board insulation? **YES**
7. Will the container need to remain closed while someone is inside? (Standard cargo doors cannot be opened from the inside. If occupancy is expected while closed, a personnel door would need to be installed.) **NO**
8. What type of electrical power will be supplied to the container (voltage/phase), and are any specialized power connections required? **COOLING: 15k BTU, E HEAT: 3kW, POWER/BREAKER: 230/208/1PH, NEMA 3 DISCONNECT, NEMA 1 ELECTRICAL PANEL, PTAC – VOLT 240 / WATT3Kw / AMPS 12.5, PTAC RECEPTACLE – 240 VOLT, GFCI RECEPTACLE – 120 VOLT**
9. Will there be a crane or forklift available onsite for unloading, or should delivery be arranged via a tilt-bed trailer for ground placement? **REQ Tilt Bed Trailer / Crane Support can be available at an additional cost to COMMAND.**