

ASBESTOS INSPECTION REPORT of:

Building # 24

MCB CAMP LEJEUNE



Print Date

Tuesday, July 23, 2024

INSPECTION SUMMARY

BLDG #: 24

YEAR BUILT: 1942

OCCUPANT: COMMUNICATIONS AND
ELECTRONICS OFFICE

ASBESTOS MANAGER: 910-451-5837

BUILDING COMMENTS:

HAZ RANK 0/BLUE [AH AUG2010]
NO ACM IDENTIFIED, PREVIOUS EXTERIOR TRANSITE DEBRIS REMOVED BY INSPECTOR.

AUG2010
PVS. ACM REMOVED BY INSPECTOR, NO ACM IDENTIFIED

JUN08
ADDL SAMPLING, ACM INCLUDES:
TRANSITE PANEL DEBRIS

OCT02
PVS. ACM REMOVED, MAJOR RENOVATIONS, BLDG. EXPANSION, NO ACM IDENTIFIED

MAY96 [DATA X FILED]
ACM INCLUDES:
PIPE INSULATION AND FITTINGS
9" and 12" TILE AND MASTIC

NOTIFICATION OF ACM IN BUILDING

NOTICE: The following asbestos-containing materials have been identified in this structure. Refer to survey findings for additional information or contact the Asbestos Program Manager. Please note ACM that is intact and undisturbed is not considered a significant health hazard to building occupants.

Friable ACM(s) identified

DESCRIPTION	LOCATION	Date	Quantity
No friable ACM records found in database			

Non-friable ACM(s) identified

DESCRIPTION	LOCATION	Date	Quantity
No non friable ACM records found in database			

Tested Non ACM or REMOVED Materials

DESCRIPTION	LOCATION	Date
12" WHITE w/ GRAY FLOOR TILE AND ADHESIVE	EASTSIDE ADDITION OFFICE AREAS	6/25/2008
ROOFING MATERIAL,	SOUTH CENTER EXTERIOR GROUND	6/25/2008
INTERIOR CAULKING,	INTERIOR WALL JOINT FILLER AT WEST ADDITIONS	6/25/2008

CAULKING MATERIAL	EXTERIOR GROUND DEBRIS, CENTER ALLEY	6/25/2008
EXTERIOR CAULKING,	WEST CENTER PORCH AWNING ROOF	6/25/2008
DRYWALL AND JOINT MATERIAL	CENTRAL ORIGINAL SECTCION AND WES5T ADDITION OFFICE AREAS	6/25/2008
INTERIOR CAULKING,	BASEMENT AREA CONCRETE CEILINGS (HOLE PATCHINGS)	6/25/2008
DUCT SEALANT, GRAY	BASEMENT AREA MECHANICAL OVERHEAD HVAC DUCTS	6/25/2008
MISCELLANEOUS SEALANT	CENTER ORIGINAL SECTION, SOUTH CENTRAL MECHANICAL SPACE GROUND	6/25/2008
DUCT SEALANT, BROWN	EAST ADDITION, OVERHEAD HVAC DUCTS	6/25/2008
12" GRAY FLOOR TILE AND ADHESIVE	CENTER ORIGINAL SECTION HALL AND OFFICE, BASEMENT MAIN AREAS; NORTHWEST ADDITION MAIN AREA	6/25/2008
CARPET ADHESIVE	ORIGINAL CENTER SECTION ROOMS; EAST ADDITION SOUTHWEST ROOM; WEST WING ADDITION, NORTHEAST AND SOUTH CENTER ROOMS	6/25/2008
RESIDUAL MASTIC	MIXED w/HM23 CARPET ADHESIVE (SAME LOCATIONS); CENTER SECTION SOUTH CENTER MECHANICAL ROOM	6/25/2008
TRANSITE PANEL MATERIAL	EXTERIOR GROUND DEBRIS, WEST AND SOUTH CENTER (SOURCE UNKNOWN)	6/25/2008
PIPE INSULATION		10/21/2002
PLASTER CEILING		12/10/1999
TSI-fittings.		12/10/1999
PIPE INSULATION		10/21/2002
TRANSITE PANEL MATERIAL	EXTERIOR GROUND DEBRIS, WEST AND SOUTH CENTER (SOURCE UNKNOWN)	8/4/2010
RESIDUAL MASTIC	MIXED w/HM23 CARPET ADHESIVE (SAME LOCATIONS); CENTER SECTION SOUTH CENTER MECHANICAL ROOM	8/4/2010
EXTERIOR CAULKING,	WEST CENTER PORCH AWNING ROOF; NEW METAL DOORS AND WINDOW	8/4/2010

HEALTH ASPECTS:	ACM only presents a health hazard when asbestos fibers are airborne and inhaled. Avoid disturbance which will release fibers. The presence of asbestos does not constitute a health hazard.
CONDITIONS TO AVOID:	Do not disturb or cause damage to ACM. Do not sand, grind or abrade materials or cause damage with any type of equipment.
REPORTS OF DAMAGE:	Report any damage, dust or debris that may come from ACM or suspect ACM, or any change in the condition of materials, or accidental disturbance to the Asbestos Program Manager.
RESPONSE ACTION:	Corrective action initiated to minimize fiber release and protect personnel.
INSPECTION:	ACM will be inspected periodically to evaluate any changes in condition

INSPECTION:

ASPM will be inspected periodically to evaluate any changes in condition.

RECORDKEEPING:

The Camp Lejeune Asbestos Program Manager maintains a copy of the survey for the building.

CAMP LEJEUNE Asbestos Program Manager:

Phone: (910) 451-5837

SAMPLES COLLECTED

Sample	HA	Description		Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
24-20-20	20	12" WHITE w/ GRAY FLOOR TILE AND ADHESIVE		6/25/2008	EAST ADDITION, CNTR	0	0	0
24-20-20tem	20	12" WHITE w/ GRAY FLOOR TILE AND ADHESIVE		6/25/2008	EAST ADDITION, CNTR	0	0	0
24-20-21	20	12" WHITE w/ GRAY FLOOR TILE AND ADHESIVE		6/25/2008	EAST ADDITION, CNTR	0	0	0
24-20-22	20	12" WHITE w/ GRAY FLOOR TILE AND ADHESIVE		6/25/2008	EAST ADDITION, SW LOBBY	0	0	0
24-21-20	21	DUCT SEALANT, BROWN		6/25/2008	EAST ADDITION, CNTR OVHD	0	0	0
24-22-20	22	12" GRAY FLOOR TILE AND ADHESIVE	w/WHITE	6/25/2008	CNTR HALL, SE	0	0	0
24-22-21	22	12" GRAY FLOOR TILE AND ADHESIVE	w/WHITE	6/25/2008	SOUTH END OF BLDG	0	0	0
24-22-22	22	12" GRAY FLOOR TILE AND ADHESIVE	w/WHITE	6/25/2008	WEST SIDE OF BLDG	0	0	0
24-22-23	22	12" GRAY FLOOR TILE AND ADHESIVE	w/WHITE	6/25/2008	CNTR BASEMENT, SE	0	0	0
24-22-24	22	12" GRAY FLOOR TILE AND ADHESIVE	w/WHITE	6/25/2008	CNTR BASEMENT, CNTR	0	0	0
24-23-20	23	CARPET ADHESIVE	YELLOW w/RESIDUAL BLACK	6/25/2008	CNTR SECTION, SOUTH	0	0	0
24-23-21	23	CARPET ADHESIVE	YELLOW w/RESIDUAL BLACK	6/25/2008	CNTR SECTION, EAST CNTR	0	0	0
24-23-22	23	CARPET ADHESIVE	YELLOW w/RESIDUAL BLACK	6/25/2008	CNTR HALL, NORTH	0	0	0
24-23-23	23	CARPET ADHESIVE	YELLOW w/RESIDUAL BLACK	6/25/2008	CNTR SECTION, NW OFFICE	0	0	0
24-23-24	23	CARPET ADHESIVE	YELLOW w/RESIDUAL BLACK	6/25/2008	WEST WING, SW OFFICE	0	0	0
24-24-20	24	RESIDUAL MASTIC	BLACK	6/25/2008	CNTR SECTION, SOUTH CNTR MECH RM	0	0	0
24-24-21	24	RESIDUAL MASTIC	BLACK	6/25/2008	CNTR SECTION, SOUTH CNTR MECH RM	0	0	0
24-24-30	24	RESIDUAL MASTIC	BLACK	8/4/2010	CNTR SECTION, NE OFFICE	0	0	0

Sample	HA	Description		Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
24-24-31	24	RESIDUAL MASTIC	BLACK	8/4/2010	CNTR SECTION, WEST CNTR OFFICE	0	0	0
24-24-32	24	RESIDUAL MASTIC	BLACK	8/4/2010	BASEMENT, NW MAIN ROOM	0	0	0
24-24-33	24	RESIDUAL MASTIC	BLACK	8/4/2010	BASEMENT, SE MAIN ROOM	0	0	0
24-25-20	25	MISCELLANEOUS SEALANT	BLACK	6/25/2008	CNTR SECTION, SOUTH CNTR MECH RM	0	0	0
24-26-20	26	DRYWALL AND JOINT MATERIAL		6/25/2008	CNTR HALL, SOUTH WALL	0	0	0
24-27-20	27	INTERIOR CAULKING,	WHITE	6/25/2008	BASEMENT, NE CLOSET	0	0	0
24-27-21	27	INTERIOR CAULKING,	WHITE	6/25/2008	BASEMENT, EAST CNTR OFFICE	0	0	0
24-27-22	27	INTERIOR CAULKING,	WHITE	6/25/2008	BASEMENT, EAST CNTR OFFICE	0	0	0
24-27-23	27	INTERIOR CAULKING,	WHITE	6/25/2008	BASEMENT, CNTR WEST	0	0	0
24-28-20	28	DUCT SEALANT, GRAY		6/25/2008	BASEMENT, CNTR NORTH	0	0	0
24-28-21	28	DUCT SEALANT, GRAY		6/25/2008	BASEMENT, SE	0	0	0
24-28-22	28	DUCT SEALANT, GRAY		6/25/2008	BASEMENT, CNTR	0	0	0
24-29-20	29	TRANSITE PANEL MATERIAL	DEBRIS	6/25/2008	SOUTH CNTR EXT. GROUND	15	0	0
24-29-21	29	TRANSITE PANEL MATERIAL	DEBRIS	6/25/2008	WEST CNTR EXT. GROUND	15	0	0
24-30-20	30	ROOFING MATERIAL,	TAR DEBRIS	6/25/2008	SOUTH CNTR EXT. GROUND	0	0	0
24-31-20	31	INTERIOR CAULKING,	GRAY	6/25/2008	WEST CNTR MECH RM, EAST WALL SOUTH	0	0	0
24-31-21	31	INTERIOR CAULKING,	GRAY	6/25/2008	WEST CNTR MECH RM, EAST WALL NORTH	0	0	0
24-32-20	32	CAULKING MATERIAL	WHITE	6/25/2008	NORTH CNTR ALLEY, SOUTH	0	0	0
24-33-20	33	EXTERIOR CAULKING,	WHITE	6/25/2008	CNTR SECTION, SE WINDOW	0	0	0
24-33-30	33	EXTERIOR CAULKING,	WHITE	8/4/2010	WEST CNTR METAL DOOR	0	0	0