

ASBESTOS INSPECTION REPORT of:

Building # 1011

MCB CAMP LEJEUNE



Print Date

Tuesday, July 23, 2024

INSPECTION SUMMARY

BLDG #: 1011

YEAR BUILT: 1953

OCCUPANT: GEN STG A/G/ORG

ASBESTOS MANAGER: 910-451-5837

BUILDING COMMENTS:

HAZ RANK 1B/RED [AH JAN2018]
DAMAGED ACM EXPANSION JOINT BLOWING FREE, WAREHOUSE SOUTHWEST

JAN2018
ACM REMAINS, JOINT NEEDS REMOVAL.

NOV2014
DAMAGED CLOTH JOINT BLOWING IN THE WIND, REMOVE IT; ACM JOINT MATERIAL ADDL TESTING, DECLARE LESS MATERIAL IS ACM; OTHER PVS. ACM REMAINS

NOV2013
MOST PVS. ACM REMAINS, LTD. REMOVAL OF INSULATION BUT DEBRIS REMAINS IN WALL AREA (NOW BLOCKED)

OCT09
PVS. ACM REMAINS, ADDL SAMPLING AND CONFIRMATIONS, ACM INCLUDES:
RESIDUAL MASTIC
9" BLACK FLOOR TILE
PIPE INSULATION AND DEBRIS

INSPECT JAN07
ACM INCLUDES:
JOINT MATERIAL
BLACK/ GRAY ROOFING SEALANT
EXTERIOR CAULKINGS

NOTIFICATION OF ACM IN BUILDING

NOTICE: The following asbestos-containing materials have been identified in this structure. Refer to survey findings for additional information or contact the Asbestos Program Manager. Please note ACM that is intact and undisturbed is not considered a significant health hazard to building occupants.

Friable ACM(s) identified

DESCRIPTION	LOCATION	Date	Quantity
CLOTH EXPANSION JOINT MATERIAL, THICK	WAREHOUSE, CENTER "B" SECTION, SOUTHWEST	3/18/2013	2 SF
CLOTH EXPANSION JOINT MATERIAL, THICK	WAREHOUSE, CENTER "B" SECTION, SOUTHWEST	1/10/2018	2 SF
FIBROUS DEBRIS	FIRST FLOOR B, SOUTHWEST CORNER	11/13/2013	3 SF
CLOTH EXPANSION JOINT MATERIAL, THICK	WAREHOUSE, CENTER "B" SECTION, SOUTHWEST	11/18/2014	2 SF
CLOTH EXPANSION JOINT MATERIAL, THICK	WAREHOUSE, CENTER "B" SECTION, SOUTHWEST	11/13/2013	2 SF

Non-friable ACM(s) identified

DESCRIPTION	LOCATION	Date	Quantity
EXTERIOR CAULKING,	ROOF SKYLIGHTS METAL FRAMES	1/24/2007	1,152 LF

ROOFING SEALANT, BLACK	ROOFING SYSTEM FLASHINGS AT WEST CENTER AWNING AND SKYLIGHTS (SEE ALSO HM31)	1/24/2007	650	SF
DRYWALL AND JOINT MATERIAL	THROUGHOUT FIRST AND SECOND FLOOR WEST END OFFICE AREAS	1/24/2007	8,120	SF
ROOFING SEALANT, SILVER	ROOF PATCHING AT FLASHINGS FOR SKYLIGHTS AND HVAC UNITS	1/24/2007	1,152	LF
EXTERIOR CAULKING,	NORTH AND SOUTH EXTERIOR BRICK WALL EXPANSION JOINTS	1/24/2007	40	LF
EXTERIOR CAULKING,	RESIDUAL ON BRICK AT WINDOWS	10/16/2009	800	LF
RESIDUAL MASTIC	FIRST FLOOR WEST CENTER OFFICE AREAS, CPU AREA UNDER RAISED FLOOR	10/16/2009	300	SF
DRYWALL AND JOINT MATERIAL	THROUGHOUT FIRST AND SECOND FLOOR WEST END OFFICE AREAS	1/10/2018	850	SF
EXTERIOR CAULKING,	NORTH AND SOUTH EXTERIOR BRICK WALL EXPANSION JOINTS	1/10/2018	40	LF
ROOFING SEALANT, BLACK	ROOFING SYSTEM FLASHINGS AT WEST CENTER AWNING AND SKYLIGHTS (SEE ALSO HM31)	1/10/2018	650	SF
EXTERIOR CAULKING,	ROOF SKYLIGHTS METAL FRAMES	1/10/2018	1,152	LF
ROOFING SEALANT, SILVER	ROOF PATCHING AT FLASHINGS FOR SKYLIGHTS AND HVAC UNITS	1/10/2018	1,152	LF
RESIDUAL MASTIC	FIRST FLOOR WEST CENTER OFFICE AREAS, CPU AREA UNDER RAISED FLOOR	1/10/2018	300	SF
EXTERIOR CAULKING,	RESIDUAL ON BRICK AT WINDOWS	1/10/2018	800	LF
EXTERIOR CAULKING,	NORTH AND SOUTH EXTERIOR BRICK WALL EXPANSION JOINTS	10/16/2009	40	LF
EXTERIOR CAULKING,	ROOF SKYLIGHTS METAL FRAMES	10/16/2009	1,152	LF
DRYWALL AND JOINT MATERIAL	THROUGHOUT FIRST AND SECOND FLOOR WEST END OFFICE AREAS	10/16/2009	8,120	SF
RESIDUAL MASTIC	FIRST FLOOR WEST CENTER OFFICE AREAS, CPU AREA UNDER RAISED FLOOR (FORMER HM01 AREAS)	11/13/2013	300	SF
EXTERIOR CAULKING,	RESIDUAL ON BRICK AT WINDOWS	11/13/2013	800	LF
DRYWALL AND JOINT MATERIAL	THROUGHOUT FIRST AND SECOND FLOOR WEST END OFFICE AREAS	3/18/2013	8,120	SF
EXTERIOR CAULKING,	NORTH AND SOUTH EXTERIOR BRICK WALL EXPANSION JOINTS	3/18/2013	40	LF
ROOFING SEALANT, SILVER	ROOF PATCHING AT FLASHINGS FOR SKYLIGHTS AND HVAC UNITS (SEE ALSO HM31b)	10/16/2009	1,152	LF

EXTERIOR CAULKING,	ROOF SKYLIGHTS METAL FRAMES	11/13/2013	1,152	LF
ROOFING SEALANT, SILVER	ROOF PATCHING AT FLASHINGS FOR SKYLIGHTS AND HVAC UNITS- COATED WHITE	11/13/2013	1,152	LF
EXTERIOR CAULKING,	ROOF SKYLIGHTS METAL FRAMES	11/18/2014	1,152	LF
ROOFING SEALANT, SILVER	ROOF PATCHING AT FLASHINGS FOR SKYLIGHTS AND HVAC UNITS	11/18/2014	1,152	LF
RESIDUAL MASTIC	FIRST FLOOR WEST CENTER OFFICE AREAS, CPU AREA UNDER RAISED FLOOR; SOUTHEAST OFFICE	11/18/2014	600	SF
EXTERIOR CAULKING,	RESIDUAL ON BRICK AT WINDOWS	11/18/2014	800	LF
ROOFING SEALANT, BLACK	ROOFING SYSTEM FLASHINGS AT WEST CENTER AWNING AND SKYLIGHTS (SEE ALSO HM31)	10/16/2009	650	SF
DRYWALL AND JOINT MATERIAL	EAST WAREHOUSE, WEST FIREWALL	11/18/2014	850	SF
EXTERIOR CAULKING,	NORTH AND SOUTH EXTERIOR BRICK WALL EXPANSION JOINTS	11/18/2014	40	LF
ROOFING SEALANT, BLACK	ROOFING SYSTEM FLASHINGS AT WEST CENTER AWNING AND SKYLIGHTS (SEE ALSO HM31)	11/18/2014	650	SF
ROOFING SEALANT, BLACK	ROOFING SYSTEM FLASHINGS AT WEST CENTER AWNING AND SKYLIGHTS (SEE ALSO HM31)	3/18/2013	650	SF
EXTERIOR CAULKING,	ROOF SKYLIGHTS METAL FRAMES	3/18/2013	1,152	LF
ROOFING SEALANT, SILVER	ROOF PATCHING AT FLASHINGS FOR SKYLIGHTS AND HVAC UNITS	3/18/2013	1,152	LF
RESIDUAL MASTIC	FIRST FLOOR WEST CENTER OFFICE AREAS, CPU AREA UNDER RAISED FLOOR	3/18/2013	300	SF
EXTERIOR CAULKING,	RESIDUAL ON BRICK AT WINDOWS	3/18/2013	800	LF
DRYWALL AND JOINT MATERIAL	THROUGHOUT FIRST AND SECOND FLOOR WEST END OFFICE AREAS	11/13/2013	8,120	SF
EXTERIOR CAULKING,	NORTH AND SOUTH EXTERIOR BRICK WALL EXPANSION JOINTS	11/13/2013	40	LF
ROOFING SEALANT, BLACK	ROOFING SYSTEM FLASHINGS AT WEST CENTER AWNING AND SKYLIGHTS (SEE ALSO HM31)- COATED WHITE	11/13/2013	650	SF

Tested Non ACM or REMOVED Materials

<i>DESCRIPTION</i>	<i>LOCATION</i>	<i>Date</i>
SHINGLE ROOFING	NORTH AND SOUTH LOADING DOCKS ROOF CANOPY	1/24/2007

ROLLED ROOFING	ROOFING SYSTEM MAIN TOP MEMBRANE	1/24/2007
INTERIOR CAULKING,	DOOR JAMBS	1/24/2007
12" BEIGE w/BROWN FLOOR TILE AND ADHESIVE	FIRST FLOOR WEST CENTER LOBBY/ OFFICE AREAS; SECOND FLOOR WEST END OFFICE AREAS	1/24/2007
12" BLACK w/ WHITE FLOOR TILE AND ADHESIVE	FIRST FLOOR WEST CENTER ENTRY AT THRESHOLD	1/24/2007
BLACK VINYL BASE AND ADHESIVE, 4"	FIRST FLOOR WEST CENTER LOBBY/ OFFICE AREAS; SECOND FLOOR WEST END OFFICE AREAS	1/24/2007
TAR PAPER, BLACK	NORTH AND SOUTH LOADING DOCKS ROOF CANOPY	1/24/2007
FIBERGLASS INSULATION SEALANT	SOUTH CENTRAL STEAM MECHANICAL ROOM #1 PIPING	1/24/2007
MISCELLANEOUS SEALANT	SOUTH CENTRAL STEAM MECHANICAL ROOM #1 PIPING FLANGES w/GASKETS	1/24/2007
2'x2' CEILING TILE,	FIRST FLOOR WEST LOBBY/ OFFICE AREAS; SECOND FLOOR WEST END OFFICE AREAS	1/24/2007
2'x4' CEILING TILE,	FIRST FLOOR WEST LOBBY/ OFFICE AREAS; SECOND FLOOR WEST END OFFICE AREAS	1/24/2007
12" ACOUSTICAL TILE	FIRST FLOOR HALLWAYS ABOVE (HM24, 25) CEILINGS	1/24/2007
12" GRAY w/ GRAY FLOOR TILE AND ADHESIVE	FIRST FLOOR HALL	1/24/2007
CARPET ADHESIVE	FIRST AND SECOND FLOOR WEST END OFFICES	1/24/2007
EXTERIOR CAULKING,	DOOR JAMBS AND WINDOWS	1/24/2007
ADHESIVE	WEST CENTER STAIRWELL UNDER TREAD	1/24/2007
INTERIOR CAULKING,	WEST WING WINDOWS	1/24/2007
CONCRETE EXPANSION JOINT MATERIAL	INTERIOR CONCRETE FLOOR SLAB PERIMETERS AND CENTER JOINTS	1/24/2007
FLOOR TILE MASTIC, BLACK	SECOND FLOOR WEST, NORTH MECHANICAL ROOM RESIDUE	1/24/2007
MISCELLANEOUS SEALANT	SECOND FLOOR WEST, SOUTH MECHANICAL ROOM CABLE/ CONDUIT PENETRATIONS	1/24/2007
MISCELLANEOUS SEALANT	SECOND FLOOR WEST, SOUTH MECHANICAL ROOM WINDOW LENTIL	1/24/2007
MISCELLANEOUS SEALANT	SOUTH EXTERIOR OVERHEAD STEAM LINE	1/24/2007
HVAC DUCT INSULATION	WAREHOUSE, WESTSIDE DUCT COVERS	1/24/2007
HVAC DUCT INSULATION	WAREHOUSE AND MECHANICAL ROOM, WESTSIDE DUCT COVERS	1/24/2007

MUDDERED FITTING(S)	WAREHOUSE OVERHEAD, SOUTH CENTRAL AT MECHANICAL/ STEAM ROOM #1	1/24/2007
WINDOW GLAZING MATERIAL	ROOF SKYLIGHTS, METAL FRAMED WINDOWS	1/24/2007
FLOOR LEVELING COMPOUND	FIRST FLOOR WEST CENTER LOBBY/ OFFICE AREAS AT DOORWAYS	1/24/2007
CONCRETE SURFACING MATERIAL	SOUTH CENTRAL EXTERIOR OF MECHANICAL ROOM #1 AT PIPE THROUGH WALL PENETRATION	1/24/2007
MISCELLANEOUS SEALANT	SOUTH CENTRAL STEAM MECHANICAL ROOM #1 TANK	1/24/2007
GASKET MATERIAL	SOUTH CENTRAL SPRINKLER ROOM/ MR#2 FLANGE	1/24/2007
GASKET MATERIAL	SOUTH CENTRAL SPRINKLER ROOM/ MR#2 FLANGE	1/24/2007
MISCELLANEOUS SEALANT	CONCRETE/ BRICK WINDOW SILLS; ROOF SKYLIGHTS	1/24/2007
CLOTH LAGGING MATERIAL	WAREHOUSE, SOUTHWEST PIPING SYSTEMS	10/16/2009
PIPE INSULATION, AIRCELL	WAREHOUSE, SOUTHWEST CORNER (SEE HM40)	10/16/2009
ADHESIVE	FIRST FLOOR WEST CENTER, CPU AREA RAISED FLOOR MOUNTS	10/16/2009
ROOFING SEALANT, GRAY	ROOF PATCHING AT FLASHINGS FOR SKYLIGHTS AND HVAC UNITS	10/16/2009
FIBROUS DEBRIS	FIRST FLOOR WEST END OFFICES OVERHEAD; REMNANT DEBRIS IN WALL, B SOUTHWEST	10/16/2009
9" BROWN FLOOR TILE AND ADHESIVE	FIRST FLOOR WESTSIDE OFFICES, WEST HALL, SOUTH END (UNDER CARPET)	10/16/2009
LAGGING PAPER ON FIBERGLASS	SECOND FLOOR WEST, NORTH AND SOUTH MECHANICAL ROOMS; WAREHOUSE AT HVAC UNITS	10/16/2009
EXTERIOR CAULKING,	ROOF, WESTSIDE METAL FLASHING AT SECOND STORY/ MAIN ROOF JOINTS	10/16/2009
9" BLACK FLOOR TILE AND ADHESIVE	THROUGHOUT FIRST FLOOR WEST END, EASTSIDE OFFICES (UNDER OTHER FLOOR COVERINGS)	10/16/2009
12" WHITE FLOOR TILE AND ADHESIVE	OVER HM43 FIRST FLOOR WEST, EAST CENTER TELEPHONE ROOM AND SOUTHWEST CORNER OFFICES	10/16/2009
12" GRAY w/ GRAY FLOOR TILE AND ADHESIVE	FIRST FLOOR HALL	10/16/2009
CARPET ADHESIVE	FIRST AND SECOND FLOOR WEST END OFFICES	10/16/2009
12" ACOUSTICAL TILE	FIRST FLOOR HALLWAYS ABOVE (HM24, 25) CEILINGS	10/16/2009
ROLLED ROOFING	ROOFING SYSTEM MAIN TOP MEMBRANE	10/16/2009

EXTERIOR CAULKING,	DOOR JAMBS AND WINDOWS	10/16/2009
MISCELLANEOUS SEALANT	SOUTH CENTRAL STEAM MECHANICAL ROOM #1 PIPING FLANGES w/GASKETS	10/16/2009
INTERIOR CAULKING,	WESTSIDE WINDOWS	10/16/2009
FIBROUS DEBRIS	FIRST FLOOR WEST END OFFICES OVERHEAD; REMNANT DEBRIS IN WALL, B SOUTHWEST	11/18/2014
FIBROUS DEBRIS	FIRST FLOOR WEST END OFFICES OVERHEAD; REMNANT DEBRIS IN WALL, B SOUTHWEST	3/18/2013

HEALTH ASPECTS: ACM only presents a health hazard when asbestos fibers are airborne and inhaled. Avoid disturbance which will release fibers. The presence of asbestos does not constitute a health hazard.

CONDITIONS TO AVOID: Do not disturb or cause damage to ACM. Do not sand, grind or abrade materials or cause damage with any type of equipment.

REPORTS OF DAMAGE: Report any damage, dust or debris that may come from ACM or suspect ACM, or any change in the condition of materials, or accidental disturbance to the Asbestos Program Manager.

RESPONSE ACTION: Corrective action initiated to minimize fiber release and protect personnel.

INSPECTION: ACM will be inspected periodically to evaluate any changes in condition.

RECORDKEEPING: The Camp Lejeune Asbestos Program Manager maintains a copy of the survey for the building.

CAMP LEJEUNE Asbestos Program Manager:

Phone: (910) 451-5837

SAMPLES COLLECTED

Sample	HA	Description		Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
1011-01-01	01	12" BEIGE w/BROWN FLOOR TILE AND ADHESIVE		1/24/2007	1ST FL WEST CNTR ENTRY	0	0	0
1011-02-01	02	12" BLACK w/ WHITE FLOOR TILE AND ADHESIVE		1/24/2007	1ST FL WEST CNTR ENTRY	0	0	0
1011-03-01	03	BLACK VINYL BASE AND ADHESIVE, 4"		1/24/2007	1ST FL WEST CNTR ENTRY	0	0	0
1011-03-02	03	BLACK VINYL BASE AND ADHESIVE, 4"		1/24/2007	SOUTHSIDE, WEST ENTRY	0	0	0
1011-04-01	04	FLOOR LEVELING COMPOUND	GRAY/ WHITE	1/24/2007	1ST FL WEST CNTR ENTRY	0	0	0
1011-04-02	04	FLOOR LEVELING COMPOUND	GRAY/ WHITE	1/24/2007	SOUTHSIDE WEST ENTRY	0	0	0
1011-05-01	05	INTERIOR CAULKING,	GRAY	1/24/2007	1ST FL WEST CNTR ENTRY	0	0	0
1011-06-01	06	EXTERIOR CAULKING,	GRAY	1/24/2007	1ST FL WEST CNTR ENTRY DOOR	0	0	0
1011-06-02	06	EXTERIOR CAULKING,	GRAY	1/24/2007	2ND FL WEST, SOUTH MR WINDOW	0	0	0
1011-06-10	06	EXTERIOR CAULKING,	GRAY	10/16/2009	NORTHSIDE, WEST CNTR WINDOW	0	0	0
1011-06-11	06	EXTERIOR CAULKING,	GRAY	10/16/2009	1ST FL WEST CNTR DOOR	0	0	0
1011-06-12	06	EXTERIOR CAULKING,	GRAY	10/16/2009	1ST FL WEST CNTR, SOUTH WINDOW	0	0	0
1011-07-01	07	ADHESIVE	YELLOW	1/24/2007	1ST FL WEST CNTR STAIRS	0	0	0
1011-08-01	08	INTERIOR CAULKING,	BLACK	1/24/2007	WEST CNTR STAIR LANDING WINDOW	0	0	0
1011-08-10	08	INTERIOR CAULKING,	BLACK	10/16/2009	1ST FL WEST CNTR, NORTH HEAD WINDOW	0	0	0
1011-08-11	08	INTERIOR CAULKING,	BLACK	10/16/2009	2ND FL WEST, NORTH MR	0	0	0
1011-09-00ri12	09	DRYWALL AND JOINT MATERIAL		3/18/2013	N/A	9	9	9
1011-09-00ri13	09	DRYWALL AND JOINT MATERIAL		11/13/2013	N/A	9	9	9

Sample	HA	Description		Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
1011-09-00ri14	09	DRYWALL AND JOINT MATERIAL		11/18/2014	N/A; WHSE WALL	9	9	9
1011-09-00ri17	09	DRYWALL AND JOINT MATERIAL		1/10/2018	N/A	9	9	9
1011-09-01	09	DRYWALL AND JOINT MATERIAL		1/24/2007	2ND FL WEST, NORTH MAIN OFFICE WALL	0	0	0
1011-09-02	09	DRYWALL AND JOINT MATERIAL		1/24/2007	2ND FL WEST, SOUTH MR WALL	0	0	0
1011-09-03	09	DRYWALL AND JOINT MATERIAL		1/24/2007	1ST FL WHSE, NW WALL (IN OFFICE)	2	0	0
1011-09-10	09	DRYWALL AND JOINT MATERIAL		10/16/2009	1ST FL WEST CNTR, NORTH HEAD WALL	0	0	0
1011-09-11	09	DRYWALL AND JOINT MATERIAL		10/16/2009	WHSE, NW WALL AT SM. MR	2	0	0
1011-09-12	09	DRYWALL AND JOINT MATERIAL		10/16/2009	2ND FL WEST, NORTH MR WALL	0	0	0
1011-09-13	09	DRYWALL AND JOINT MATERIAL		10/16/2009	2ND FL WEST, NORTH CLASSROOM	0	0	0
1011-09-14	09	DRYWALL AND JOINT MATERIAL		10/16/2009	2ND FL WEST, SOUTH MR	0	0	0
1011-09-15	09	DRYWALL AND JOINT MATERIAL		10/16/2009	2ND FL WEST, SOUTH OFFICE, SW	0	0	0
1011-09-16	09	DRYWALL AND JOINT MATERIAL		10/16/2009	2ND FL WEST, SOUTH OFFICE, NE	0	0	0
1011-09-30	09	DRYWALL AND JOINT MATERIAL		11/18/2014	1ST FL WEST OFFICES, SE	0	0	0
1011-09-31	09	DRYWALL AND JOINT MATERIAL		11/18/2014	1ST FL WEST OFFICES, SE	0	0	0
1011-10-01	10	CONCRETE EXPANSION JOINT MATERIAL	BLACK	1/24/2007	2ND FL WEST, NORTH END MR PERIMETER	0	0	0
1011-10-02	10	CONCRETE EXPANSION JOINT MATERIAL	BLACK	1/24/2007	WHSE, SE PERIMETER	0	0	0
1011-11-01	11	FLOOR TILE MASTIC, BLACK		1/24/2007	2ND FL WEST, NORTH MR	0	0	0
1011-12-01	12	MISCELLANEOUS SEALANT	GRAY	1/24/2007	2ND FL WEST, SOUTH MR, SOUTH WALL	0	0	0
1011-13-01	13	MISCELLANEOUS SEALANT	BROWN	1/24/2007	2ND FL WEST, SOUTH MR WINDOW OVHD	0	0	0

Sample	HA	Description		Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
1011-14-01	14	MISCELLANEOUS SEALANT	GRAY	1/24/2007	FROM 2ND FL WEST, SOUTH MR	0	0	0
1011-15-01	15	FIBERGLASS INSULATION SEALANT	WHITE	1/24/2007	1ST FL SOUTH CNTR MR	0	0	0
1011-15-02	15	FIBERGLASS INSULATION SEALANT	WHITE	1/24/2007	1ST FL SOUTH CNTR MR	0	0	0
1011-16-01	16	MISCELLANEOUS SEALANT	RED, RUBBERY	1/24/2007	1ST FL SOUTH CNTR MR#1	0	0	0
1011-16-10	16	MISCELLANEOUS SEALANT	RED, RUBBERY	10/16/2009	1ST FL WEST, NORTH HEAD OVHD	0	0	0
1011-17-01	17	MISCELLANEOUS SEALANT	SILVER, RUBBERY	1/24/2007	1ST FL SOUTH CNTR MR#1 TANK	0	0	0
1011-18-01	18	GASKET MATERIAL	RED	1/24/2007	1ST FL SOUTH CNTR MR#2	0	0	0
1011-19-01	19	GASKET MATERIAL	BLACK	1/24/2007	1ST FL SOUTH CNTR MR#2	0	0	0
1011-20-01	20	CONCRETE SURFACING MATERIAL	TAN	1/24/2007	1ST FL SOUTH CNTR MR#1 EXT.	0	0	0
1011-21-00ri09	21	EXTERIOR CAULKING,	BROWN, GRANULAR	10/16/2009	N/A	9	9	9
1011-21-00ri12	21	EXTERIOR CAULKING,	BROWN, GRANULAR	3/18/2013	N/A	9	9	9
1011-21-00ri13	21	EXTERIOR CAULKING,	BROWN, GRANULAR	11/13/2013	N/A	9	9	9
1011-21-00ri14	21	EXTERIOR CAULKING,	BROWN, GRANULAR	11/18/2014	N/A	9	9	9
1011-21-00ri17	21	EXTERIOR CAULKING,	BROWN, GRANULAR	1/10/2018	N/A	9	9	9
1011-21-01	21	EXTERIOR CAULKING,	BROWN, GRANULAR	1/24/2007	1ST FL SOUTH CNTR EXT.	8	0	0
1011-22-01	22	MISCELLANEOUS SEALANT	WHITE	1/24/2007	1ST FL SOUTHSIDE, WEST END WINDOW	0	0	0
1011-22-02	22	MISCELLANEOUS SEALANT	WHITE	1/24/2007	ROOF, WHSE EAST SKYLIGHTS, NW	0	0	0
1011-23-00ri09	23	ROOFING SEALANT, BLACK		10/16/2009	N/A- SKYLIGHTS	9	9	9
1011-23-00ri12	23	ROOFING SEALANT, BLACK		3/18/2013	N/A	9	9	9
1011-23-00ri13	23	ROOFING SEALANT, BLACK		11/13/2013	N/A	9	9	9
1011-23-00ri14	23	ROOFING SEALANT, BLACK		11/18/2014	N/A	9	9	9

Sample	HA	Description		Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
1011-23-00ri17	23	ROOFING SEALANT, BLACK		1/10/2018	N/A	9	9	9
1011-23-01	23	ROOFING SEALANT, BLACK		1/24/2007	WEST CNTR AWNING	0	0	0
1011-23-02	23	ROOFING SEALANT, BLACK		1/24/2007	ROOF, EAST SKYLIGHTS, NE	6	0	0
1011-23-10	23	ROOFING SEALANT, BLACK		10/16/2009	ROOF, SW PERIMETER	0	0	0
1011-23-11	23	ROOFING SEALANT, BLACK		10/16/2009	ROOF, NE PERIMETER	0	0	0
1011-24-01	24	2'x2' CEILING TILE,	WHITE	1/24/2007	1ST FL WEST OFFICES, SE SM. OFFICE	0	0	0
1011-25-01	25	2'x4' CEILING TILE,		1/24/2007	1ST FL WEST CNTR HALL	0	0	0
1011-26-01	26	12" ACOUSTICAL TILE	WHITE	1/24/2007	1ST FL WEST OFFICES, SE HALL OVHD	0	0	0
1011-26-10	26	12" ACOUSTICAL TILE	WHITE	10/16/2009	1ST FL WEST, EAST CNTR HALL	0	0	0
1011-27-01	27	12" GRAY w/ GRAY FLOOR TILE AND ADHESIVE		1/24/2007	1ST FL WEST OFFICES, SE HALL	0	0	0
1011-27-10	27	12" GRAY w/ GRAY FLOOR TILE AND ADHESIVE		10/16/2009	1ST FL WEST, SOUTH CNTR HALL	0	0	0
1011-28-01	28	CARPET ADHESIVE	YELLOW	1/24/2007	1ST FL WEST, SE OFFICE	0	0	0
1011-28-10	28	CARPET ADHESIVE	YELLOW	10/16/2009	1ST FL WEST CNTR OFFICE	0	0	0
1011-28-11	28	CARPET ADHESIVE	YELLOW	10/16/2009	1ST FL WEST, NW OFFICE	0	0	0
1011-29-00ri09	29	EXTERIOR CAULKING,	GRAY	10/16/2009	N/A	9	9	9
1011-29-00ri12	29	EXTERIOR CAULKING,	GRAY	3/18/2013	N/A	9	9	9
1011-29-00ri13	29	EXTERIOR CAULKING,	GRAY	11/13/2013	N/A	9	9	9
1011-29-00ri14	29	EXTERIOR CAULKING,	GRAY	11/18/2014	N/A	9	9	9
1011-29-00ri17	29	EXTERIOR CAULKING,	GRAY	1/10/2018	N/A	9	9	9
1011-29-01	29	EXTERIOR CAULKING,	GRAY	1/24/2007	ROOF, WEST SKYLIGHTS, SE	6	0	0
1011-30-01	30	ROLLED ROOFING	w/TAR	1/24/2007	WHSE ROOF, CNTR	0	0	0

Sample	HA	Description		Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
1011-30-10	30	ROLLED ROOFING	w/TAR	10/16/2009	ROOF, SW CORNER	0	0	0
1011-30-11	30	ROLLED ROOFING	w/TAR	10/16/2009	ROOF, NE CORNER	0	0	0
1011-31-00ri09	31	ROOFING SEALANT, SILVER		10/16/2009	N/A	9	9	9
1011-31-00ri12	31	ROOFING SEALANT, SILVER		3/18/2013	N/A	9	9	9
1011-31-00ri13	31	ROOFING SEALANT, SILVER		11/13/2013	N/A	9	9	9
1011-31-00ri14	31	ROOFING SEALANT, SILVER		11/18/2014	N/A	9	9	9
1011-31-00ri17	31	ROOFING SEALANT, SILVER		1/10/2018	N/A	9	9	9
1011-31-01	31	ROOFING SEALANT, SILVER		1/24/2007	ROOF, EAST SKYLIGHTS, SE	3	0	0
1011-31b-10	31b	ROOFING SEALANT, GRAY		10/16/2009	ROOF, NW HVAC UNITS	0	0	0
1011-31b-11	31b	ROOFING SEALANT, GRAY		10/16/2009	ROOF, SW HVAC UNITS	0	0	0
1011-32-01	32	SHINGLE ROOFING	GREEN	1/24/2007	NORTHSIDE WEST CANOPY	0	0	0
1011-33-01	33	TAR PAPER, BLACK		1/24/2007	NORTHSIDE WEST CANOPY	0	0	0
1011-34-01	34	HVAC DUCT INSULATION	BROWN	1/24/2007	WHSE, NW DUCT	0	0	0
1011-35-01	35	HVAC DUCT INSULATION	BLACK	1/24/2007	WHSE, NW DUCT	0	0	0
1011-36-01	36	MUDDERED FITTING(S)	GRAY	1/24/2007	WHSE, SOUTH CNTR AT MR#1	0	0	0
1011-36-02	36	MUDDERED FITTING(S)	GRAY	1/24/2007	WHSE, SOUTH CNTR AT MR#1	0	0	0
1011-37-01	37	WINDOW GLAZING MATERIAL	GRAY	1/24/2007	ROOF, WEST SKYLIGHTS, SE	0	0	0
1011-37-02	37	WINDOW GLAZING MATERIAL	GRAY	1/24/2007	ROOF, EAST SKYLIGHTS, SW	0	0	0
1011-40-00ri13	40	FIBROUS DEBRIS	WHITE	11/13/2013	N/A	19	19	19
1011-40-10	40	FIBROUS DEBRIS	WHITE	10/16/2009	1ST FL WEST CNTR OFFICE OVHD	0	0	0
1011-40-11	40	FIBROUS DEBRIS	WHITE	10/16/2009	1ST FL WEST, SW OFFICE OVHD	5	35	0

Sample	HA	Description		Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
1011-40-12	40	FIBROUS DEBRIS	WHITE	10/16/2009	2ND FL WEST, SOUTH OFFICE OVHD	0	0	0
1011-40-20	40	FIBROUS DEBRIS	WHITE	3/18/2013	1ST FL B, SW CORNER	15	5	0
1011-41-10	41	ADHESIVE	BLACK	10/16/2009	1ST FL WEST CNTR, NW OFFICE	0	0	0
1011-42-00ri13	42	RESIDUAL MASTIC	BLACK	3/18/2013	N/A	9	9	9
1011-42-00ri13	42	RESIDUAL MASTIC	BLACK	11/13/2013	N/A	9	9	9
1011-42-00ri17	42	RESIDUAL MASTIC	BLACK	1/10/2018	N/A	9	9	9
1011-42-10	42	RESIDUAL MASTIC	BLACK	10/16/2009	1ST FL WEST CNTR, NW OFFICE	4	0	0
1011-42-11	42	RESIDUAL MASTIC	BLACK	10/16/2009	2ND FL WEST, NORTH MR	0	0	0
1011-42-12	42	RESIDUAL MASTIC	BLACK	10/16/2009	2ND FL WEST, SOUTH MR	0	0	0
1011-42-30	42	RESIDUAL MASTIC	BLACK	11/18/2014	1ST FL OFFICE, SE	0	0	0
1011-42-31	42	RESIDUAL MASTIC	BLACK	11/18/2014	1ST FL OFFICE, SE	2	0	0
1011-43-10	43	9" BLACK FLOOR TILE AND ADHESIVE		10/16/2009	1ST FL WEST, NE LG. CLASS NE	4	0	0
1011-43-10tem	43	9" BLACK FLOOR TILE AND ADHESIVE		10/16/2009	1ST FL WEST, NE LG. CLASSROOM NE	9.02	0	0
1011-43-11	43	9" BLACK FLOOR TILE AND ADHESIVE		10/16/2009	1ST FL WEST, NE LG. CLASSROOM NW	4	0	0
1011-43-12	43	9" BLACK FLOOR TILE AND ADHESIVE		10/16/2009	1ST FL WEST, EAST CNTR TELE RM	4	0	0
1011-43-13	43	9" BLACK FLOOR TILE AND ADHESIVE		10/16/2009	1ST FL WEST, SE OFFICE	5	0	0
1011-44-10	44	12" WHITE FLOOR TILE AND ADHESIVE		10/16/2009	1ST FL WEST, EAST CNTR TELEPHONE	4	0	0
1011-44-11	44	12" WHITE FLOOR TILE AND ADHESIVE		10/16/2009	1ST FL SW OFFICE 1	0	0	0
1011-44-12	44	12" WHITE FLOOR TILE AND ADHESIVE		10/16/2009	1ST FL SW OFFICE 2	0	0	0
1011-45-10	45	9" BROWN FLOOR TILE AND ADHESIVE		10/16/2009	1ST FL WEST HALL, SOUTH	3	0	0
1011-46-10	46	LAGGING PAPER ON FIBERGLASS		10/16/2009	2ND FL WEST, NORTH MR	0	0	0

Sample	HA	Description	Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
1011-46-11	46	LAGGING PAPER ON FIBERGLASS	10/16/2009	2ND FL WEST, SOUTH MR	0	0	0
1011-46-12	46	LAGGING PAPER ON FIBERGLASS	10/16/2009	WHSE, SW CORNER AT HVAC	0	0	0
1011-47-10	47	EXTERIOR CAULKING, WHITE	10/16/2009	ROOF, SW CORNER	0	0	0
1011-47-11	47	EXTERIOR CAULKING, WHITE	10/16/2009	ROOF, NW CORNER	0	0	0
1011-48-10	48	PIPE INSULATION, GRAY AIRCELL	10/16/2009	WHSE, SW CORNER	15	0	0
1011-49-00ri12	49	EXTERIOR CAULKING, WHITE	3/18/2013	N/A	9	9	9
1011-49-00ri13	49	EXTERIOR CAULKING, WHITE	11/13/2013	N/A	9	9	9
1011-49-00ri14	49	EXTERIOR CAULKING, WHITE	11/18/2014	N/A	9	9	9
1011-49-00ri17	49	EXTERIOR CAULKING, WHITE	1/10/2018	N/A	9	9	9
1011-49-10	49	EXTERIOR CAULKING, WHITE	10/16/2009	1ST FL NORTHSIDE, WEST WINDOW	0	0	0
1011-49-11	49	EXTERIOR CAULKING, WHITE	10/16/2009	1ST FL WEST CNTR WINDOW	2	0	0
1011-50-10	50	CLOTH LAGGING MATERIAL ON FIBERGLASS	10/16/2009	WHSE, SW CORNER	0	0	0
1011-60-00ri113	60	CLOTH EXPANSION JOINT MATERIAL, THICK	11/13/2013	N/A	9	9	9
1011-60-00ri14	60	CLOTH EXPANSION JOINT MATERIAL, THICK	11/18/2014	N/A	9	9	9
1011-60-00ri17	60	CLOTH EXPANSION JOINT MATERIAL, THICK	1/10/2018	N/A	9	9	9
1011-60-20	60	CLOTH EXPANSION JOINT MATERIAL, THICK	3/18/2013	WHSE B, SW AT WALL	60	0	0