

Temp Chiller RFIs

- Can you please verify the amperage of each building? **800 amps.**
- What would be the purpose of the 750-1250 transformer for the Thayer Hall building? **The purpose of the 750kva transformer is for connection to 4160V high voltage electrical vault to step down to the required 480V for temp chiller requirements for power.**
- Are there camlock connections at all locations? OR will they need to be hardwired? **Yes, camlock connections are on all temp chillers disconnect switches.**
- Clarify whether the base contractors will be providing any installation assistance at the chiller locations—specifically for the new chiller installation at Thayer Hall? **Contractors are required to provide all assistance, as government provides onsite directions for installation.**
- My primary concern is the suspension and routing of the chiller hoses and power cabling under the bridge. I've consulted with mechanical engineers regarding the extended hose run; however, they're unable to provide pricing or guidance without confirming the load rating of the existing I-beams that support the plumbing beneath the bridge. Additionally, I did not observe any designated attachment points for securing hoses or cabling prior to the transition off the side of the bridge, from the new proposed chiller placement. Any insight into the structural ratings, available attachment points, or scope of contractor support would be greatly appreciated. **There are no structural ratings for installing extended chiller hoses and electrical cables, as this is the designated location for installation placement. We can make necessary adjustments for installation upon delivery of chiller.**
- With respect to the chiller set up at Thayer Hall - What's the height of the overhead (under the bridge) where the cables and hoses will need to be attached to? I'm trying to size the manlift/telehandler that will be needed for the techs to perform the installation & to secure the hoses & cables to the overhead support beams that are provided. **20-25' ft. A scissor lift has always been used in the past for installing hoses.**