

W9127N26BA009
Oregon Washington Clamshell Maintenance Dredging 2026 Pre-Solicitation Meeting
29 April 2026 – 0930 PST

Call-in Number: +1 503-207-9433

Access Code: 567 699 256#

Meeting ID: 993 103 173 038

Meeting Password: GX2bE2Ln

- **Attendees:**
- **Introduction:** The purpose of this meeting is to openly share information and discuss the project and assumptions prior to the solicitation being issued. Any items discussed are subject to change, and the final solicitation set should be reviewed when posted. This is now a planned dredging contract, and all communication regarding this contract should go through the proper channels.
- **Corps of Engineers Roles and Responsibilities:**

USACE: Primary Members of the Product Deliver Team:

Karla Ellis, Deputy Chief, Navigation Division

Julia Keiter, PM MCR Side Channels

Jessica Stokke, PM Columbia River

Sam Lynch, PM Oregon Coast

Alec Bittner, Dredging Contracts Team Lead

Patricia Riley, Technical Lead

Alyssa Moore, GIS Analyst

Ian Lutjens, Contract Specialist

Brandon Lasich, Contracting Officer

- **Post-Award: Vancouver Resident Office:**
 - Stephen Straw, Resident Engineer / ACO
 - Nathan Miller, Project Engineer
 - Andrew Donahoe, Project Engineer

- **Contract Schedule (Projected Dates):**

Advertise	29 May 2026
Bid Opening	29 June 2026
Award	15 July 2026
NTP	22 July 2026
Project Start	22 July 2026

Order of Work: Starting Location and order of work is decided by the Contractor provided that all environmental work windows are met and no re-mobilization between the Oregon Coast and Columbia River occurs. Fourteen total work locations; eleven mandatory, and three option areas. See scope table below.

- **Dredging Work Windows:**

Chetco Boat Basin	15 July 2026 – 31 October 2026
Port Orford	1 May 2026 - 31 October 2026
Baker Bay	1 August 2026 - 15 December 2026
USCG Cape Disappointment (Optional)	1 June 2026 – 15 December 2026
Chinook	1 August 2026 - 15 December 2026
Skipanon River	1 August 2026 - 15 December 2026
Skamokawa Creek	1 August 2026 - 15 December 2026
Wahkiakum Ferry Channel	1 August 2026 - 15 December 2026
Port of Longview Willow Grove Boat Basin (Optional)	1 October 2026 - 31 December 2026*
Longview Turning Basin	1 June 2026 - 15 December 2026
Port of Longview Berths 1-9 (Optional)	1 October 2026 to 31 December 2026*
Old Mouth Cowlitz	1 September 2026 to 1 December 2026
Lower Vancouver Anchorage	1 August 2026 to 31 January 2027
Oregon Slough Lower	1 August 2026 to 15 December 2026

*Full placement site use starts 1 November, limited to one placement site 1 October to 1 November- See specifications

- **Scope- Total Anticipated Cubic Yardage and Depth at Each Project:**

<u>Work Area</u>	<u>Quantity</u>	<u>Depths</u>
Chetco Boat Basin	9,000 CY	13 ft required plus 1 ft Paid OD
Port Orford	20,000 CY	15 ft required plus 1 ft Paid OD 18 ft required plus 2 ft Paid OD
Baker Bay	90,000 CY	15-16 ft required plus 2 ft Paid OD 16-17 ft required plus 1 ft Paid OD
USCG Cape Disappointment (Optional)	15,000 CY	10 ft required plus 2 ft Paid OD
Chinook	100,000 CY	10-11 ft required plus 1 ft Paid OD
Skipanon River	120,000 CY	13-14 ft required plus 1 ft Paid OD 15-16 ft required plus 1 ft Paid OD
Skamokawa Creek	30,000 CY	7 ft required plus 1 ft Paid OD
Wahkiakum Ferry Channel	7,000 CY	10 ft required plus 1 ft Paid OD

Port of Longview Willow Grove Boat Basin	3,100 CY	5 ft required plus 1 ft Paid OD
Longview Turning Basin	5,000 CY	44 ft required plus 1 ft Paid OD
Port of Longview (Optional)	14,000 CY	41 and 44 ft required plus 1 ft Paid OD
Old Mouth Cowlitz	13,000 CY	9 ft required plus 1 ft Paid OD
Lower Vancouver Anchorage	55,000 CY	45 ft required plus 1 ft Paid OD
Oregon Slough Lower	7,000 CY	20 ft required plus 1 ft Paid OD

456,000 CY BASE TOTAL, 32,100 CY OPTION TOTAL

- **Discussion Points:**
 - Third Party Hydrographic/Land Survey is required in Port Orford, optional in Chetco, Baker Bay and/or Chinook, USCG Cape Disappointment, Port of Longview Willow Grove Boat Basin, and Port of Longview Berths 1-9.
 - Survey Constraints (Multi-beam vs Single beam) & Vertical side slope in some areas. Floating docks.
- Several optional CLINs/work areas. Reasons for optional work: USCG Cape Disappointment, Port of Longview Willow Grove Boat Basin, and Port of Longview Berths 1-9 are optional because we are not certain about dredging need, if shoaling develops, it typically happens after the spring snowmelt flows. The Contract will likely be structured to allow for any combination of optional work area CLINs to be exercised.
 - Specific requirements for Port of Longview Work Plan in the Environmental Protection Spec and Port of Longview Berth 1-9 Dredging underpier sloughing dredge passes and surveys in Dredging and Channel Clearing Spec.
 - At the Longview Turning Basin and Port of Longview work areas, anticipate ships transiting and mooring at berths and dredge contractor will need to move as needed to accommodate commercial vessel operations.
 - Anchorage dredging is a new authority from WRDA 2020 so this area of Lower Vancouver anchorage has not been dredged before. If the contractor provides a 7-day notice, the River Pilots will keep the anchorage dredge area clear of ships.
 - Port of Longview Willow Grove Boat Basin is very shallow with constrained access. The boat launch will be closed to public use during dredging operations for a maximum of three days.
 - There are existing submerged utilities at Oregon Slough. The acceptance area was cleared to required depth most recently in 2022. All known information about the utilities will be provided in the contract attachment.