



Nardini Fire Equipment
405 County Road E W
Saint Paul MN 55126
(651) 483-6631

Report Cover Page

SERVICE DATE: 4/23/2025

SERVICE TICKET: ST00388326

BUILDING	STREET	CITY	STATE	ZIP
Fridley Groundwater Trtmt Fac--naval Facilities	54 Northern Stacks Drive	Fridley	MN	55421
BUILDING CONTACT	PHONE			
xx	763-572-3566			

System Status: Pass

Tag Color: White

Please see the attached reports. If there are any questions, please reach out to the above office.

Download your Report at:

<https://customer.nardinifire.com>

XX

XX
April 23, 2025

Signed 4/23/2025

Inspector: Josh Heller

Signed 4/23/2025

Building Contact: xx
Title:



Service Ticket No. : ST00388326

Date : 4/23/2025

Frequency : Annual

Service Ticket No. : ST00388326

Inspection Contract No. : 0001436942

PO No. : 1133178

Equipment Location : By entry door

Fire Alarm Inspection

Property	: <u>Fridley Groundwater Trtmt Fac--naval</u>	Owner	: <u>Fridley Groundwater Trtmt Fac--naval</u>
Address	: <u>54 Northern Stacks Drive</u>	Address	: <u>54 Northern Stacks Drive</u>
City	: <u>Fridley</u>	City	: <u>Fridley</u>
State	: <u>MN</u>	State	: <u>MN</u>
Zip	: <u>55421</u>	Zip	: <u>55421</u>
Phone	: <u>763-572-3566</u>	Phone	: <u>763-572-3566</u>

FIRE ALARM INSPECTION SUMMARY

Smoke Detector:	<u>8</u>	Manual Pull Station:	<u>2</u>
Relay to Control Panel:	<u>2</u>	Speaker:	<u>2</u>
Speaker / Strobe:	<u>7</u>		

DEFICIENCIES

None found at time of inspection.

SYSTEM DETAILS

Fire Alarm Control Panel Details

Inspection Date	04/23/2025
Inspection Start Time	08:00am
Inspection End Time	09:00am
Panel Manufacturer	Notifier
Panel Model	NFS2-640
Circuit Class	B
Over Current Type	Circuit Breaker
Software/ Firmware Revision	27

Facp Battery

Battery #1 Condition	Pass
Battery #1 AH Rating	55
Battery #1 Type	Sealed Lead-Acid
Battery #1 Date	05/01/2024
**Battery #1 Test Results	Pass
Battery #2 Condition	Pass
Battery #2 AH Rating	55
Battery #2 Type	Sealed Lead-Acid

Battery #2 Date	05/01/2024
Battery #2 Test Results	Pass
Charger Test	Pass

SYSTEM POWER SUPPLY	
Primary Normal Volts	120
Control Panel Amps	6
Over Current Type	Circuit Breaker
Over Current Amps	20
Panel Location	L1
Breaker #	27

SYSTEM TEST AND INSPECTIONS	
Control Panel (FACP)	
Specify type of inspection	Functional
Interface Equipment	
Specify type of inspection	Visual
Lamps / Led	
Specify type of inspection	Functional
Fuses	
Specify type of inspection	Visual
Primary Power Supply	
Specify type of inspection	Functional
Trouble Signals	
Specify type of inspection	Functional
Disconnect Switches	
Specify type of inspection	N/A
Ground Fault Monitoring	
Specify type of inspection	Functional
Transiet Suppressors	
Specify type of inspection	N/A
Remote Annunciators	
Specify type of inspection	N/A
Door Holders	
Specify type of inspection	N/A
Heat Detectors	
Were heat detectors tested with heat?	N/A

FACP BATTERY TEST	
Battery #1 AH Rating	55

Battery #1 Type	Sealed Lead-Acid
**Battery #1 Test Results	Pass
Battery #2 AH Rating	55
Battery #2 Type	Sealed Lead-Acid
**Battery #2 Test Results	Pass
**Charger Test	Pass

EMERG. COMM. EQUIP / NOTIFICATION APP.**System Performance**

**Visual	Pass
**Functional	Pass

Audible

**Visual	Pass
**Functional	Pass

Visual

**Visual	Pass
**Functional	Pass

Speakers

**Visual	Pass
**Functional	Pass

Phone Set

**Visual	N/A
**Functional	N/A

Phone Jack

**Visual	N/A
**Functional	N/A

Off Hook Indicator

**Visual	N/A
**Functional	N/A

Amplifiers

**Visual	Pass
**Functional	Pass

Tone Generators

**Visual	Pass
**Functional	Pass

Call In Signal

**Visual	N/A
**Functional	N/A

Voice Clarity

**Visual	Pass
**Functional	Pass

Fireman Phone

**Visual	N/A
**Functional	N/A
Was dBA meter utilized?	No

MONITORING & NOTIFICATION

On/off Premises Monitoring	
Panel Condition Normal On Arrival?	Yes
Time Placed On Test	08:00am
Monitoring Agency Name	Wright Hennepin
Monitoring Agency Phone #	18008587811
Account Number	NFE9257
Account Password	See FACP
Transmission Equipment Type	DART
Alarm Signal - Received?	Yes
Alarm Restore - Received?	Yes
Trouble Signal - Received?	Yes
Trouble Restored - Received?	Yes
Notifications Of Testing Completion	
Building Management Notified?	Yes
Monitoring Agency Notified?	Yes
**Are There Any Monitoring Deficiencies To Report?	No

DEVICE INSPECTION REPORT

Total Inspected:21

Total Failed:0

Total Passed:21

Device Location	Zone or Address	Type	Make	Model	Sensitivity Range	Sensitivity Alarm Point	Pass / Fail	Comments
Above Facp	L1D101	Smoke Detector	Notifier	FSP-951			Pass	
Nw Ceiling	L1D102	Smoke Detector	Notifier	FSP-951			Pass	
Bathroom	L1D104	Smoke Detector	Notifier	FSP-951			Pass	
Control Room	L1D105	Smoke Detector	Notifier	FSP-951			Pass	
Electrical Room		Smoke Detector	Notifier	FSP-951			Pass	
Se Ceiling	L1D108	Smoke Detector	Notifier	FSP-951			Pass	

Sw Ceiling	L1D109	Smoke Detector	Notifier	FSP-951			Pass	
Nw Ceiling	L1D110	Smoke Detector	Notifier	FSP-951			Pass	
By North Entry Door	L1M103	Manual Pull Station	Notifier	NBG-12LOB			Pass	
By South Door	L1M107	Manual Pull Station	Notifier	NBG-12LOB			Pass	
Control Room		Speaker	System Sensor	SPRL			Pass	
Bathroom		Speaker	System Sensor	SPRL			Pass	
North Wall		Speaker / Strobe	System Sensor	SPSRK			Pass	
Outside North Entry		Speaker / Strobe	System Sensor	SPSRK			Pass	
Electrical Room		Speaker / Strobe	System Sensor	SPSRK			Pass	
South Entry		Speaker / Strobe	System Sensor	SPSRK			Pass	
South Wall		Speaker / Strobe	System Sensor	SPSRK			Pass	
West Wall		Speaker / Strobe	System Sensor	SPSRK			Pass	
Mezzannie		Speaker / Strobe	System Sensor	SPSRK			Pass	
Electrical Room	L1M101	Relay to Control Panel	Notifier				Pass	
Electrical Room	L1M102	Relay to Control Panel	Notifier				Pass	

SIGNATURE

This report was reviewed with:

Nardini Fire Equipment

Print Name : xx

Technician : Josh Heller

Signature : 
xx
April 23, 2025

Signature :

Date : 4/23/2025

Date : 4/23/2025