

ASBESTOS INSPECTION REPORT of:

Building # 111

MCB CAMP LEJEUNE



Print Date

Monday, March 3, 2025

INSPECTION SUMMARY

BLDG #: 111

YEAR BUILT: 1942

OCCUPANT: 2/8 MARINES HQ/ 2ND MARDIV
MORFORLANT

ASBESTOS MANAGER: 910-451-5837

BUILDING COMMENTS:

HAZ RANK 2A/YELLOW [FEB2023]
FIBROUS DEBRIS IN OVERHEAD MESH, ENCAPSULATED; UNABLE TO REMOVE

FEB2023
ACM REMAINS

NOV2020
NO CHANGES

NOV2015
PVS. ACM REMAINS, NO CHANGES

MAR2014
PVS. ACM REMAINS, UNABLE TO REMOVE TSI DEBRIS IN OVHD w/o DAMAGE TO BUILDING

AUG2010
PVS. ACM TRANSITE REMAINS, ADDL SAMPLING, ACM INCLUDES:
FIBROUS DEBRIS
EXTERIOR CAULKING RESIDUE

AUG08
MAJOR RENOVATIONS, PVS. ACM ABATED, ADDL SAMPLING, ACM INCLUDES:
TRANSITE PANEL MATERIAL

JAN 05
PVS. ACM REMAINS, ADD SAMPLING, ACM INCLUDES:
PIPE INSULATION

SEP01
ACM INCLUDES:
CLOTH EXPANSION JOINT MATERIAL, THICK
FLOOR TILE MASTIC
VINYL THRESHOLD MATERIAL
MUDDIED FITTING(S)
EXTERIOR CAULKING,
ROOFING SEALANT, GRAY

NOTIFICATION OF ACM IN BUILDING

NOTICE: The following asbestos-containing materials have been identified in this structure. Refer to survey findings for additional information or contact the Asbestos Program Manager. Please note ACM that is intact and undisturbed is not considered a significant health hazard to building occupants.

Friable ACM(s) identified

DESCRIPTION	LOCATION	Date	Quantity
FIBROUS DEBRIS	CENTRAL NORTH CENTER OFFICE, OVERHEAD IN MESH	8/4/2010	1 SF
FIBROUS DEBRIS	CENTRAL NORTH CENTER OFFICE, OVERHEAD IN MESH	3/31/2014	1 SF
FIBROUS DEBRIS	CENTRAL NORTH CENTER OFFICE, OVERHEAD IN MESH	11/12/2015	1 SF
FIBROUS DEBRIS	CENTRAL NORTH CENTER OFFICE, OVERHEAD IN MESH	11/17/2020	1 SF

Non-friable ACM(s) identified

<i>DESCRIPTION</i>	<i>LOCATION</i>	<i>Date</i>	<i>Quantity</i>
TRANSITE PANEL MATERIAL	ATTIC DORMER SILL PLATES AND DEBRIS; CENTRAL SECTION SOUTH CENTER AND SOUTHEAST, SOUTH CENTER WING SOUTH	8/5/2008	2 SF
EXTERIOR CAULKING,	SOUTH CENTER WING BRICK JOINT CONNECTION TO MAIN BUILDING (SEE ALSO HM41)	8/4/2010	50 LF
EXTERIOR CAULKING,	METAL WINDOWS AND DOORS, NEW AND RESIDUAL (UNDER EXISTING)	8/4/2010	210 LF
TRANSITE PANEL MATERIAL	ATTIC DORMER SILL PLATES AND DEBRIS; CENTRAL SECTION SOUTH CENTER AND SOUTHEAST, SOUTH CENTER WING SOUTH	8/4/2010	1 SF
TRANSITE PANEL MATERIAL	ATTIC DORMER SILL PLATES; CENTRAL SECTION EAST	3/31/2014	2 SF
EXTERIOR CAULKING,	METAL WINDOWS AND DOORS, NEW AND RESIDUAL (UNDER EXISTING)	3/31/2014	210 LF
EXTERIOR CAULKING,	SOUTH CENTER WING BRICK JOINT CONNECTION TO MAIN BUILDING (SEE ALSO HM41)	3/31/2014	50 LF
TRANSITE PANEL MATERIAL	ATTIC DORMER SILL PLATES AND DEBRIS; CENTRAL SECTION SOUTH CENTER AND SOUTHEAST, SOUTH CENTER WING SOUTH	11/12/2015	2 SF
EXTERIOR CAULKING,	METAL WINDOWS AND DOORS, NEW AND RESIDUAL (UNDER EXISTING)	11/12/2015	210 LF
EXTERIOR CAULKING,	SOUTH CENTER WING BRICK JOINT CONNECTION TO MAIN BUILDING (SEE ALSO HM41)	11/12/2015	50 LF
EXTERIOR CAULKING,	METAL WINDOWS AND DOORS, NEW AND RESIDUAL (UNDER EXISTING)	11/17/2020	210 LF
EXTERIOR CAULKING,	SOUTH CENTER WING BRICK JOINT CONNECTION TO MAIN BUILDING (SEE ALSO HM41)	11/17/2020	50 LF
TRANSITE PANEL MATERIAL	ATTIC DORMER SILL PLATES AND DEBRIS; CENTRAL SECTION SOUTH CENTER AND SOUTHEAST, SOUTH CENTER WING SOUTH	11/17/2020	2 SF

TRANSITE PANEL MATERIAL	ATTIC DORMER SILL PLATES AND DEBRIS; CENTRAL SECTION SOUTH CENTER AND SOUTHEAST, SOUTH CENTER WING SOUTH	2/14/2023	2 SF
EXTERIOR CAULKING,	METAL WINDOWS AND DOORS, NEW AND RESIDUAL (UNDER EXISTING)	2/14/2023	210 LF
EXTERIOR CAULKING,	SOUTH CENTER WING BRICK JOINT CONNECTION TO MAIN BUILDING (SEE ALSO HM41)	2/14/2023	50 LF

Tested Non ACM or REMOVED Materials

DESCRIPTION	LOCATION	Date
CLOTH EXPANSION JOINT MATERIAL, THICK	MAIN ATTIC AT FAN UNITS AND DUCT	9/18/2001
MUDDERED FITTING(S)	FIRST AND SECOND FLOOR CENTER WINGS, HEAD PIPE CHASES. POSSIBLE IN OVERHEADS AND PRIVATE HEADS.	9/18/2001
DRYWALL AND JOINT MATERIAL	FIRST AND SECOND FLOOR, EAST AND WEST WINGS, FOYER AREAS AND MAKESHIFT OFFICE WALLS, NON-ORIGINAL (SEE ALSO HM33)	9/18/2001
MUDDERED FITTING(S)	ATTIC PIPING SYSTEM	9/18/2001
12" Off WHITE w/ BEIGE FLOOR TILE AND ADHESIVE	THROUGHOUT BUILDING EXCEPT HEADS AND SOME CARPETED AREAS	9/18/2001
EXTERIOR CAULKING,	WINDOW PERIMETERS (NEW)	9/18/2001
TAR SEALANT	WEST CENTER EXTERIOR STEAM PIT (SEE ALSO HM40)	9/18/2001
FIBERGLASS INSULATION SEALANT	WEST CENTER EXTERIOR STEAM PIT	1/27/2005
JOINT MATERIAL	FIRST AND SECOND FLOOR, EAST AND WEST WINGS, FOYER AREAS AND MAKESHIFT OFFICE WALLS, NON-ORIGINAL (SEE ALSO HM06)	8/5/2008
TAR PAPER, BLACK	ROOFING SYSTEM UNDERLAYMENT	8/5/2008
PLASTER MATERIAL	THROUGHOUT BUILDING, CEILINGS AND WALLS	9/18/2001
FIREWALL MATERIAL, SOFT PLASTER	ATTIC FIREWALLS	9/18/2001
TEXTURED CEILING MATERIAL	CEILINGS THROUGHOUT	9/18/2001
TAR PAPER, BLACK	ATTIC DEBRIS (PREVIOUS ROOFING)	8/5/2008
TAR SEALANT	EXTERIOR GROUND DEBRIS	8/5/2008
SHINGLE ROOFING	EXTERIOR GROUND DEBRIS (PREVIOUS ROOFING)	8/5/2008
SHINGLE ROOFING	EXTERIOR GROUND DEBRIS (PREVIOUS ROOFING)	8/5/2008
TAR SEALANT	WEST CENTER EXTERIOR STEAM PIT CONCRETE CAP (SEE ALSO HM14)	8/5/2008

EXTERIOR CAULKING,	SOUTH CENTER WING BRICK JOINT CONNECTION TO MAIN BUILDING (SEE ALSO HM54)	8/5/2008
TRANSITE PANEL MATERIAL	EXTERIOR GROUND DEBRIS, SOUTH CENTER EAST SIDE	8/5/2008
ROOFING SEALANT, GRAY	CENTER WING, DOORWAY ROOF OVERHANG FLASHINGS	9/18/2001
EXTERIOR CAULKING,	DOOR PERIMETERS	9/18/2001
12" GRAY w/ GRAY FLOOR TILE AND ADHESIVE	NEW PRIMARY TILE THROUGHT OFFICES AND CORRIDORS (SEE ALSO HM31)	8/5/2008
FLOOR TILE ADHESIVE	THROUGHT OFFICES AND CORRIDORS (UNDER HM30)	8/5/2008
FLOOR LEVELING COMPOUND	PATCHES ON FIRST FLOOR UNDER HM30/31 TILE AND ADHESIVE, TYPICALLY IN CORNERS AND THRESHOLDS (NAX FOR VIEWING)	8/5/2008
EXTERIOR CAULKING,	CENTER WING ROOF OVERHANGS	9/18/2001
PIPE INSULATION	FIRST FLOOR ABOVE FIXED CEILINGS, POTENTIALLY WITHIN WALLS	1/27/2005
VINYL THRESHOLD MATERIAL	CLOSETS AT TILE TO CONCRETE TRANSITION	9/18/2001
RESIDUAL MASTIC	PREVIOUS ACM FLOOR TILE MASTIC AREAS	8/4/2010
INTERIOR CAULKING,	METAL WINDOWS THROUGHOUT	8/4/2010
CLOTH EXPANSION JOINT MATERIAL, THICK	MAIN ATTIC AT FAN UNITS AND DUCT	1/27/2005
12" Off WHITE w/ BEIGE FLOOR TILE AND ADHESIVE	THROUGHOUT BUILDING EXCEPT HEADS AND SOME CARPETED AREAS	1/27/2005
VINYL THRESHOLD MATERIAL	CLOSETS AT TILE TO CONCRETE TRANSITION	1/27/2005
TRANSITE PANEL MATERIAL	EXTERIOR GROUND DEBRIS, SOUTH CENTER EAST SIDE	8/4/2010
MUDDDED FITTING(S)	FIRST AND SECOND FLOOR CENTER WINGS, HEAD PIPE CHASES. POSSIBLE IN OVERHEADS AND PRIVATE HEADS.	1/27/2005
EXTERIOR CAULKING,	CENTER WING ROOF OVERHANGS	1/27/2005
ROOFING SEALANT, GRAY	CENTER WING, DOORWAY ROOF OVERHANG FLASHINGS	1/27/2005

HEALTH ASPECTS:	ACM only presents a health hazard when asbestos fibers are airborne and inhaled. Avoid disturbance which will release fibers. The presence of asbestos does not constitute a health hazard.
CONDITIONS TO AVOID:	Do not disturb or cause damage to ACM. Do not sand, grind or abrade materials or cause damage with any type of equipment.
REPORTS OF DAMAGE:	Report any damage, dust or debris that may come from ACM or suspect ACM, or any change in the condition of materials, or accidental disturbance to the Asbestos Program Manager.

RESPONSE ACTION: Corrective action initiated to minimize fiber release and protect personnel.

INSPECTION: ACM will be inspected periodically to evaluate any changes in condition.

RECORDKEEPING: The Camp Lejeune Asbestos Program Manager maintains a copy of the survey for the building.

CAMP LEJEUNE Asbestos Program Manager: **Phone: (910) 451-5837**

SAMPLES COLLECTED

Sample	HA	Description	Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
111-01-01	01	MUDDERED FITTING(S) 4" LINE	9/18/2001	ATTIC	0	0	0
111-01-10	01	MUDDERED FITTING(S) 4" LINE	1/27/2005	ATTIC	0	0	0
111-02-01	02	FIREWALL MATERIAL, SOFT PLASTER	9/18/2001	ATTIC, CNTR SOUTH	0	0	0
111-02-02	02	FIREWALL MATERIAL, SOFT PLASTER	9/18/2001	ATTIC, EAST CNTR	0	0	0
111-02-10	02	FIREWALL MATERIAL, SOFT PLASTER	1/27/2005	ATTIC	0	0	0
111-03-00	03	CLOTH EXPANSION JOINT MATERIAL, THICK	1/27/2005	N/A	9	9	9
111-03-00RI07	03	CLOTH EXPANSION JOINT MATERIAL, THICK	8/5/2008	N/A	9	9	9
111-03-01	03	CLOTH EXPANSION JOINT MATERIAL, THICK	9/18/2001	DUCT JOINT	75	0	0
111-04-01	04	TEXTURED CEILING MATERIAL	9/18/2001	2ND FL SOUTH CNTR WING CONFERENCE ROOM	0	0	0
111-04-02	04	TEXTURED CEILING MATERIAL	9/18/2001	2ND FL EAST WING, SOUTH BAY	0	0	0
111-05-01	05	PLASTER MATERIAL	9/18/2001	2ND FL SOUTH CNTR CONFERENCE ROOM, CEILING	0	0	0
111-05-02	05	PLASTER MATERIAL	9/18/2001	2ND FL WEST SOUTH BAY, CEILING	0	0	0
111-05-03	05	PLASTER MATERIAL	9/18/2001	2ND FL EAST NORTH BAY, WALL	0	0	0
111-05-04	05	PLASTER MATERIAL	9/18/2001	1ST FL EAST NORTH BAY, CEILING	0	0	0
111-05-05	05	PLASTER MATERIAL	9/18/2001	1ST FL CNTR, WEST CORRIDOR, WALL	0	0	0
111-05-10	05	PLASTER MATERIAL	1/27/2005	1ST FL CENTER CORRIDOR	0	0	0
111-05-11	05	PLASTER MATERIAL	1/27/2005	2ND FL WEST SIDE	0	0	0
111-06-01	06	DRYWALL AND JOINT MATERIAL	9/18/2001	2ND FL CNTR SOUTH WING, WALL	0	0	0
111-06-02	06	DRYWALL AND JOINT MATERIAL	9/18/2001	1ST FL WEST WING, FOYER WALL	0	0	0

Sample	HA	Description		Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
111-07-00ri05	07	12" Off WHITE w/ BEIGE FLOOR TILE AND ADHESIVE		1/27/2005	N/A	9	9	9
111-07-01	07	12" Off WHITE w/ BEIGE FLOOR TILE AND ADHESIVE		9/18/2001	2ND FL SOUTH CNTR WING, CONFERENCE ROOM	5	0	0
111-07-02	07	12" Off WHITE w/ BEIGE FLOOR TILE AND ADHESIVE		9/18/2001	1ST FL EAST WING, NORTH BAY	5	0	0
111-07-03	07	12" Off WHITE w/ BEIGE FLOOR TILE AND ADHESIVE		9/18/2001	1ST FL CNTR WING, WEST CORRIDOR	5	0	0
111-07-10	07	12" Off WHITE w/ BEIGE FLOOR TILE AND ADHESIVE		1/27/2005	1ST FL CENTER WING	0	0	0
111-07-11	07	12" Off WHITE w/ BEIGE FLOOR TILE AND ADHESIVE		1/27/2005	1ST FL CORRIDOR EAST	3	0	0
111-08-00	08	VINYL THRESHOLD MATERIAL	1" BROWN	1/27/2005	N/A	9	9	9
111-08-00ri05	08	VINYL THRESHOLD MATERIAL	1" BROWN	1/27/2005	N/A	9	9	9
111-08-01	08	VINYL THRESHOLD MATERIAL	1" BROWN	9/18/2001	2ND FL CNTR WING, ROOM 238	2	0	0
111-09-00ri05	09	MUDDERED FITTING(S)	3" LINE	1/27/2005	N/A	9	9	9
111-09-01	09	MUDDERED FITTING(S)	3" LINE	9/18/2001	2ND FL CNTR WING, WEST HEAD, SINK AND URINAL PIPE CHASE	2	0	0
111-09-10	09	MUDDERED FITTING(S)	3" LINE	1/27/2005	2ND FL WEST HEAD CHASE	2	0	0
111-09-11	09	MUDDERED FITTING(S)	3" LINE	1/27/2005	1ST FL CORRIDOR CHASE	2	0	0
111-10-01	10	EXTERIOR CAULKING,	GRAY	9/18/2001	EAST WING, SOUTH DOOR	0	0	0
111-10-02	10	EXTERIOR CAULKING,	GRAY	9/18/2001	CENTER WING, NORTHEAST DOOR	0	0	0
111-11-00	11	EXTERIOR CAULKING,	WHITE	1/27/2005	N/A	9	9	9
111-11-00ri05	11	EXTERIOR CAULKING,	WHITE	1/27/2005	N/A	9	9	9
111-11-00RI07	11	EXTERIOR CAULKING,	WHITE	8/5/2008	N/A	9	9	9
111-11-01	11	EXTERIOR CAULKING,	WHITE	9/18/2001	CENTER WING, SOUTH OVERHANG	3	0	0

Sample	HA	Description		Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
111-12-00	12	ROOFING SEALANT, GRAY		1/27/2005	N/A	9	9	9
111-12-00ri05	12	ROOFING SEALANT, GRAY		1/27/2005	N/A	9	9	9
111-12-00RI07	12	ROOFING SEALANT, GRAY		8/5/2008	N/A	9	9	9
111-12-01	12	ROOFING SEALANT, GRAY		9/18/2001	CENTER WING, SOUTH OVERHANG	12	0	0
111-12-02	12	ROOFING SEALANT, GRAY		9/18/2001	CENTER WING, NORTH EAST OVERHANG	12	0	0
111-13-01	13	EXTERIOR CAULKING,	WHITE	9/18/2001	EAST WING, EAST SIDE WINDOW	0	0	0
111-14-01	14	TAR SEALANT	BLACK	9/18/2001	WEST STEAM PIT	0	0	0
111-20-10	20	PIPE INSULATION	AIRCELL AND MAGNESIA	1/27/2005	1ST FL PRIVATE HEAD OVERHEAD	45	0	0
111-20-11	20	PIPE INSULATION	AIRCELL AND MAGNESIA	1/27/2005	1ST FL CORRIDOR CHASE	10	0	0
111-21-10	21	FIBERGLASS INSULATION SEALANT	WHITE	1/27/2005	WEST STEAM PIT	0	0	0
111-30-20	30	12" GRAY w/ GRAY FLOOR TILE AND ADHESIVE		8/5/2008	WEST WING, SOUTH CNTR	0	0	0
111-30-21	30	12" GRAY w/ GRAY FLOOR TILE AND ADHESIVE		8/5/2008	WEST WING, NORTH CNTR	0	0	0
111-30-22	30	12" GRAY w/ GRAY FLOOR TILE AND ADHESIVE		8/5/2008	EAST WING, SOUTH CNTR	0	0	0
111-31-20	31	FLOOR TILE ADHESIVE	YELLOW	8/5/2008	WEST WING, SOUTH CNTR	0	0	0
111-31-21	31	FLOOR TILE ADHESIVE	YELLOW	8/5/2008	EAST WING, SOUTH CNTR	0	0	0
111-32-20	32	FLOOR LEVELING COMPOUND	WHITE	8/5/2008	EAST WING, SOUTH CNTR	0	0	0
111-33-20	33	JOINT MATERIAL		8/5/2008	CNTR CLOSET	0	0	0
111-33-21	33	JOINT MATERIAL		8/5/2008	2ND FL EAST WING, SW	0	0	0
111-34-00ri10	34	TRANSITE PANEL MATERIAL		8/4/2010	N/A	9	9	9

Sample	HA	Description		Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
111-34-00ri13	34	TRANSITE PANEL MATERIAL		3/31/2014	N/A	9	9	9
111-34-00ri15	34	TRANSITE PANEL MATERIAL		11/12/2015	N/A	9	9	9
111-34-00ri20	34	TRANSITE PANEL MATERIAL		11/17/2020	N/A	9	9	9
111-34-00ri23	34	TRANSITE PANEL MATERIAL		2/14/2023	N/A	9	9	9
111-34-20	34	TRANSITE PANEL MATERIAL		8/5/2008	ATTIC, CNTR SOUTH WING, SOUTH	20	0	0
111-34-21	34	TRANSITE PANEL MATERIAL		8/5/2008	ATTIC, CNTR SE	20	0	0
111-35-20	35	TAR PAPER, BLACK		8/5/2008	ROOF (FR ATTIC), CNTR WING SOUTH	0	0	0
111-35-21	35	TAR PAPER, BLACK		8/5/2008	ROOF (FR ATTIC), CNTR EAST	0	0	0
111-35-22	35	TAR PAPER, BLACK		8/5/2008	ROOF (FR ATTIC), WEST WING CNTR	0	0	0
111-36-20	36	TAR PAPER, BLACK		8/5/2008	ATTIC, CNTR WEST DEBRIS	0	0	0
111-37-20	37	TAR SEALANT	BLACK	8/5/2008	SE GROUND	0	0	0
111-38-20	38	SHINGLE ROOFING	GRAY	8/5/2008	EXT. GROUND, NE	0	0	0
111-39-20	39	SHINGLE ROOFING	BLACK	8/5/2008	EXT. GROUND, NORTH CNTR	0	0	0
111-40-20	40	TAR SEALANT	BLACK	8/5/2008	EXT. WEST CNTR	0	0	0
111-41-21	41	EXTERIOR CAULKING,	GRAY	8/5/2008	SOUTH CNTR, WEST JOINT	0	0	0
111-42-00ri10	42	TRANSITE PANEL MATERIAL		8/4/2010	N/A	9	9	9
111-42-20	42	TRANSITE PANEL MATERIAL		8/5/2008	EXT. SOUTH CNTR EASTSIDE	15	0	0
111-50-30	50	RESIDUAL MASTIC	BLACK	8/4/2010	CNTR SOUTH WING, SOUTH	0	0	0
111-50-31	50	RESIDUAL MASTIC	BLACK	8/4/2010	2ND FL CNTR SOUTH WING, SE	0	0	0
111-51-30	51	INTERIOR CAULKING,	WHITE	8/4/2010	WEST WING, NE WINDOW	0	0	0
111-51-31	51	INTERIOR CAULKING,	WHITE	8/4/2010	EAST WING, NE WINDOW	0	0	0

Sample	HA	Description		Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
111-51-32	51	INTERIOR CAULKING,	WHITE	8/4/2010	2ND FL WEST WING, SW WINDOW	0	0	0
111-51-33	51	INTERIOR CAULKING,	WHITE	8/4/2010	2ND FL EAST WING, SE WINDOW	0	0	0
111-52-00ri13	52	FIBROUS DEBRIS	WHITE	3/31/2014	N/A	19	19	19
111-52-00ri15	52	FIBROUS DEBRIS	WHITE	11/12/2015	N/A	29	29	29
111-52-00ri20	52	FIBROUS DEBRIS	WHITE	11/17/2020	N/A	29	29	29
111-52-30	52	FIBROUS DEBRIS	WHITE	8/4/2010	CNTR SECTION, NORTH CNTR OFFICE OVHD	7	10	0
111-52-70	52	FIBROUS DEBRIS	WHITE	2/14/2023	CNTR NORTH OFFICE OVHD	45	0	0
111-53-00ri13	53	EXTERIOR CAULKING,	WHITE	3/31/2014	N/A	9	9	9
111-53-00ri15	53	EXTERIOR CAULKING,	WHITE	11/12/2015	N/A	9	9	9
111-53-00ri20	53	EXTERIOR CAULKING,	WHITE	11/17/2020	N/A	9	9	9
111-53-30	53	EXTERIOR CAULKING,	WHITE	8/4/2010	CNTR WING SOUTH END DOOR	4	0	0
111-53-31	53	EXTERIOR CAULKING,	WHITE	8/4/2010	EAST WING, NW WINDOW	0	0	0
111-53-32	53	EXTERIOR CAULKING,	WHITE	8/4/2010	NORTHSIDE, EAST DOOR	2	0	0
111-53-33	53	EXTERIOR CAULKING,	WHITE	8/4/2010	WEST WING, SE WINDOW	0	0	0
111-53-70	53	EXTERIOR CAULKING,	WHITE	2/14/2023	WEST WING, SW DOOR	5	0	0
111-54-00ri13	54	EXTERIOR CAULKING,	GRAY	3/31/2014	N/A	9	9	9
111-54-00ri15	54	EXTERIOR CAULKING,	GRAY	11/12/2015	N/A	9	9	9
111-54-00ri20	54	EXTERIOR CAULKING,	GRAY	11/17/2020	N/A	9	9	9
111-54-30	54	EXTERIOR CAULKING,	GRAY	8/4/2010	CNTR SOUTH WING, NE JOINT	2	0	0
111-54-31	54	EXTERIOR CAULKING,	GRAY	8/4/2010	CNTR SOUTH WING, NW JOINT	2	0	0