

ASBESTOS INSPECTION REPORT of:

Building # HP55

MCB CAMP LEJEUNE



Print Date

Tuesday, November 4, 2025

INSPECTION SUMMARY

BLDG #: HP55

YEAR BUILT: 1976

OCCUPANT: BEQ

ASBESTOS MANAGER: 910-451-5837

BUILDING COMMENTS:

HP55 HAZARD RANKING 0/ BLUE; NO ACM IDENTIFIED [AH JUN06]

NO ASBESTOS WAS IDENTIFIED DURING THE INITIAL ASBESTOS INSPECTION.NO FURTHER ACTION REQUIRED

NOTIFICATION OF ACM IN BUILDING

NOTICE: The following asbestos-containing materials have been identified in this structure. Refer to survey findings for additional information or contact the Asbestos Program Manager. Please note ACM that is intact and undisturbed is not considered a significant health hazard to building occupants.

Friable ACM(s) identified

DESCRIPTION	LOCATION	Date	Quantity
No friable ACM records found in database			

Non-friable ACM(s) identified

DESCRIPTION	LOCATION	Date	Quantity
No non friable ACM records found in database			

Tested Non ACM or REMOVED Materials

DESCRIPTION	LOCATION	Date
12" TAN FLOOR TILE AND ADHESIVE	LOUNGE AREA	6/28/2006
2'x2' CEILING TILE,	LOUNGE AREA	6/28/2006
BASE COVE/MASTIC,	HALLWAY	6/28/2006
PIPING INSULATION ON	MECHANICAL ROOM	6/28/2006
BASE COVE/MASTIC,	DORM ROOMS	6/28/2006
WALLBOARD	DORM ROOMS	6/28/2006
12" WHITE FLOOR TILE AND ADHESIVE	DORM ROOMS	6/28/2006
WINDOW CAULKING	DECK	6/28/2006
MISCELLANEOUS SEALANT	MECHANICAL ROOM	6/28/2006
TEXTURED CEILING MATERIAL	DORM ROOMS	6/28/2006
PIPE INSULATION	LAUNDRY ROOMS	6/28/2006

HEALTH ASPECTS: ACM only presents a health hazard when asbestos fibers are airborne and inhaled.

~~Avoid disturbance which will release fibers. The presence of asbestos does not~~

Avoid disturbance which will release fibers. The presence of asbestos does not constitute a health hazard.

CONDITIONS TO AVOID: Do not disturb or cause damage to ACM. Do not sand, grind or abrade materials or cause damage with any type of equipment.

REPORTS OF DAMAGE: Report any damage, dust or debris that may come from ACM or suspect ACM, or any change in the condition of materials, or accidental disturbance to the Asbestos Program Manager.

RESPONSE ACTION: Corrective action initiated to minimize fiber release and protect personnel.

INSPECTION: ACM will be inspected periodically to evaluate any changes in condition.

RECORDKEEPING: The Camp Lejeune Asbestos Program Manager maintains a copy of the survey for the building.

CAMP LEJEUNE Asbestos Program Manager:

Phone: (910) 451-5837

SAMPLES COLLECTED

Sample	HA	Description	Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
HP55-01-01	01	TEXTURED CEILING MATERIAL	6/28/2006	ROOM 100	0	0	0
HP55-01-02	01	TEXTURED CEILING MATERIAL	6/28/2006	ROOM 110	0	0	0
HP55-01-03	01	TEXTURED CEILING MATERIAL	6/28/2006	ROOM 108	0	0	0
HP55-01-04	01	TEXTURED CEILING MATERIAL	6/28/2006	ROOM 224	0	0	0
HP55-01-05	01	TEXTURED CEILING MATERIAL	6/28/2006	ROOM 223	0	0	0
HP55-01-06	01	TEXTURED CEILING MATERIAL	6/28/2006	ROOM 327	0	0	0
HP55-01-07	01	TEXTURED CEILING MATERIAL	6/28/2006	ROOM 323	0	0	0
HP55-02-01	02	12" WHITE FLOOR TILE W/ BROWN AND ADHESIVE	6/28/2006	ROOM 100	0	0	0
HP55-02-02	02	12" WHITE FLOOR TILE W/ BROWN AND ADHESIVE	6/28/2006	ROOM 108	0	0	0
HP55-02-03	02	12" WHITE FLOOR TILE W/ BROWN AND ADHESIVE	6/28/2006	ROOM 224	0	0	0
HP55-03-01	03	BASE COVE/MASTIC, BROWN	6/28/2006	ROOM 100	0	0	0
HP55-03-02	03	BASE COVE/MASTIC, BROWN	6/28/2006	ROOM 108	0	0	0
HP55-04-01	04	WALLBOARD	6/28/2006	ROOM 100	0	0	0
HP55-04-02	04	WALLBOARD	6/28/2006	ROOM 108	0	0	0
HP55-04-03	04	WALLBOARD	6/28/2006	ROOM 224	0	0	0
HP55-04-04	04	WALLBOARD	6/28/2006	ROOM 223	0	0	0
HP55-04-05	04	WALLBOARD	6/28/2006	ROOM 327	0	0	0
HP55-05-01	05	PIPE INSULATION	6/28/2006	3RD DECK	0	0	0
HP55-05-02	05	PIPE INSULATION	6/28/2006	1ST DECK	0	0	0
HP55-06-01	06	12" TAN FLOOR TILE W/ WHITE AND ADHESIVE	6/28/2006	3RD FLOOR	0	0	0

Sample	HA	Description		Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
HP55-06-02	06	12" TAN FLOOR TILE	W/ WHITE	6/28/2006	2ND FLOOR	0	0	0
		AND ADHESIVE						
HP55-07-01	07	2'x2' CEILING TILE,		6/28/2006	3RD FLOOR	0	0	0
HP55-07-02	07	2'x2' CEILING TILE,		6/28/2006	2ND FLOOR	0	0	0
HP55-08-01	08	BASE COVE/MASTIC,	BROWN	6/28/2006	2ND FLOOR	0	0	0
HP55-08-02	08	BASE COVE/MASTIC,	BROWN	6/28/2006	1ST FLOOR	0	0	0
HP55-09-01	09	PIPING INSULATION ON	SUPPLY AND RETURN	6/28/2006	1ST DECK	0	0	0
HP55-09-02	09	PIPING INSULATION ON	SUPPLY AND RETURN	6/28/2006	2ND DECK	0	0	0
HP55-10-01	10	WINDOW CAULKING		6/28/2006	3RD FLOOR	0	0	0
HP55-10-02	10	WINDOW CAULKING		6/28/2006	3RD FLOOR	0	0	0
HP55-11-01	11	MISCELLANEOUS	RED	6/28/2006	ROOM # 3	0	0	0
		SEALANT						
HP55-11-02	11	MISCELLANEOUS	RED	6/28/2006	ROOM # 4	0	0	0
		SEALANT						