

ASBESTOS INSPECTION REPORT of:

Building # HP255

MCB CAMP LEJEUNE



Print Date

Thursday, March 12, 2026

INSPECTION SUMMARY

BLDG #: HP255

YEAR BUILT: 1983

OCCUPANT: BEQ

ASBESTOS MANAGER: 910-451-5837

BUILDING COMMENTS:

HAZ RANK 3/GREEN [JUN2023]
SEALANT WITHIN WALLS

JUN2023
ACM REMAINS, NAX

SEPT2014
MAJOR RENOVATIONS, PVS. ACM FLOORING REMOVED; ACM ROOFING REMAINS; ADDL SAMPLING, ACM INCLUDES:
MISC. SEALANT, BLACK (TWEEN WALLS, PVS. NAX)

AUG2012
LTD. RENOVATION IN CENTER SECTION (TILE REMOVED); OTHER PVS. ACM REMAINS, LITTLE CHANGE

JUL09
PVS. ACM CONFIRMED TO REMAIN, PLM/TEM TESTING OF TILES (NON ACM), ADDL SAMPLINGS, ACM INCLUDES:
TILE MASTIC
ROOF FLASHINGS/ TAR SEALANTS

INSPECT FEB06
ACM IDENTIFIED INCLUDES:
FLOOR TILE MASTIC
ROOFING MATERIAL, TAR

NOTIFICATION OF ACM IN BUILDING

NOTICE: The following asbestos-containing materials have been identified in this structure. Refer to survey findings for additional information or contact the Asbestos Program Manager. Please note ACM that is intact and undisturbed is not considered a significant health hazard to building occupants.

Friable ACM(s) identified

<i>DESCRIPTION</i>	<i>LOCATION</i>	<i>Date</i>	<i>Quantity</i>
---------------------------	------------------------	--------------------	------------------------

No friable ACM records found in database

Non-friable ACM(s) identified

<i>DESCRIPTION</i>	<i>LOCATION</i>	<i>Date</i>	<i>Quantity</i>
---------------------------	------------------------	--------------------	------------------------

MISCELLANEOUS SEALANT	VAPOR BARRIER/ SEALANT BETWEEN CMU BLOCK AND EXTERIOR BRICK WALLS (MOSTLY NAX)- UNCOVERED BY RENOVATIONS	9/18/2014	21,000 SF
MISCELLANEOUS SEALANT	VAPOR BARRIER/ SEALANT BETWEEN CMU BLOCK AND EXTERIOR BRICK WALLS (MOSTLY NAX)- UNCOVERED BY RENOVATIONS	2/8/2018	21,000 SF

MISCELLANEOUS SEALANT	VAPOR BARRIER/ SEALANT BETWEEN CMU BLOCK AND EXTERIOR BRICK WALLS (MOSTLY NAX)- UNCOVERED BY RENOVATIONS	6/7/2023	21,000 SF
-----------------------	---	----------	-----------

Tested Non ACM or REMOVED Materials

<i>DESCRIPTION</i>	<i>LOCATION</i>	<i>Date</i>
EXTERIOR CAULKING,	WINDOWS	2/22/2006
12" GREEN FLOOR TILE AND ADHESIVE	SECOND FLOOR CENTER HEAD	2/22/2006
MISCELLANEOUS SEALANT	CENTRAL ELECTRICAL ROOMS AND PIPE CHASES AT CONDUIT/ CABLE PENETRATIONS	2/22/2006
DRYWALL AND JOINT MATERIAL	DORM ROOMS THROUGHOUT	2/22/2006
12" WHITE FLOOR TILE AND ADHESIVE	PRIMARY TILE OF DORM ROOMS THROUGHOUT (SEE ALSO HM10/ 11)	2/22/2006
TEXTURED CEILING MATERIAL	DORM ROOMS ON CONCRETE THROUGHOUT	2/22/2006
PIPE INSULATION	PIPE CHASES, LOUNGES, LAUNDRY ROOMS	2/22/2006
12" BROWN FLOOR TILE AND MASTIC	HALLWAY PATCHING	2/22/2006
ROOFING MATERIAL,	ROOFING SYSTEM BASE FLASHING TARS (SEE ALSO HM40)	2/22/2006
DUCT SEALANT, RED	CENTRAL PIPE CHASES	2/22/2006
CLOTH EXPANSION JOINT MATERIAL, THICK	DORM ROOM HVAC UNITS BY HEADS	2/22/2006
2'x2' CEILING TILE,	CENTRAL AREA LOUNGES	2/22/2006
2'x4' CEILING TILE,	CENTRAL HALLWAY/ CONNECTION CORRIDORS	2/22/2006
ROOFING SEALANT, BLACK	ROOFING SYSTEM PERIMETER PARAPET WALLS AND FLASHINGS (SEE ALSO HM18)	7/8/2009
MASTIC ON HVAC DUCT INSULATION,	DORM ROOM HVAC UNITS BY HEADS	2/22/2006
EXTERIOR CAULKING,	DORM ROOM DOORS	7/8/2009
EXTERIOR CAULKING,	BRICK EXPANSION JOINTS (OVER HM35)	7/8/2009
EXTERIOR CAULKING,	BRICK EXPANSION JOINTS (UNDER HM36)	7/8/2009
WINDOW GLAZING MATERIAL	THIRD FLOOR LAUNDRY, WINDOW IN DOOR	7/8/2009
INTERIOR CAULKING,	DORM ROOM DOORS AND SINK/ VANITIES	7/8/2009
CARPET ADHESIVE	CENTRAL AREA LOUNGES	2/22/2006
BUILT-UP ROOFING	TOP LAYER, MAIN ROOFING SYSTEM	7/8/2009
FIBERGLASS INSULATION SEALANT	NORTH AND SOUTH MECHANICAL ROOMS AND CENTRAL PIPE CHASES	2/22/2006

FOIL BACKED TAPE	PIPE CHASES, MECHANICAL ROOMS, CENTRAL UTILITY AREAS THROUGHOUT	7/8/2009
CAPPING INSULATION ON	PIPE CHASES, MECHANICAL ROOMS, CENTRAL UTILITY AREAS THROUGHOUT	7/8/2009
MISCELLANEOUS SEALANT	PIPE CHASES, MECHANICAL ROOMS, CENTRAL UTILITY AREAS THROUGHOUT AT PIPE PENETRATIONS THROUGH WALL	7/8/2009
ROOFING MATERIAL,	CHUNKS OF ROOFING MATERIALS AROUND PERIMETER	7/8/2009
12" BLACK FLOOR TILE AND ADHESIVE	CENTRAL AREA LOUNGES (OVER HM11)	2/22/2006
12" WHITE FLOOR TILE AND ADHESIVE	CENTRAL AREA LOUNGES (OVER HM11)	2/22/2006
MASTIC ON HVAC DUCT INSULATION,	NORTH AND SOUTH MECHANICAL ROOMS AND CENTRAL PIPE CHASES	2/22/2006
12" WHITE w/ GRAY FLOOR TILE AND ADHESIVE	CENTRAL HALLWAYS, CONNECTION CORRIDORS	2/22/2006
12" WHITE FLOOR TILE AND ADHESIVE	CENTRAL AREA LOUNGES (UNDER HM08, 09)	2/22/2006
ROOFING SEALANT, BLACK	ROOFING SYSTEM PERIMETER PARAPET WALLS AND FLASHINGS (SEE ALSO HM18)	9/18/2014
ROOFING MATERIAL,	ROOFING SYSTEM BASE FLASHING TARS (SEE ALSO HM40)	9/18/2014
12" WHITE FLOOR TILE AND ADHESIVE	PRIMARY TILE OF DORM ROOMS THROUGHOUT (SEE ALSO HM10/ 11)	7/8/2009
DRYWALL AND JOINT MATERIAL	DORM ROOMS THROUGHOUT	7/8/2009
12" WHITE FLOOR TILE AND ADHESIVE	CENTRAL AREA LOUNGES (OVER HM11)	7/8/2009
12" BLACK FLOOR TILE AND ADHESIVE	CENTRAL AREA LOUNGES (OVER HM11)	7/8/2009
12" WHITE FLOOR TILE AND ADHESIVE	CENTRAL AREA LOUNGES (UNDER HM08, 09)	7/8/2009
12" WHITE w/ GRAY FLOOR TILE AND ADHESIVE	CENTRAL HALLWAYS, CONNECTION CORRIDORS	7/8/2009
ROOFING MATERIAL,	ROOFING SYSTEM BASE FLASHING TARS (SEE ALSO HM40)	7/8/2009
12" WHITE FLOOR TILE AND ADHESIVE	PRIMARY TILE OF DORM ROOMS THROUGHOUT (SEE ALSO HM10/ 11)	8/22/2012
ROOFING MATERIAL,	ROOFING SYSTEM BASE FLASHING TARS (SEE ALSO HM40)	8/22/2012
ROOFING SEALANT, BLACK	ROOFING SYSTEM PERIMETER PARAPET WALLS AND FLASHINGS (SEE ALSO HM18)	8/22/2012

HEALTH ASPECTS: ACM only presents a health hazard when asbestos fibers are airborne and inhaled. Avoid disturbance which will release fibers. The presence of asbestos does not constitute a health hazard.

CONDITIONS TO AVOID: Do not disturb or cause damage to ACM. Do not sand, grind or abrade materials or cause damage with any type of equipment.

- REPORTS OF DAMAGE:** Report any damage, dust or debris that may come from ACM or suspect ACM, or any change in the condition of materials, or accidental disturbance to the Asbestos Program Manager.
- RESPONSE ACTION:** Corrective action initiated to minimize fiber release and protect personnel.
- INSPECTION:** ACM will be inspected periodically to evaluate any changes in condition.
- RECORDKEEPING:** The Camp Lejeune Asbestos Program Manager maintains a copy of the survey for the building.

CAMP LEJEUNE Asbestos Program Manager:

Phone: (910) 451-5837

SAMPLES COLLECTED

Sample	HA	Description	Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
HP255-01-01	01	TEXTURED CEILING MATERIAL	2/22/2006	1ST FL SOUTH WING, SE RM 129	0	0	0
HP255-01-02	01	TEXTURED CEILING MATERIAL	2/22/2006	1ST FL NORTH WING, SE RM 115	0	0	0
HP255-01-03	01	TEXTURED CEILING MATERIAL	2/22/2006	2ND FL NORTH WING, NE RM 205	0	0	0
HP255-01-04	01	TEXTURED CEILING MATERIAL	2/22/2006	2ND FL NORTH WING, SE RM 215	0	0	0
HP255-01-05	01	TEXTURED CEILING MATERIAL	2/22/2006	3RD FL NORTH WING, SW RM 311	0	0	0
HP255-01-06	01	TEXTURED CEILING MATERIAL	2/22/2006	3RD FL SOUTH WING, NW RM 319	0	0	0
HP255-01-07	01	TEXTURED CEILING MATERIAL	2/22/2006	3RD FL SOUTH WING, NW RM 319	0	0	0
HP255-02-01	02	DRYWALL AND JOINT MATERIAL	2/22/2006	1ST FL SOUTH WING, SE RM 129	0	0	0
HP255-02-02	02	DRYWALL AND JOINT MATERIAL	2/22/2006	1ST FL NORTH WING, SE RM 115	0	0	0
HP255-02-03	02	DRYWALL AND JOINT MATERIAL	2/22/2006	2ND FL NORTH WING, NE RM 205	0	0	0
HP255-02-04	02	DRYWALL AND JOINT MATERIAL	2/22/2006	2ND FL NORTH WING, SE RM 215	0	0	0
HP255-02-05	02	DRYWALL AND JOINT MATERIAL	2/22/2006	3RD FL NORTH WING, SW RM 311	0	0	0
HP255-02-10	02	DRYWALL AND JOINT MATERIAL	7/8/2009	1ST FL NORTH WING, EAST CNTR RM	0	0	0
HP255-02-11	02	DRYWALL AND JOINT MATERIAL	7/8/2009	2ND FL SOUTH WING, EAST CNTR RM	0	0	0
HP255-02-12	02	DRYWALL AND JOINT MATERIAL	7/8/2009	3RD FL NORTH WING, EAST CNTR RM	0	0	0
HP255-03-00ri12	03	12" WHITE FLOOR TILE AND ADHESIVE w/BROWN STREAKS	8/22/2012	N/A	9	9	9
HP255-03-01	03	12" WHITE FLOOR TILE AND ADHESIVE w/BROWN STREAKS	2/22/2006	1ST FL SOUTH WING, SE RM 129	0	0	0
HP255-03-01tem	03	12" WHITE FLOOR TILE AND ADHESIVE w/BROWN STREAKS	2/22/2006	1ST FL SOUTH WING, SE RM 129	0.1	0	0

Sample	HA	Description		Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
HP255-03-02	03	12" WHITE FLOOR TILE AND ADHESIVE	w/BROWN STREAKS	2/22/2006	2ND FL NORTH WING, NE RM 205	3	0	0
HP255-03-03	03	12" WHITE FLOOR TILE AND ADHESIVE	w/BROWN STREAKS	2/22/2006	3RD FL NORTH WING, SW RM 311	3	0	0
HP255-03-10	03	12" WHITE FLOOR TILE AND ADHESIVE	w/BROWN STREAKS	7/8/2009	1ST FL NORTH WING, SE RM	5	0	0
HP255-03-10tem	03	12" WHITE FLOOR TILE AND ADHESIVE	w/BROWN STREAKS	7/8/2009	1ST FL NORTH WING, SE RM	0	0	0
HP255-03-11	03	12" WHITE FLOOR TILE AND ADHESIVE	w/BROWN STREAKS	7/8/2009	1ST FL SOUTH WING, SW RM	3	0	0
HP255-03-12	03	12" WHITE FLOOR TILE AND ADHESIVE	w/BROWN STREAKS	7/8/2009	2ND FL SOUTH WING, EAST CNTR RM	5	0	0
HP255-03-13	03	12" WHITE FLOOR TILE AND ADHESIVE	w/BROWN STREAKS	7/8/2009	2ND FL CNTR LOUNGE	0	0	0
HP255-03-14	03	12" WHITE FLOOR TILE AND ADHESIVE	w/BROWN STREAKS	7/8/2009	2ND FL NORTH WING, NW RM	3	0	0
HP255-03-15	03	12" WHITE FLOOR TILE AND ADHESIVE	w/BROWN STREAKS	7/8/2009	3RD FL NORTH WING, EAST CNTR RM	3	0	0
HP255-03-16	03	12" WHITE FLOOR TILE AND ADHESIVE	w/BROWN STREAKS	7/8/2009	3RD FL SOUTH WING, WEST CNTR RM	2	0	0
HP255-04-01	04	MASTIC ON HVAC DUCT INSULATION,	YELLOW	2/22/2006	2ND FL NORTH WING, NE RM 207	0	0	0
HP255-04-02	04	MASTIC ON HVAC DUCT INSULATION,	YELLOW	2/22/2006	2ND FL NORTH WING, NE RM 205	0	0	0
HP255-05-01	05	CLOTH EXPANSION JOINT MATERIAL, THICK		2/22/2006	2ND FL NORTH WING, NE RM 205	0	0	0
HP255-05-02	05	CLOTH EXPANSION JOINT MATERIAL, THICK		2/22/2006	3RD FL NORTH WING, SW RM 311	0	0	0
HP255-06-01	06	2'x2' CEILING TILE,		2/22/2006	1ST FL LOUNGE	0	0	0
HP255-06-02	06	2'x2' CEILING TILE,		2/22/2006	2ND FL LOUNGE	0	0	0
HP255-07-01	07	2'x4' CEILING TILE,		2/22/2006	1ST FL HALLWAY	0	0	0
HP255-07-02	07	2'x4' CEILING TILE,		2/22/2006	2ND FL HALLWAY	0	0	0
HP255-08-01	08	12" BLACK FLOOR TILE AND ADHESIVE		2/22/2006	1ST FL LOUNGE	0	0	0
HP255-08-02	08	12" BLACK FLOOR TILE AND ADHESIVE		2/22/2006	1ST FL LOUNGE	0	0	0

Sample	HA	Description	Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
HP255-08-10	08	12" BLACK FLOOR TILE AND ADHESIVE	7/8/2009	1ST FL CNTR LOUNGE	0	0	0
HP255-09-01	09	12" WHITE FLOOR TILE AND ADHESIVE	2/22/2006	1ST FL LOUNGE	0	0	0
HP255-09-02	09	12" WHITE FLOOR TILE AND ADHESIVE	2/22/2006	1ST FL LOUNGE	0	0	0
HP255-09-10	09	12" WHITE FLOOR TILE AND ADHESIVE	7/8/2009	1ST FL CNTR LOUNGE	0	0	0
HP255-10-00ri08	10	12" WHITE w/ GRAY FLOOR TILE AND ADHESIVE	7/8/2009	N/A	9	9	9
HP255-10-01	10	12" WHITE w/ GRAY FLOOR TILE AND ADHESIVE	2/22/2006	1ST FLOOR HALLWAY	0	0	0
HP255-10-01tem	10	12" WHITE w/ GRAY FLOOR TILE AND ADHESIVE	2/22/2006	1ST FLOOR HALLWAY	0.09	0	0
HP255-10-02	10	12" WHITE w/ GRAY FLOOR TILE AND ADHESIVE	2/22/2006	2ND FLOOR HALL	2	0	0
HP255-11-01	11	12" WHITE FLOOR TILE AND ADHESIVE	2/22/2006	1ST FL NORTH WING, SE RM 115	0	0	0
HP255-11-01tem	11	12" WHITE FLOOR TILE AND ADHESIVE	2/22/2006	1ST FL NORTH WING, SE RM 115	0.11	0	0
HP255-11-02	11	12" WHITE FLOOR TILE AND ADHESIVE	2/22/2006	1ST FLOOR LOUNGE	3	0	0
HP255-11-10	11	12" WHITE FLOOR TILE AND ADHESIVE	7/8/2009	1ST FL CNTR LOUNGE	5	0	0
HP255-11-11	11	12" WHITE FLOOR TILE AND ADHESIVE	7/8/2009	2ND FL CNTR LOUNGE	3	0	0
HP255-12-01	12	EXTERIOR CAULKING, GRAY	2/22/2006	1ST FL SOUTH WING, NW WINDOW	0	0	0
HP255-12-02	12	EXTERIOR CAULKING, GRAY	2/22/2006	3RD FL SOUTH WING, NE WINDOW	0	0	0
HP255-13-01	13	PIPE INSULATION YELLOW FIBERGLASS	2/22/2006	1ST FL LOUNGE	0	0	0
HP255-13-02	13	PIPE INSULATION YELLOW FIBERGLASS	2/22/2006	2ND FL CNTR LAUNDRY	0	0	0
HP255-13-03	13	PIPE INSULATION YELLOW FIBERGLASS	2/22/2006	1ST FL SOUTH CHASE, NORTH	0	0	0
HP255-14-01	14	12" GREEN FLOOR TILE AND ADHESIVE	2/22/2006	2ND FLOOR HEAD	0	0	0

Sample	HA	Description		Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
HP255-14-01tem	14	12" GREEN FLOOR TILE AND ADHESIVE		2/22/2006	2ND FLOOR HEAD	0	0	0
HP255-14-02	14	12" GREEN FLOOR TILE AND ADHESIVE		2/22/2006	2ND FLOOR HEAD	0	0	0
HP255-15-01	15	MISCELLANEOUS SEALANT	RED FIRESTOP	2/22/2006	2ND FL ELECTRICAL	0	0	0
HP255-15-02	15	MISCELLANEOUS SEALANT	RED FIRESTOP	2/22/2006	2ND FL ELECTRICAL	0	0	0
HP255-16-01	16	CARPET ADHESIVE	YELLOW	2/22/2006	2ND FL LOUNGE	0	0	0
HP255-16-02	16	CARPET ADHESIVE	YELLOW	2/22/2006	2ND FL LOUNGE	0	0	0
HP255-17-01	17	12" BROWN FLOOR TILE AND MASTIC		2/22/2006	2ND FLOOR HALL	0	0	0
HP255-17-01tem	17	12" BROWN FLOOR TILE AND MASTIC		2/22/2006	2ND FLOOR HALL	0.02	0	0
HP255-17-02	17	12" BROWN FLOOR TILE AND MASTIC		2/22/2006	2ND FLOOR HALL	4	0	0
HP255-18-00ri08	18	ROOFING MATERIAL,	BLACK	7/8/2009	N/A	9	9	9
HP255-18-00ri12	18	ROOFING MATERIAL,	BLACK	8/22/2012	N/A	9	9	9
HP255-18-00ri14	18	ROOFING MATERIAL,	BLACK	9/18/2014	N/A	9	9	9
HP255-18-01	18	ROOFING MATERIAL,	BLACK	2/22/2006	ATTIC/ ROOF CNTR	10	0	0
HP255-18-02	18	ROOFING MATERIAL,	BLACK	2/22/2006	ATTIC/ ROOF, NORTH CNTR	6	0	0
HP255-19-01	19	DUCT SEALANT, RED		2/22/2006	3RD FL NORTH CHASE	0	0	0
HP255-19-02	19	DUCT SEALANT, RED		2/22/2006	3RD FL NORTH CHASE	0	0	0
HP255-20-01	20	MASTIC ON HVAC DUCT INSULATION,	GREEN	2/22/2006	3RD FL NORTH CHASE	0	0	0
HP255-20-02	20	MASTIC ON HVAC DUCT INSULATION,	GREEN	2/22/2006	3RD FL NORTH CHASE	0	0	0
HP255-21-01	21	FIBERGLASS INSULATION SEALANT	WHITE	2/22/2006	3RD FL NORTH CHASE	0	0	0
HP255-21-02	21	FIBERGLASS INSULATION SEALANT	WHITE	2/22/2006	3RD FL NORTH CHASE	0	0	0
HP255-30-10	30	FOIL BACKED TAPE	ON FIBERGLASS	7/8/2009	1ST FL NORTH CHASE, SOUTH END	0	0	0

Sample	HA	Description		Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
HP255-30-11	30	FOIL BACKED TAPE	ON FIBERGLASS	7/8/2009	3RD FL NORTH MR	0	0	0
HP255-31-10	31	CAPPING INSULATION ON	FIBERGLASS	7/8/2009	1ST FL NORTH CHASE, SOUTH END	0	0	0
HP255-32-10	32	MISCELLANEOUS SEALANT	BROWN	7/8/2009	1ST FL SOUTH CHASE, NORTH END	0	0	0
HP255-33-10	33	INTERIOR CAULKING,	WHITE	7/8/2009	1ST FL NORTH WING, EAST CNTR RM DOOR	0	0	0
HP255-33-11	33	INTERIOR CAULKING,	WHITE	7/8/2009	1ST FL NORTH WING, EAST CNTR RM SINK	0	0	0
HP255-33-12	33	INTERIOR CAULKING,	WHITE	7/8/2009	2ND FL SOUTH WING, EAST CNTR RM DOOR	0	0	0
HP255-33-13	33	INTERIOR CAULKING,	WHITE	7/8/2009	3RD FL NORTH WING, EAST CNTR RM DOOR	0	0	0
HP255-34-10	34	EXTERIOR CAULKING,	GRAY	7/8/2009	1ST FL NORTH WING, EAST CNTR DOOR	0	0	0
HP255-34-11	34	EXTERIOR CAULKING,	GRAY	7/8/2009	2ND FL SOUTH WING, EAST CNTR DOOR	0	0	0
HP255-34-12	34	EXTERIOR CAULKING,	GRAY	7/8/2009	3RD FL NORTH WING, EAST CNTR DOOR	0	0	0
HP255-35-10	35	EXTERIOR CAULKING,	WHITE	7/8/2009	3RD FL, EAST CNTR	0	0	0
HP255-35-11	35	EXTERIOR CAULKING,	WHITE	7/8/2009	3RD FL, WEST CNTR	0	0	0
HP255-36-10	36	EXTERIOR CAULKING,	GRAY	7/8/2009	3RD FL EAST CNTR	0	0	0
HP255-36-11	36	EXTERIOR CAULKING,	GRAY	7/8/2009	3RD FL WEST CNTR	0	0	0
HP255-37-10	37	WINDOW GLAZING MATERIAL	BLACK	7/8/2009	3RD FL CNTR LAUNDRY	0	0	0
HP255-38-10	38	BUILT-UP ROOFING	TARS	7/8/2009	SOUTH ROOF, CNTR	0	0	0
HP255-38-11	38	BUILT-UP ROOFING	TARS	7/8/2009	NORTH ROOF, CNTR	0	0	0
HP255-389-10	39	ROOFING MATERIAL,	DEBRIS	7/8/2009	SOUTH ROOF CNTR	0	0	0
HP255-39-11	39	ROOFING MATERIAL,	DEBRIS	7/8/2009	NORTH ROOF CNTR	0	0	0
HP255-40-00ri12	40	ROOFING SEALANT, BLACK		8/22/2012	N/A	9	9	9
HP255-40-00ri14	40	ROOFING SEALANT, BLACK		9/18/2014	N/A	9	9	9

Sample	HA	Description		Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
HP255-40-10	40	ROOFING SEALANT, BLACK		7/8/2009	SOUTH ROOF CNTR WALL	10	0	0
HP255-40-11	40	ROOFING SEALANT, BLACK		7/8/2009	NORTH ROOF CNTR WALL	15	0	0
HP255-50-00ri18	50	MISCELLANEOUS SEALANT	BLACK	2/8/2018	N/A	9	9	9
HP255-50-00ri23	50	MISCELLANEOUS SEALANT	BLACK	6/7/2023	N/A	9	9	9
HP255-50-20	50	MISCELLANEOUS SEALANT	BLACK	9/18/2014	1ST FL EAST CNTR, TWEEN WALLS	7	0	0