

REQUIREMENTS FOR REPLACEMENT A49-UPS-B

1. Introduction

The Cyber Operations Division at the Naval Research Laboratory (NRL) located at 4555 Overlook Ave SW, Washington DC, has a requirement to replace an existing Galaxy VX 500 kW N+1 UPS that has failed due to water related damage.

2. Scope

The Contractor shall provide all parts, labor, transportation, materials and supplies required to

- a. Remove and properly dispose of the existing failed Schneider Electric Galaxy VX 500 kW UPS.
- b. Furnish and install one new Schneider Electric Galaxy VX 500 kW N+1 UPS.
- c. Connect the new UPS to existing infrastructure, including the existing lithium-ion batteries, input/output breakers, and maintenance bypass breaker.
- d. Perform startup, testing, commissioning, and place the new UPS system into full operational service.

3. Requirements

- a. The replacement UPS shall meet the following minimum specifications
 - i. Manufacturer: Schneider Electric
 - ii. Model: Galaxy VX 500 kW N+1 configuration consisting of
 1. (1) 1250 kW I/O cabinet
 2. (3) 250 kW power cabinets (two for capacity and one for redundancy)
 - iii. Voltage shall match existing system voltage and phase configuration (480V / 3-phase).
 - iv. Shall be equipped with an SNMP/network management card compatible with Schneider Electric StruxureWare Data Center Expert for real-time and historic monitoring.
 - v. Shall fit within the existing footprint and maintain required room clearances.
 - vi. Must be fully compatible with the existing redundant Schneider Electric Galaxy VX 500 kW UPS.
 - vii. Must be fully compatible with existing lithium-ion batteries.
 - viii. Must be fully compatible with existing input/output breakers and maintenance bypass breaker.
 - ix. The Contractor must be an authorized Schneider Electric / APC distributor or reseller.
 - x. The Contractor must utilize OEM-certified technicians for startup and commissioning services.

