

- **Exact weight of the foundation**
 - 4000 lbs
- **Exact weight of the hatch and cover assemblies**
 - Hatch and Cover Individually = 2000 lbs
 - Hatch and Covers Assembled = 4000 lbs
- **Estimated weight of any additional equipment to be lifted**
 - Additional lift/holds may be required when assembling equipment onto the Foundation, but are not limited to:
 - One Equipment Cabinet (Fire control cabinet) Max lift of 700lbs
 - One Missile Exhaust Containment structure Max Lift 2200lbs
- **Overall dimensions (L x W x H) of each item**
 - Hatch and cover assembly: 15' wide × 14' long
 - Foundation Assembly: 15' wide × 14' long
 - Missile Exhaust Containment Structure: 7.12' x 3.61' x 7.76'
 - I do not have dimensions for the smaller lift.
 - I do not have heights for hatch and cover/foundation assembly.
- **Drawings and/or photos showing lifting points**
 - No photos or drawings are available.
- **Center of gravity information (if available)**
 - Researching... Not available at this time.
- **Confirmation whether a formal lift plan is required**
 - Not that I'm aware. The lift details will be listed in section 3.0 of the statement of work.
- **Confirmation whether certified riggers are required in addition to the crane operator**
 - Yes, we need one Rigger, one Signaller, and one Crane Operator in addition to the crane equipment.
- **Does the 240" (20-foot) clearance apply only to the building entry, or does it also represent the maximum working height inside the facility?**
 - The safe working height is 240". The door entry way for the building is 240". (Section 3.1 of the SOW).
- **Will the crane be required to operate fully inside the building, or is exterior setup with reach into the structure permitted?**
 - The crane will be required to operate fully inside the building. There is no overhead opening to allow for crane to reach inside to installation site.
- **Are lift weights, pick-point details, or load diagrams available for the foundation and hatch/cover assemblies?**

- *Lift weights will be identified in section 3.0 of the SOW. Pick-point details, or load diagrams are not available*
- **Are there any setup footprint limitations (e.g., outrigger restrictions) within the high-bay area?**
 - *None have been identified.*