

WebAIM Short Form TASK GROUP INSTRUCTION

08-AUG-2025 0806

20.15.6.0.9333 (July 2025)

ICN: 38BC112311 KeyOp: A01

TGI NO:	COMPONENT NAME: #1GTG INTK C/D SIDES	TYPE: AY	PHASE: A	REPEAT: 0	CHG/VER: 0/0
SHIP/HULL NO: DDG-113	SHIP/HULL NAME: USS JOHN FINN	PROJECT: BC1	SYSTEM:	PLANT ID:	CASREP CAT:
CU PHASE TITLE: F/O - PRESERVE STRUCT SURFACE IN CLEAN AND DIRTY SIDE OF NO. ONE SSGTG INTK TRK					
PREPARING ACTIVITY:		STATUS: APP		WORKING STATUS:	
PREPARED BY: NANBA, RYOUSUKE		CODE: 231A	PHONE: 3152436141	DATE: 25-JUL-2025	
APPROVED BY: NAKAMURA, YUUJI		CODE: 231A	PHONE: 3152436041	DATE: 26-JUL-2025	
CONCURRED BY:		CODE:	PHONE:	DATE:	
REASON FOR WORK/NEED FOR CHANGE: EM01L027					
JCN: EM01-L027					
SPECIAL REQUIREMENTS: TGI Short Form					
CU PHASE DESCRIPTION: 1 SCOPE/PURPOSE: 1.1 Title: Structural Surface in Clean and Dirty Side of No. One SSGTG Intake Trunk; preserve 1.2 Location of Work: 1.2.1 Ship Service Gas Turbine Generator (SSGTG) Intake (03-174-0-Q) 1.2.2 SSGTG Intake/Exhaust Trunk (02-161-2-Q) 1.2.3 SSGTG Intake Trunk (2-161-2-Q) 1.2.4 Auxiliary Machinery Room No. One (4-126-0-E) 1.2.4.1 No. One SSGTG Module 1.3 Identification:					
ZONE MANAGER: YAGINUMA, TAKEHIDE		ZONE:	COMPARTMENT:	LEVEL:	FRAME: SIDE:
JOB SUMMARY ID: 123A2111	TOT MAN HR.:	TOT DUR:	TOT JML COST:	PLANNING ACCEPTANCE:	

WORK CERTIFICATION SIGNATURES:	DLs												
COMPLETION OF WORK REVIEW:				BADGE NO:	SHOP/CODE:	PHONE:	DATE:						
RECORDS REVIEW:				BADGE NO:	SHOP/CODE:	PHONE:	DATE:						



WebAIM Short Form TASK GROUP INSTRUCTION

08-AUG-2025 0806

20.15.6.0.9333 (July 2025)

(Continued)

ICN: 38BC112311

KeyOp: A01

TGI NO:	COMPONENT NAME: #1GTG INTK C/D SIDES	TYPE: AY	PHASE: A	REPEAT: 0	CHG/VER: 0/0
SHIP/HULL NO: DDG-113	SHIP/HULL NAME: USS JOHN FINN	PROJECT: BC1	SYSTEM:	PLANT ID:	CASREP CAT:
CU PHASE TITLE: F/O - PRESERVE STRUCT SURFACE IN CLEAN AND DIRTY SIDE OF NO. ONE SSGTG INTK TRK					

CU PHASE DESCRIPTION (Cont.)

1.3.1 Quantity (2,300 SF in Total), Entire Structural Surface in No. One SSGTG Intake Trunk (Dirty Side)
Remarks: The area is from 03 Level to 02 Level except the louver.

1.3.2 Quantity (200 SF in Total), Entire Structural Surface in No. One SSGTG Intake Trunk (Clean Side)
Remarks: The area is from 02 Level to above silencer.

1.4 Security Classification:

1.5 Initial Condition:

1.5.1 Critical Coated Area: CCNY-DDG113-003-26 for each area listed in 1.3.1 and 1.3.2

1.6 Contractor work start date: 4/20/26

1.7 Contractor work completion date: 6/15/26

2 PROCEDURE:

2.1 Accomplish the requirements of Ref. No. 3.

(V)(G) "GAS TURBINE MAINTENANCE PROCEDURE"

2.2 Accomplish the requirements of 009-032 of Ref. No. One, including Table 3, Line(s) 18A for each area listed in 1.3.1, and Table 3, Line(s) 20 for each area listed in 1.3.2.

2.2.1 Power tool clean to bare metal for each area listed in 1.3.2. Accomplish each requirement of Surface Preparation Specification SSPC-SP 11 of Ref. No. 4.

2.3 Notes:

2.3.1 Planner: Code 231A R. Nanba, 243-6141

2.3.2 Work Integration Manager (WIM): Code 333 T. Yaginuma, 080-6522-9560

2.3.3 Removal of the silencer, the louver, the moisture separator, and the perforated sheet are not required.

2.3.4 JCN EM01-L027 is related to this TGI.

2.4 Government Furnished Material (GFM): None.

2.5 SRF-JRMC will provide the following service work: (TGI No. 38BC112311S02)

2.5.1 [C740] Crane and crane rigging service.

2.5.2 [X99E] Utility service, electrical.

2.5.3 [X99M] Utility service, including water supply and steam supply.

WebAIM Short Form TASK GROUP INSTRUCTION

08-AUG-2025 0806

20.15.6.0.9333 (July 2025) (Continued) ICN: 38BC112311 KeyOp: A01

TGI NO:	COMPONENT NAME: #1GTG INTK C/D SIDES	TYPE: AY	PHASE: A	REPEAT: 0	CHG/VER: 0/0
SHIP/HULL NO: DDG-113	SHIP/HULL NAME: USS JOHN FINN	PROJECT: BC1	SYSTEM:	PLANT ID:	CASREP CAT:
CU PHASE TITLE: F/O - PRESERVE STRUCT SURFACE IN CLEAN AND DIRTY SIDE OF NO. ONE SSGTG INTK TRK					

CU PHASE DESCRIPTION (Cont.)

2.5.4 [C106.1] Safety inspection for SRF-JRMC employees.

2.5.5 [C106.2] Gas free inspection for SRF-JRMC employees.

2.5.6 [C133] QA inspection for (G) symbol(s), and review coating appreciation data.

2.5.7 [C285] Inspection for (G) symbol(s).

Ref. No.	Document/Drawing Number	DOCUMENT/DRAWING TITLE	REV	CHG NO.	CPY REQ	PARAGRAPH	SECT	PG	CHPT
----------	-------------------------	------------------------	-----	---------	---------	-----------	------	----	------

WebAIM Short Form TASK GROUP INSTRUCTION

08-AUG-2025 0806

20.15.6.0.9333 (July 2025)

(Continued)

ICN: 38BC112311

KeyOp: A01

TGI NO:	COMPONENT NAME: #1GTG INTK C/D SIDES	TYPE: AY	PHASE: A	REPEAT: 0	CHG/VER: 0/0
SHIP/HULL NO: DDG-113	SHIP/HULL NAME: USS JOHN FINN	PROJECT: BC1	SYSTEM:	PLANT ID:	CASREP CAT:
CU PHASE TITLE: F/O - PRESERVE STRUCT SURFACE IN CLEAN AND DIRTY SIDE OF NO. ONE SSGTG INTK TRK					

Ref. No.	Document/Drawing Number	DOCUMENT/DRAWING TITLE	REV	CHG NO.	CPY REQ	PARAGRAPH	SECT	PG	CHPT
1	NSI FY-26	NAVSEA Standard Items	-	1	N				
2	LI FY-26	Local Standard Items	-	ORG	N				
3	MP AL14-BC112311-EM01L027	NR.1 SSGTGINTAKE SYSTEM FOD PROTECTION FOR PRESERVATION OF CLEAN/DIRTY SIDES	-		Y			ALL	
4	TM SYSTEMS & SPECIFICATIONS	SSPC Painting Manual Volume 2	-		N				

TASK NAME / TASK DESCRIPTION	SHOP/ TSD	TS	SF WC	CREW #	MHRS	RWRK
2.1 OMCH	22/KE	PC				
2.2 PNTR , RGRS , QA	22/KE	PC				
CFM for Preservation Work: all paint and thinner, confined space watch cost, marine chemist cost, compressor with dryer and duel cost, heater, and MISC such as consumable parts and covering material.	22/MQ	CS				
Process Funding Document	10/CT	OM				

MATERIAL REFERENCES			
REF NO.	DOCUMENT/DRAWING NUMBER	DOCUMENT/DRAWING TITLE	REV

ICN: 38BC112311	KEY OP: A01
-----------------	-------------

MATERIAL LIST												
ITEM NO.	PC NO.	REF NO.	M / C	DESCRIPTION	STOCK NUMBER	GENERIC MATL TYPE	LVL	QA	HAZ MAT	DOC NO.	QTY REQD/ UNIT	QTY USED/ UNIT