

Q&A – NASA Wallops Island Industry Day

Amy Parker: Will there be a standby time bid item for the contractor to get paid during the times the dredge is required to leave the area?

- Question received. We will consider this question when drafting the bid schedule.

1. Are the marine mattresses usually assembled on site or are they imported from offsite? If they are assembled on site typically how large of an area is required to assemble them?

Assembled offsite but a barge was being used to construct the breakwater but using material from Cape Charles

Tyler Evarts - In the past we import them from offsite. No site assembly required.

2. What means and methods would the Contractor propose to construct the breakwater structures within the area offshore of the seawall since there is limited beach available?

No responses

3. If construction equipment is mobilized within NASA's flight zone, what advance notice would be required to demobilize the equipment from the flight zone prior to a launch date? How long does it generally take to mobilize and demobilize the equipment from a construction area to a staging area outside of the flight zone?

Tyler Evarts - 24 hours notice is enough notice to demob

Jeff Myers - Two separate contracts would provide greater competition and value for USACE & NASA

4. With the limited availability of hopper dredges, what would be a period of performance that would encourage bidding?

Timing (if allows) in the summer would provide more flexibility Ashley Richardson

Tim Ekren – no seasonal restrictions but birds and sea turtles are listed

5. How could scheduling be accomplished with the known site limitations/restrictions?

Jeff Myers - Two separate contracts would provide greater competition and value for USACE & NASA

Tyler Evarts - KML is interested in the Breakwaters as a separate contract.

6. Is there industry interest in one contract or two separate contracts?

Jeff Myers - Two separate contracts

- 7. Does the Contractor have had experience with constructing access roadways to breakwaters that are 200 feet offshore during construction? What measures and methods would they consider constructing and using?**

No comments

- 8. What time of the year would the contractors typically consider dredging for the project?**

Ashley Richardson – when there is less going on in summer. The summer months offer better weather on the east coast compared to the winter months

- 9. When breakwaters are constructed, are they usually constructed around the clock until the structure is complete if the structure is in an active tidal environment? How long does it typically take to construct one breakwater structure (depending on size)?**

Tom Fagnoli – stick to daytime hours

Tyler Evarts - Generally, daylight hours only. We completed a similar 10,000 ton breakwater in roughly 37 hours with good weather.