

ASBESTOS INSPECTION REPORT of:

Building # FC520

MCB CAMP LEJEUNE



Print Date

Thursday, March 19, 2026

INSPECTION SUMMARY

BLDG #: FC520

YEAR BUILT: 1978

OCCUPANT: AMMO CO. 2ND SUPPLY
BATTALION

ASBESTOS MANAGER: 910-451-5837

BUILDING COMMENTS:

HAZ RANK 3/GREEN [MAR2023]
ACM ROOFING SEALANTS

MAR2023
ACM REMAINS

SEPT2019
ADDL SAMPLING, ACM ROOF SEALANT ID'D (RESIDUAL)

JUN2016
MAJOR RENOVATIONS; NO KNOWN ACM ID'D

DEC2013
ACM FLOORING AND ROOFING MATERIALS REMAIN, BUILDING SCHEDULED FOR MAJOR RENOVATIONS 2014

MAY2010
PVS. ACM REMAINS, NO CHANGES, ERRORS w/SIGNAGE

JUL09
ACM TILE AND MASTIC CONFIRMED TEM, ADDL SAMPLING, ACM INCLUDES:
FLOOR TILE AND MASTIC
FLOOR TILE AND MASTIC DEBRIS
RESIDUAL TILE MASTIC
LIGHT FIXTURE HEAT SHIELDING
TAR SEALANT AT PIPES
ROOFING SEALANT, GRAY (PATCHING)

SEP05:
PVS. ACM TILE AND MASTIC REMAIN, ADDL ACM TILE IDENTIFIED, DATA FROM FC525 USED.

AES2002
FC BARRACKS INSPECTED AS HOMOGENOUS GROUP. BUILDING MATERIALS COMMON. FC525/ 555 PRIMARY DATA USED.

NOTIFICATION OF ACM IN BUILDING

NOTICE: The following asbestos-containing materials have been identified in this structure. Refer to survey findings for additional information or contact the Asbestos Program Manager. Please note ACM that is intact and undisturbed is not considered a significant health hazard to building occupants.

Friable ACM(s) identified

<i>DESCRIPTION</i>	<i>LOCATION</i>	<i>Date</i>	<i>Quantity</i>
No friable ACM records found in database			

Non-friable ACM(s) identified

<i>DESCRIPTION</i>	<i>LOCATION</i>	<i>Date</i>	<i>Quantity</i>
TAR SEALANT	THROUGH FLOOR FIRE PIPE PENETRATIONS, NORTH WING MECHANICAL ROOMS	7/7/2009	3 SF

ROOFING SEALANT, BLACK	ROOFING SYSTEM VENT, ACCESS HATCH, CENTER EXPANSION JOINT, AND PERIMETER FLASHINGS	7/7/2009	
ROOFING SEALANT, BLACK	ROOFING SYSTEM CENTER LINE VENTS; CENTER EXPANSION JOINT, AND PERIMETER FLASHINGS	9/17/2019	380 SF
TAR SEALANT	THROUGH FLOOR FIRE PIPE PENETRATIONS, NORTH WING MECHANICAL ROOMS	5/25/2010	3 SF
TAR SEALANT	THROUGH FLOOR FIRE PIPE PENETRATIONS, NORTH WING MECHANICAL ROOMS	12/2/2013	3 SF
ROOFING SEALANT, BLACK	ROOFING SYSTEM CENTER LINE VENTS; CENTER EXPANSION JOINT, AND PERIMETER FLASHINGS	3/28/2023	380 SF
TAR SEALANT	THROUGH FLOOR FIRE PIPE PENETRATIONS, NORTH WING MECHANICAL ROOMS	3/28/2023	3 SF

Tested Non ACM or REMOVED Materials

<i>DESCRIPTION</i>	<i>LOCATION</i>	<i>Date</i>
JOINT MATERIAL	DORM ROOM BATH AREA CEILINGS (SEE ALSO HM21)	7/7/2009
DRYWALL AND JOINT MATERIAL	LOUNGES, OFFICES, DORM ROOMS AT BATHROOM AREAS (WALLS AND CEILINGS)	7/7/2009
BROWN VINYL BASE AND ADHESIVE, 4"	THROUGHOUT BUILDING (ASSOCIATED w/HM02, 03, 23 TILES)	7/7/2009
12" WHITE FLOOR TILE AND ADHESIVE	CENTRAL LOUNGE AREAS	7/18/2002
12" BEIGE FLOOR TILE AND ADHESIVE	PRIMARY TILE IN OFFICES, LOUNGES, AND LIVING QUARTERS THROUGHOUT	7/18/2002
GASKET MATERIAL	CENTRAL PIPE CHASES THROUGHOUT (FLANGES)	9/20/2005
12" BLACK FLOOR TILE AND ADHESIVE	CENTRAL LOUNGE AREAS	7/18/2002
FIBERGLASS INSULATION SEALANT	MECHANICAL ROOMS AND PIPE CHASES THROUGHOUT	7/18/2002
MUDDER FITTING(S)	MECHANICAL ROOMS	7/15/2002
TEXTURED CEILING MATERIAL	OFFICES AND LIVING QUARTERS THROUGHOUT (ON CONCRETE)	7/18/2002
CONCRETE EXPANSION JOINT MATERIAL	EXTERIOR PERIMETER CONCRETE SLABS	9/20/2005
FLOOR LEVELING COMPOUND	PATCHES AT [REMOVED] SHOWERS IN MECHANICAL ROOMS	7/7/2009
BUILT-UP ROOFING	NORTH ROOF CENTER	7/7/2009
2'x2' CEILING TILE,	CENTRAL LOUNGE AND COMMON AREAS	7/18/2002

CLOTH LAGGING MATERIAL	THROUGHOUT BUILDING IN CENTRAL PIPE CHASES	9/20/2005
12" Off WHITE w/ BEIGE FLOOR TILE AND ADHESIVE	MIXED USE w/HM03 TILE THROUGHOUT (PRIMARY FLOOR COVERING)	7/7/2009
LIGHT FIXTURE HEAT SHIELD	CENTRAL JANITORS CLOSETS, THREE FLOORS	7/7/2009
EXTERIOR CAULKING,	DOORS TO CHASES THROUGHOUT	9/20/2005
DUCT SEALANT, GRAY	CHASES AND ATTIC/ OLD ROOF DUCTS THROUGHOUT	9/20/2005
ROOFING MATERIAL,	BUCKET OF REPAIR TARS ON ROOF, NORTH CENTER	7/7/2009
FLOOR TILE DEBRIS	THIRD FLOOR SOUTH MECHANICAL (pvs. HM03/23 AREAS)	7/7/2009
DUCT SEALANT, RED	MECHANICAL ROOMS AND CENTRAL PIPE CHASES	7/7/2009
ROOFING SEALANT, GRAY	ROOFING SYSTEM VENT, ACCESS HATCH, CENTER EXPANSION JOINT PATCHINGS	7/7/2009
EXTERIOR CAULKING,	ROOFING SYSTEM PARAPET WALL CAP METAL FLASHING JOINTS	7/7/2009
RESIDUAL MASTIC	THIRD FLOOR SOUTH MECHANICAL (pvs. HM03/23 AREAS)	7/7/2009
EXTERIOR CAULKING,	ROOF, CENTER MOUNTED A/C UNITS	5/25/2010
12" WHITE FLOOR TILE AND ADHESIVE	CENTRAL LOUNGE AND OFFICE AREAS (PATCHING)	7/7/2009
EXTERIOR CAULKING,	ROOFING SYSTEM PARAPET WALL CAP METAL FLASHING JOINTS	5/25/2010
ROOFING SEALANT, GRAY	ROOFING SYSTEM VENT, ACCESS HATCH, CENTER EXPANSION JOINT PATCHINGS	5/25/2010
DUCT SEALANT, GRAY	CHASES AND ATTIC/ OLD ROOF DUCTS THROUGHOUT	7/7/2009
12" BEIGE FLOOR TILE AND ADHESIVE	PRIMARY TILE IN OFFICES, LOUNGES, AND LIVING QUARTERS THROUGHOUT	9/20/2005
12" BEIGE FLOOR TILE AND ADHESIVE	PRIMARY TILE IN OFFICES, LOUNGES, AND LIVING QUARTERS THROUGHOUT (MIXED w/HM23)	7/7/2009
12" BEIGE FLOOR TILE AND ADHESIVE	PRIMARY TILE IN OFFICES, LOUNGES, AND LIVING QUARTERS THROUGHOUT	5/25/2010
RESIDUAL MASTIC	THIRD FLOOR SOUTH MECHANICAL (pvs. HM02/03/23 AREAS)	5/25/2010
FLOOR TILE DEBRIS	THIRD FLOOR SOUTH MECHANICAL (pvs. HM03/23 AREAS)	5/25/2010
12" Off WHITE w/ BEIGE FLOOR TILE AND ADHESIVE	MIXED USE w/HM03 TILE THROUGHOUT (PRIMARY FLOOR COVERING)	5/25/2010
LIGHT FIXTURE HEAT SHIELD	CENTRAL JANITORS CLOSETS, THREE FLOORS	5/25/2010
12" WHITE FLOOR TILE AND ADHESIVE	CENTRAL LOUNGE AREAS	5/25/2010

RESIDUAL MASTIC	THIRD FLOOR SOUTH MECHANICAL (pvs. HM03/23 AREAS)	12/2/2013
FLOOR TILE DEBRIS	THIRD FLOOR SOUTH MECHANICAL (pvs. HM03/23 AREAS)	12/2/2013
ROOFING SEALANT, GRAY	ROOFING SYSTEM VENT, ACCESS HATCH, CENTER EXPANSION JOINT PATCHINGS	12/2/2013
12" BEIGE FLOOR TILE AND ADHESIVE	PRIMARY TILE IN OFFICES, LOUNGES, AND LIVING QUARTERS THROUGHOUT	12/2/2013
12" Off WHITE w/ BEIGE FLOOR TILE AND ADHESIVE	MIXED USE w/HM03 TILE THROUGHOUT (PRIMARY FLOOR COVERING)	12/2/2013
LIGHT FIXTURE HEAT SHIELD	CENTRAL JANITORS CLOSETS, THREE FLOORS	6/22/2011
LIGHT FIXTURE HEAT SHIELD	CENTRAL JANITORS CLOSETS, THREE FLOORS	12/2/2013

HEALTH ASPECTS:	ACM only presents a health hazard when asbestos fibers are airborne and inhaled. Avoid disturbance which will release fibers. The presence of asbestos does not constitute a health hazard.
CONDITIONS TO AVOID:	Do not disturb or cause damage to ACM. Do not sand, grind or abrade materials or cause damage with any type of equipment.
REPORTS OF DAMAGE:	Report any damage, dust or debris that may come from ACM or suspect ACM, or any change in the condition of materials, or accidental disturbance to the Asbestos Program Manager.
RESPONSE ACTION:	Corrective action initiated to minimize fiber release and protect personnel.
INSPECTION:	ACM will be inspected periodically to evaluate any changes in condition.
RECORDKEEPING:	The Camp Lejeune Asbestos Program Manager maintains a copy of the survey for the building.

CAMP LEJEUNE Asbestos Program Manager:

Phone: (910) 451-5837

SAMPLES COLLECTED

Sample	HA	Description	Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
FC520-01-01	01	12" BLACK FLOOR TILE AND ADHESIVE	7/18/2002	1ST FL CNTR LOUNGE	0	0	0
FC520-02-00ri09	02	12" WHITE FLOOR TILE AND ADHESIVE	5/25/2010	N/A	9	9	9
FC520-02-02	02	12" WHITE FLOOR TILE AND ADHESIVE	7/18/2002	1ST FL CNTR LOUNGE	0	0	0
FC520-02-20	02	12" WHITE FLOOR TILE AND ADHESIVE	7/7/2009	1ST FL NORTH WING, SW OFFICE	5	0	0
FC520-02-21	02	12" WHITE FLOOR TILE AND ADHESIVE	7/7/2009	2ND FL NORTH WING, WEST CNTR RM223	2	0	0
FC520-03-00ri05	03	12" BEIGE FLOOR TILE AND ADHESIVE	9/20/2005	N/A	9	9	9
FC520-03-00ri09	03	12" BEIGE FLOOR TILE AND ADHESIVE	5/25/2010	N/A	9	9	9
FC520-03-00ri13	03	12" BEIGE FLOOR TILE AND ADHESIVE	12/2/2013	N/A	9	9	9
FC520-03-03	03	12" BEIGE FLOOR TILE AND ADHESIVE	7/18/2002	1ST FL CNTR LOUNGE (BOTTOM LAYER)	5	0	0
FC520-03-07	03	12" BEIGE FLOOR TILE AND ADHESIVE	7/18/2002	3RD FL CNTR LOUNGE	5	0	0
FC520-03-20	03	12" BEIGE FLOOR TILE AND ADHESIVE	7/7/2009	1ST FL RM 110	2	0	0
FC520-03-20tem	03	12" BEIGE FLOOR TILE AND ADHESIVE	7/7/2009	1ST FL RM 110	18	0	0
FC520-04-04	04	2'x2' CEILING TILE,	7/18/2002	1ST FL CNTR LOUNGE	0	0	0
FC520-05-05	05	TEXTURED CEILING MATERIAL	7/18/2002	3RD FL LOUNGE/ OFFICE	0	0	0
FC520-06-06	06	FIBERGLASS INSULATION SEALANT WHITE	7/18/2002	1ST FL NORTH, EAST CNTR MR	0	0	0
520-FC525-081	08	MUDDERED FITTING(S)	7/18/2002	FC525 1ST FL MR	0	0	0
520-FC525-081	08	MUDDERED FITTING(S)	7/18/2002	FC525 RD FL MR	0	0	0
520-FC555-101	10	CLOTH LAGGING MATERIAL BLUE/WHITE RUBBERY	9/20/2005	FC555 1ST FL	0	0	0
520-FC555-111	11	EXTERIOR CAULKING, GRAY	9/20/2005	FC555 SOUTH	0	0	0

Sample	HA	Description	Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
FC520-12-20	12	DUCT SEALANT, GRAY	7/7/2009	1ST FL NORTH CHASE, SOUTH END	0	0	0
FC520-FC555-121	12	DUCT SEALANT, GRAY	9/20/2005	FC555 CHASE	0	0	0
FC520-FC555-131	13	GASKET MATERIAL	9/20/2005	FC555 1ST FL OFFICE	0	0	0
FC520-14-10	14	CONCRETE EXPANSION JOINT MATERIAL GRAY	9/20/2005	ROOM 216, BUILDING 565	0	0	0
FC520-FC555-141	14	CONCRETE EXPANSION JOINT MATERIAL GRAY	9/20/2005	FC555 EXTERIOR	0	0	0
FC520-20-20	20	DRYWALL AND JOINT MATERIAL	7/7/2009	1ST FL LOUNGE WALL, EAST	0	0	0
FC520-20-21	20	DRYWALL AND JOINT MATERIAL	7/7/2009	1ST FL NORTH WING, SW OFFICE WALL	0	0	0
FC520-20-22	20	DRYWALL AND JOINT MATERIAL	7/7/2009	2ND FL NORTH WING, WEST CNTR RM 223 WALL	0	0	0
FC520-20-23	20	DRYWALL AND JOINT MATERIAL	7/7/2009	3RD FL NORTH WING, WEST CNTR RM 327 WALL	0	0	0
FC520-20-24	20	DRYWALL AND JOINT MATERIAL	7/7/2009	3RD FL SOUTH WING, SE RM 302 CEILING	0	0	0
FC520-21-20	21	JOINT MATERIAL	7/7/2009	1ST FL SOUTH WING, NE RM 110	0	0	0
FC520-21-21	21	JOINT MATERIAL	7/7/2009	2ND FL SOUTH WING, NE RM 212	0	0	0
FC520-22-20	22	BROWN VINYL BASE AND ADHESIVE, 4"	7/7/2009	1ST FL SOUTH WING, NE RM 110	0	0	0
FC520-23-00ri09	23	12" Off WHITE w/ BEIGE FLOOR TILE AND ADHESIVE	5/25/2010	N/A	9	9	9
FC520-23-00ri13	23	12" Off WHITE w/ BEIGE FLOOR TILE AND ADHESIVE	12/2/2013	N/A	9	9	9
FC520-23-20	23	12" Off WHITE w/ BEIGE FLOOR TILE AND ADHESIVE	7/7/2009	1ST FL NORTH WING, SE OFFICE	2	0	0
FC520-23-20tem	23	12" Off WHITE w/ BEIGE FLOOR TILE AND ADHESIVE	7/7/2009	1ST FL NORTH WING, SE OFFICE	12	0	0
FC520-23-21	23	12" Off WHITE w/ BEIGE FLOOR TILE AND ADHESIVE	7/7/2009	2ND FL SOUTH WING, NE RM 212	3	0	0

Sample	HA	Description		Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
FC520-23-22	23	12" Off WHITE w/ BEIGE FLOOR TILE AND ADHESIVE		7/7/2009	2ND FL NORTH WING, WEST CNTR RM 223	2	0	0
FC520-23-23	23	12" Off WHITE w/ BEIGE FLOOR TILE AND ADHESIVE		7/7/2009	3RD FL NORTH WING, NW RM 327	2	0	0
FC520-23-24	23	12" Off WHITE w/ BEIGE FLOOR TILE AND ADHESIVE		7/7/2009	3RD FL SOUTH WING, SE RM 302	2	0	0
FC520-24-00ri09	24	LIGHT FIXTURE HEAT SHIELD	SILVER on WHITE	5/25/2010	N/A	19	19	19
FC520-24-00ri11	24	LIGHT FIXTURE HEAT SHIELD	SILVER on WHITE	6/22/2011	N/A	9	9	9
FC520-24-00ri13	24	LIGHT FIXTURE HEAT SHIELD	SILVER on WHITE	12/2/2013	N/A	9	9	9
FC520-24-20	24	LIGHT FIXTURE HEAT SHIELD	SILVER on WHITE	7/7/2009	2ND FL CNTR JANITOR CL.	60	0	0
FC520-24-21	24	LIGHT FIXTURE HEAT SHIELD	SILVER on WHITE	7/7/2009	3RD FL CNTR JANITOR CL.	55	0	0
FC520-25-00ri09	25	RESIDUAL MASTIC	BLACK	5/25/2010	N/A	9	9	9
FC520-25-20	25	RESIDUAL MASTIC	BLACK	7/7/2009	3RD FL SOUTH MR	5	0	0
FC520-25-00ri11	25	RESIDUAL MASTIC	BLACK	12/2/2013	N/A	9	9	9
FC520-26-00ri09	26	FLOOR TILE DEBRIS	BEIGE	5/25/2010	N/A	9	9	9
FC520-26-00ri13	26	FLOOR TILE DEBRIS	BEIGE	12/2/2013	N/A	9	9	9
FC520-26-20	26	FLOOR TILE DEBRIS	BEIGE	7/7/2009	3RD FL SOUTH MR	2	0	0
FC520-27-20	27	DUCT SEALANT, RED		7/7/2009	3RD FL SOUTH MR	0	0	0
FC520-27-21	27	DUCT SEALANT, RED		7/7/2009	3RD FL SOUTH CHASE, CNTR	0	0	0
FC520-28-00ri13	28	ROOFING SEALANT, GRAY		12/2/2013	N/A	9	9	9
FC520-28-20	28	ROOFING SEALANT, GRAY		7/7/2009	ROOF, SOUTH HATCH	0	0	0
FC520-28-21	28	ROOFING SEALANT, GRAY		7/7/2009	SOUTH ROOF, NORTH (OLD) HVAC BOX	8	0	0
FC520-28-22	28	ROOFING SEALANT, GRAY		7/7/2009	ROOF EXPANSION JOINT, CNTR	8	0	0

Sample	HA	Description		Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
FC520-28-23	28	ROOFING SEALANT, GRAY		7/7/2009	NORTH ROOF, NORTH CNTR VENT	8	0	0
FC520-28-30	28	ROOFING SEALANT, GRAY		5/25/2010	ROOF, SOUTH CNTR STAIRWELL	4	0	0
FC520-28-31	28	ROOFING SEALANT, GRAY		5/25/2010	ROOF, NORTH CNTR PERIMETER	0	0	0
FC520-29-00ri23	29	ROOFING SEALANT, BLACK		3/28/2023	N/A	9	9	9
FC520-29-20	29	ROOFING SEALANT, BLACK		7/7/2009	SOUTH ROOF, SW PERIMETER	0	0	0
FC520-29-21	29	ROOFING SEALANT, BLACK		7/7/2009	ROOF, CNTR EXPANSION JOINT	0	0	0
FC520-29-22	29	ROOFING SEALANT, BLACK		7/7/2009	NORTH ROOF, NE PERIMETER	0	0	0
FC520-29-50	29	ROOFING SEALANT, BLACK		9/17/2019	ROOF, SOUTH CNTR VENT	3	0	0
FC520-30-20	30	EXTERIOR CAULKING,	WHITE	7/7/2009	SOUTH ROOF, SOUTH CNTR	0	0	0
FC520-30-30	30	EXTERIOR CAULKING,	WHITE	5/25/2010	ROOF, CNTR NORTH A/C UNIT	0	0	0
FC520-31-20	31	BUILT-UP ROOFING	DEBRIS	7/7/2009	ROOF, NORTH CNTR	0	0	0
FC520-32-20	32	ROOFING MATERIAL,	TAR	7/7/2009	ROOF, NORTH CNTR	0	0	0
FC520-33-20	33	FLOOR LEVELING COMPOUND	GRAY	7/7/2009	3RD FL NORTH MR	0	0	0
FC520-33-21	33	FLOOR LEVELING COMPOUND	GRAY	7/7/2009	2ND FL NORTH MR	0	0	0
FC520-34-00ri09	34	TAR SEALANT	BLACK	5/25/2010	N/A	9	9	9
FC520-34-00ri13	34	TAR SEALANT	BLACK	12/2/2013	N/A	9	9	9
FC520-34-00ri23	34	TAR SEALANT	BLACK	3/28/2023	N/A	9	9	9
FC520-34-20	34	TAR SEALANT	BLACK	7/7/2009	1ST FL NORTH MR	3	0	0
FC520-40-30	40	EXTERIOR CAULKING,	TAN	5/25/2010	ROOF, CNTR NORTH A/C UNIT	0	0	0