

ASBESTOS INSPECTION REPORT of:

Building # HP51

MCB CAMP LEJEUNE



Print Date

Tuesday, November 4, 2025

INSPECTION SUMMARY

BLDG #: HP51

YEAR BUILT: 1976

OCCUPANT: BEQ

ASBESTOS MANAGER: 910-451-5837

BUILDING COMMENTS:

HAZ RANK 3/GREEN [DEC2022]
ACM ROOFING

DEC2022
NO CHANGE

FEB2018
ACM REMAINS

SEPT2014
OLD ACM ROOF REMAINS IN ATTIC; SOUTHWEST ROOF STILL OPEN TO ELEMENTS, ROT OCCURRING

AUG/DEC2012
MASTIC REMOVED, OLD ROOF MATERIALS REMAIN, PERIMETER ONLY

JUN09
ACM INCLUDES:
RESIDUAL FLOOR TILE MASTIC, BLACK
ROOFING MATERIAL, OLD UNDERLAYMENT

INSPECT AUG06
ACM IDENTIFIED INCLUDES:
RESIDUAL FLOOR TILE MASTIC, BLACK

NOTIFICATION OF ACM IN BUILDING

NOTICE: The following asbestos-containing materials have been identified in this structure. Refer to survey findings for additional information or contact the Asbestos Program Manager. Please note ACM that is intact and undisturbed is not considered a significant health hazard to building occupants.

Friable ACM(s) identified

DESCRIPTION	LOCATION	Date	Quantity
No friable ACM records found in database			

Non-friable ACM(s) identified

DESCRIPTION	LOCATION	Date	Quantity
ROOFING MATERIAL,	THROUGHOUT ATTIC (PREVIOUS ROOF) MEMBRANE UNDERLAY ON CONCRETE	6/23/2009	11,186 SF
ROOFING MATERIAL,	ATTIC (PREVIOUS ROOF) MEMBRANE UNDERLAY ON CONCRETE AT PERIMETER	8/21/2012	2,016 SF
ROOFING MATERIAL,	ATTIC (PREVIOUS ROOF) MEMBRANE UNDERLAY ON CONCRETE AT PERIMETER	9/15/2014	2,016 SF
ROOFING MATERIAL,	THROUGHOUT ATTIC (PREVIOUS ROOF) MEMBRANE UNDERLAY ON CONCRETE	2/6/2018	2,016 SF

ROOFING MATERIAL,

THROUGHOUT ATTIC (PREVIOUS ROOF)
MEMBRANE UNDERLAY ON CONCRETE

12/14/2022

2,016 SF

Tested Non ACM or REMOVED Materials

<i>DESCRIPTION</i>	<i>LOCATION</i>	<i>Date</i>
EXTERIOR CAULKING,	DOORS	8/3/2006
PIPE INSULATION SEALANT	LAUNDRY ROOM PIPING, E/W PIPE CHASES THROUGHOUT	8/3/2006
4" VINYL BASE AND ADHESIVE	THROUGHOUT TILED AREAS OF DORM ROOMS	8/3/2006
2'x2' CEILING TILE,	THROUGHOUT OFFICES, COMMON CENTRAL AREAS	8/3/2006
12" BEIGE w/BROWN FLOOR TILE AND ADHESIVE	LOUNGES AND DORM ROOMS	8/3/2006
DRYWALL AND JOINT MATERIAL	WALLS THROUGHOUT CENTRAL COMMON AREAS AND DORM ROOM HEADS	8/3/2006
4" VINYL BASE AND ADHESIVE	FIRST FLOOR JANITORS CLOSET	8/3/2006
TEXTURED CEILING MATERIAL	DORM ROOMS AND OFFICES THROUGHOUT	8/3/2006
ROOFING SEALANT, BLACK	ATTIC (OLD ROOFING SYSTEM), PERIMETER FLASHING EDGE	6/23/2009
WALLBOARD/ SHEATHING	BEHIND OLD VANITY (IDENTIFIED IN MECHANICAL ROOM CONVERSIONS) w/WALLPAPER AND DRYWALL	6/23/2009
LINOLEUM AND ADHESIVE,	DORM ROOMS THROUGHOUT	6/23/2009
DRYWALL AND JOINT MATERIAL	MECHANICAL ROOMS (DEBRIS FROM OLD HEAD RIP-OUTS FOR MECHANICAL ROOM CONVERSIONS)	8/3/2006
FLOOR LEVELING COMPOUND	THIRD FLOOR LOUNGE (UNABLE TO DETERMINE EXACT EXTENT DUE TO FLOOR COVERINGS, TYPICALLY AT THRESHOLDS AND CORNERS)	6/23/2009
EXTERIOR CAULKING,	ATTIC (OLD ROOFING SYSTEM), PERIMETER METAL FLASHING EDGE	6/23/2009
RESIDUAL MASTIC	FIRST FLOOR CENTER CORRIDOR	6/23/2009
TAR PAPER, BLACK	THROUGHOUT ATTIC (PREVIOUS ROOF) MEMBRANE UNDERLAY ON CONCRETE w/SEALANT	6/23/2009
ROOFING SEALANT, SILVER	ATTIC CENTER, ROOF ACCESS HATCH FLASHING	6/23/2009
FIBROUS DEBRIS	FIRST FLOOR WEST OFFICES OVERHEAD	6/23/2009
INTERIOR CAULKING,	ELECTRICAL ROOM DOOR	8/3/2006
INTERIOR CAULKING,	DUCT FLASHING AT WALLS IN MECHANICAL ROOMS AND CHASES	8/3/2006

DUCT SEALANT, RED	MECHANICAL ROOMS AND CHASES AT DUCT PENETRATIONS (FIREWALLS)	8/3/2006
PIPE INSULATION SEALANT	MECHANICAL ROOM PIPING AT HVAC UNITS	8/3/2006
EXTERIOR CAULKING,	EXTERIOR WALL BRICK JOINTS	8/3/2006
FOIL BACKED TAPE	FIBERGLASS PIPE WRAP IN CHASES	6/23/2009
WALLBOARD	MECHANICAL ROOMS (DEBRIS FROM OLD HEAD RIP-OUTS FOR MECHANICAL ROOM CONVERSIONS)	8/3/2006
12" BEIGE w/BROWN FLOOR TILE AND ADHESIVE	FIRST FLOOR LOUNGE, PATCHES OF RESIDUAL UNDER TILE	6/23/2009
DRYWALL AND JOINT MATERIAL	DORM ROOM HEAD AREAS (WALLS AND CEILINGS); MECHANICAL ROOMS (DEBRIS FROM OLD HEAD CONVERSIONS)	6/23/2009
PIPE INSULATION SEALANT	MECHANICAL ROOM PIPING AT HVAC UNITS	6/23/2009
EXTERIOR CAULKING,	DOORS	6/23/2009
DUCT SEALANT, RED	MECHANICAL ROOMS AND CHASES AT DUCT PENETRATIONS (FIREWALLS)	6/23/2009
INTERIOR CAULKING,	DUCT FLASHING AT WALLS IN MECHANICAL ROOMS AND CHASES	6/23/2009
INTERIOR CAULKING,	DOORS THROUGHOUT, BASE COVE RESIDUAL IN MECHANICAL ROOMS	6/23/2009

HEALTH ASPECTS:	ACM only presents a health hazard when asbestos fibers are airborne and inhaled. Avoid disturbance which will release fibers. The presence of asbestos does not constitute a health hazard.
CONDITIONS TO AVOID:	Do not disturb or cause damage to ACM. Do not sand, grind or abrade materials or cause damage with any type of equipment.
REPORTS OF DAMAGE:	Report any damage, dust or debris that may come from ACM or suspect ACM, or any change in the condition of materials, or accidental disturbance to the Asbestos Program Manager.
RESPONSE ACTION:	Corrective action initiated to minimize fiber release and protect personnel.
INSPECTION:	ACM will be inspected periodically to evaluate any changes in condition.
RECORDKEEPING:	The Camp Lejeune Asbestos Program Manager maintains a copy of the survey for the building.

CAMP LEJEUNE Asbestos Program Manager:

Phone: (910) 451-5837

SAMPLES COLLECTED

Sample	HA	Description	Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
HP51-01-01	01	12" BEIGE w/BROWN FLOOR TILE AND ADHESIVE	8/3/2006	1ST FLOOR	4	0	0
HP51-01-02	01	12" BEIGE w/BROWN FLOOR TILE AND ADHESIVE	8/3/2006	ROOM 207	0	0	0
HP51-01-02tem	01	12" BEIGE w/BROWN FLOOR TILE AND ADHESIVE	8/3/2006	ROOM 207	0	0	0
HP51-01-03	01	12" BEIGE w/BROWN FLOOR TILE AND ADHESIVE	8/3/2006	ROOM 200	0	0	0
HP51-01-04	01	12" BEIGE w/BROWN FLOOR TILE AND ADHESIVE	8/3/2006	SOUTH CNTR OFFICE	0	0	0
HP51-01-10	01	12" BEIGE w/BROWN FLOOR TILE AND ADHESIVE	6/23/2009	1ST FL WEST OFFICE, SW	0	0	0
HP51-01-10tem	01	12" BEIGE w/BROWN FLOOR TILE AND ADHESIVE	6/23/2009	1ST FL WEST OFFICE, SW	0	0	0
HP51-01-11	01	12" BEIGE w/BROWN FLOOR TILE AND ADHESIVE	6/23/2009	1ST FL NW DORM RM	0	0	0
HP51-01-12	01	12" BEIGE w/BROWN FLOOR TILE AND ADHESIVE	6/23/2009	2ND FL LOUNGE	0	0	0
HP51-01-12tem	01	12" BEIGE w/BROWN FLOOR TILE AND ADHESIVE	6/23/2009	2ND FL LOUNGE	0	0	0
HP51-01-13	01	12" BEIGE w/BROWN FLOOR TILE AND ADHESIVE	6/23/2009	3RD FL LOUNGE	0	0	0
HP51-01-13tem	01	12" BEIGE w/BROWN FLOOR TILE AND ADHESIVE	6/23/2009	3RD FL LOUNGE	0	0	0
HP51-02-01	02	4" VINYL BASE AND BROWN ADHESIVE	8/3/2006	1ST FL LOUNGE, NE	0	0	0
HP51-03-01	03	2'x2' CEILING TILE,	8/3/2006	1ST FL LOUNGE, NE	0	0	0
HP51-04-01	04	DRYWALL AND JOINT MATERIAL	8/3/2006	1ST FL LOUNGE, WEST	0	0	0

Sample	HA	Description		Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
HP51-05-01	05	4" VINYL BASE AND ADHESIVE	BLACK	8/3/2006	1ST FL CNTR JANITOR	0	0	0
HP51-06-01	06	PIPE INSULATION SEALANT	WHITE	8/3/2006	1ST FL LAUNDRY	0	0	0
HP51-07-01	07	EXTERIOR CAULKING,	GRAY	8/3/2006	1ST FL SOUTH	0	0	0
HP51-07-02	07	EXTERIOR CAULKING,	GRAY	8/3/2006	3RD FL NE MR	0	0	0
HP51-07-10	07	EXTERIOR CAULKING,	GRAY	6/23/2009	1ST FL WEST OFFICES, SOUTH	0	0	0
HP51-08-01	08	INTERIOR CAULKING,	WHITE	8/3/2006	1ST FL NORTH ELECTRIC	0	0	0
HP51-08-10	08	INTERIOR CAULKING,	WHITE	6/23/2009	1ST FL NE MR BASE	0	0	0
HP51-08-11	08	INTERIOR CAULKING,	WHITE	6/23/2009	3RD FL SW DORM RM DOOR	0	0	0
HP51-08-12	08	INTERIOR CAULKING,	WHITE	6/23/2009	3RD FL NE MR BASE	0	0	0
HP51-09-01	09	INTERIOR CAULKING,	WHITE	8/3/2006	1ST FL NE MR	0	0	0
HP51-09-02	09	INTERIOR CAULKING,	WHITE	8/3/2006	3RD FL NE MR	0	0	0
HP51-09-10	09	INTERIOR CAULKING,	WHITE	6/23/2009	2ND FL NW MR	0	0	0
HP51-10-01	10	DUCT SEALANT, RED		8/3/2006	1ST FL NE MR	0	0	0
HP51-10-02	10	DUCT SEALANT, RED		8/3/2006	3RD FL NE MR	0	0	0
HP51-10-10	10	DUCT SEALANT, RED		6/23/2009	1ST FL NE MR	0	0	0
HP51-10-11	10	DUCT SEALANT, RED		6/23/2009	2ND FL NE MR	0	0	0
HP51-11-01	11	PIPE INSULATION SEALANT	WHITE	8/3/2006	1ST FL NE MR	0	0	0
HP51-11-02	11	PIPE INSULATION SEALANT	WHITE	8/3/2006	3RD FL NE MR	0	0	0
HP51-11-10	11	PIPE INSULATION SEALANT	WHITE	6/23/2009	3RD FL NE MR	0	0	0
HP51-12-01	12	EXTERIOR CAULKING,	GRAY	8/3/2006	1ST FL WEST END	0	0	0
HP51-12-02	12	EXTERIOR CAULKING,	GRAY	8/3/2006	3RD FL EAST END	0	0	0
HP51-13-01	13	DRYWALL AND JOINT MATERIAL		8/3/2006	1ST FL NW MR	0	0	0
HP51-13-02	13	DRYWALL AND JOINT MATERIAL		8/3/2006	3RD FL NE MR	0	0	0

Sample	HA	Description		Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
HP51-13-10	13	DRYWALL AND JOINT MATERIAL		6/23/2009	1ST FL SE DORM RM CEILING	0	0	0
HP51-13-11	13	DRYWALL AND JOINT MATERIAL		6/23/2009	1ST FL NE DORM RM CEILING	0	0	0
HP51-13-12	13	DRYWALL AND JOINT MATERIAL		6/23/2009	2ND FL SW DORM RM WALL	0	0	0
HP51-13-13	13	DRYWALL AND JOINT MATERIAL		6/23/2009	3RD FL NW MR WALL	0	0	0
HP51-13-14	13	DRYWALL AND JOINT MATERIAL		6/23/2009	3RD FL SW DORM RM WALL	0	0	0
HP51-14-01	14	WALLBOARD		8/3/2006	1ST FL NW MR	0	0	0
HP51-15-01	15	TEXTURED CEILING MATERIAL		8/3/2006	2ND FL 200	0	0	0
HP51-15-02	15	TEXTURED CEILING MATERIAL		8/3/2006	2ND FL 207	0	0	0
HP51-15-03	15	TEXTURED CEILING MATERIAL		8/3/2006	1ST FL SOUTH CNTR LINEN	0	0	0
HP51-20-10	20	FIBROUS DEBRIS	WHITE	6/23/2009	1ST FL WEST OFFICES, CNTR	0	0	0
HP51-21-10	21	RESIDUAL MASTIC	BLACK	6/23/2009	1ST FL CNTR CORRIDOR, SE	0	0	0
HP51-22-10	22	LINOLEUM AND ADHESIVE,	BEIGE w/TAN	6/23/2009	1ST FL SE DORM RM	0	0	0
HP51-22-11	22	LINOLEUM AND ADHESIVE,	BEIGE w/TAN	6/23/2009	1ST FL NE DORM RM	0	0	0
HP51-22-12	22	LINOLEUM AND ADHESIVE,	BEIGE w/TAN	6/23/2009	2ND FL SW DORM RM	0	0	0
HP51-23-10	23	WALLBOARD/ SHEATHING		6/23/2009	1ST FL NW MR	0	0	0
HP51-24-10	24	FOIL BACKED TAPE		6/23/2009	2ND FL SW DORM RM	0	0	0
HP51-24-11	24	FOIL BACKED TAPE		6/23/2009	3RD FL SW DORM RM	0	0	0
HP51-25-10	25	FLOOR LEVELING COMPOUND	GRAY	6/23/2009	3RD FL CNTR LOUNGE	0	0	0
HP51-26-10	26	EXTERIOR CAULKING,	WHITE	6/23/2009	ATTIC, WEST CNTR	0	0	0
HP51-26-11	26	EXTERIOR CAULKING,	WHITE	6/23/2009	ATTIC, EAST CNTR	0	0	0
HP51-27-10	27	ROOFING SEALANT, BLACK		6/23/2009	ATTIC, WEST END CNTR	0	0	0

Sample	HA	Description		Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
HP51-27-11	27	ROOFING SEALANT, BLACK		6/23/2009	ATTIC, EAST END CNTR	0	0	0
HP51-28-00ri12	28	ROOFING MATERIAL,	BLACK	8/21/2012	N/A	9	9	9
HP51-28-00ri14	28	ROOFING MATERIAL,	BLACK	9/15/2014	N/A	9	9	9
HP51-28-00ri17	28	ROOFING MATERIAL,	BLACK	2/6/2018	N/A	9	9	9
HP51-28-00ri23	28	ROOFING MATERIAL,	BLACK	12/14/2022	N/A	9	9	9
HP51-28-10	28	ROOFING MATERIAL,	BLACK	6/23/2009	ATTIC, WEST END CNTR	6	0	0
HP51-28-11	28	ROOFING MATERIAL,	BLACK	6/23/2009	ATTIC, EAST END CNTR	0	0	0
HP51-28-20	28	ROOFING MATERIAL,	BLACK	12/7/2012	ATTIC, EAST CNTR MAIN MEMBRANE	0	0	0
HP51-28-21	28	ROOFING MATERIAL,	BLACK	12/7/2012	ATTIC, WEST CNTR MAIN MEMBRANE	0	0	0
HP51-29-10	29	TAR PAPER, BLACK		6/23/2009	ATTIC, WEST END CNTR	0	0	0
HP51-29-11	29	TAR PAPER, BLACK		6/23/2009	ATTIC, EAST END CNTR	0	0	0
HP51-30-10	30	ROOFING SEALANT, SILVER		6/23/2009	ATTIC CNTR HATCH	0	0	0